

**Former Metro-North Property (Mott Haven)**  
**BRONX, NEW YORK**

---

**Site Management Plan**  
**FINAL**

**NYSDEC BCP Number: C203030**

**SCA JOB No.: 19730**

**SCA LLW No.: 033485**

**Prepared for:**

New York City School Construction Authority  
30-30 Thomson Avenue  
Long Island City, New York 11101-3045

**Prepared by:**

Shaw Environmental, Inc.  
92 North Avenue  
New Rochelle, New York 10801  
(914) 633-9324

---

**NOVEMBER 2008**

# SITE MANAGEMENT PLAN

## TABLE OF CONTENTS

<b>1.0 INTRODUCTION AND DESCRIPTION OF REMEDIAL PROGRAM .....</b>	<b>1</b>
<b>1.1 INTRODUCTION.....</b>	<b>1</b>
1.1.1 General .....	1
1.1.2 Purpose.....	2
<b>1.2 SITE BACKGROUND .....</b>	<b>5</b>
1.2.1 Site Location and Description .....	5
1.2.2 Site History.....	5
1.2.3 Geological Conditions.....	6
<b>1.3 DESCRIPTION OF REMEDIAL INVESTIGATION FINDINGS .....</b>	<b>7</b>
1.3.1 Summary of Remedial Investigation Findings.....	7
1.3.1.1 Soil .....	9
1.3.1.2 On-Site and Off-Site Groundwater .....	10
1.3.1.3 On-Site and Off-Site Soil Vapor .....	11
<b>1.4 DESCRIPTION OF REMEDIAL ACTIONS .....</b>	<b>11</b>
1.4.1 Removal of Contaminated Materials from the BCP Area.....	14
1.4.2 Historic Urban Fill .....	16
1.4.3 Engineering and Institutional Controls .....	16
<b>2.0 ENGINEERING AND INSTITUTIONAL CONTROL PLAN.....</b>	<b>19</b>
<b>2.1 INTRODUCTION.....</b>	<b>19</b>
2.1.1 General .....	19
2.1.2 Purpose.....	20
<b>2.2 ENGINEERING CONTROL COMPONENTS.....</b>	<b>21</b>
2.2.1 Engineering Control Systems.....	21
2.2.1.1 Cover Systems.....	21
2.2.1.2 Vapor Barrier.....	22
2.2.1.3 Jet Grout Hydraulic Barrier.....	22
2.2.1.4 Waterloo® Hydraulic Barrier.....	22
2.2.1.5 Sub Slab Depressurization System.....	22
2.2.2 Criteria for Completion of Remediation/Termination of Remedial Systems .....	23

2.2.2.1 Cover Systems.....	23
2.2.2.2 Sub Slab Depressurization System.....	23
2.2.2.3 Vapor Barrier.....	23
2.2.2.4 Jet Grout Hydraulic Barrier.....	24
2.2.2.5 Waterloo® Hydraulic Barrier.....	24
2.2.2.6 Groundwater Monitoring.....	24
<b>2.3 INSTITUTIONAL CONTROLS COMPONENTS .....</b>	<b>24</b>
2.3.1 Institutional Controls.....	24
2.3.2 Soil/Materials Management Plan .....	26
2.3.2.1 Soil Screening Methods .....	27
2.3.2.2 Stockpile Methods.....	27
2.3.2.3 Materials Excavation and Load Out.....	28
2.3.2.4 Materials Transport Off-Site .....	29
2.3.2.5 Materials Disposal Off-Site.....	30
2.3.2.6 Materials Reuse On-Site.....	32
2.3.2.7 Fluids Management .....	33
2.3.2.8 Backfill from Off-Site Sources .....	33
2.3.2.9 Contingency Plan .....	33
2.3.2.10 Community Air Monitoring Plan .....	34
2.3.2.11 Odor, Dust and Nuisance Control Plan .....	34
2.3.2.11.1 Odor Control Plan .....	34
2.3.2.11.2 Dust Control Plan .....	35
<b>2.4 INSPECTIONS AND NOTIFICATIONS .....</b>	<b>35</b>
2.4.1 Inspections.....	35
2.4.2 Notifications.....	36
2.4.2.1 NYSDEC Acceptable Electronic Database.....	36
2.4.2.2 Non-routine Notifications .....	37
<b>3.0 MONITORING PLAN .....</b>	<b>38</b>
<b>3.1 INTRODUCTION.....</b>	<b>38</b>
3.1.1 General .....	38
3.1.2 Purpose.....	38
<b>3.2 ENGINEERING CONTROL SYSTEM MONITORING .....</b>	<b>39</b>
3.2.1 Cover System Monitoring .....	39
3.2.1.1 Cover System Monitoring Schedule .....	40
3.2.2 Vapor Barrier Monitoring .....	40
3.2.3 Jet Grout Hydraulic Barrier Monitoring.....	41
3.2.4 Waterloo® Hydraulic Barrier Monitoring .....	41
3.2.5 SSDS Monitoring .....	42
3.2.5.1 SSDS Monitoring Schedule .....	43
3.2.5.2 General Equipment Monitoring .....	43
3.2.5.3 SSDS System Monitoring Devices and Alarms (BMS).....	43

<b>3.3 GROUNDWATER MONITORING PROGRAM</b> .....	44
3.3.1 Monitoring System Design.....	44
3.3.2 Groundwater Well Construction .....	46
3.3.3 Monitoring Schedule .....	46
3.3.4 Sampling Event Protocol.....	47
<b>3.4 WELL REPLACEMENT/REPAIRS AND DECOMMISSIONING</b> .....	48
<b>3.5 SITE-WIDE INSPECTION</b> .....	48
<b>3.6 MONITORING QUALITY ASSURANCE/QUALITY CONTROL</b> .....	49
<b>3.7 MONITORING REPORTING REQUIREMENTS</b> .....	50
<b>3.8 CERTIFICATIONS</b> .....	52
<b>4.0 OPERATION AND MAINTENANCE PLAN</b> .....	53
<b>4.1 INTRODUCTION</b> .....	53
<b>4.2 ENGINEERING CONTROL SYSTEM OPERATION AND MAINTENANCE</b> .....	53
4.2.1 Scope .....	53
4.2.2 System Start-Up and Testing.....	54
4.2.3 SSDS Operation: Routine Operation Procedures .....	55
4.2.4 SSDS Operation: Routine Equipment Maintenance .....	55
4.2.5 SSDS Operation: Non-Routine Equipment Maintenance .....	55
<b>4.3 GROUNDWATER MONITORING WELL MAINTENANCE</b> .....	56
<b>4.4 MAINTENANCE REPORTING REQUIREMENTS</b> .....	56
4.4.1 Routine Maintenance Reports .....	56
4.4.2 Non-Routine (Severe Condition) Maintenance Reports .....	57
<b>4.5 CONTINGENCY PLAN</b> .....	57
4.5.1 Emergency Telephone Numbers .....	57
4.5.2 Map and Directions to Nearest Health Facility .....	58
4.5.3 Response Procedures.....	61
4.5.3.1 Emergency Contacts/Notification System .....	61
4.5.3.2 SSDS/Vapor Barrier.....	61
<b>4.6 OPERATION AND MAINTENANCE TRAINING</b> .....	61
<b>5.0 SITE MANAGEMENT REPORTING PLAN</b> .....	62
<b>5.1 INTRODUCTION</b> .....	62
<b>5.2 CERTIFICATION OF ENGINEERING AND INSTITUTIONAL CONTROLS</b> .....	62
<b>5.3 SITE INSPECTIONS</b> .....	63



5.3.1 Inspection Frequency .....	63
5.3.2 Inspection Forms, Sampling Data, and Maintenance Reports .....	63
5.3.3 Evaluation of Records and Reporting .....	64
<b>5.4 SITE MANAGEMENT REPORT .....</b>	<b>64</b>
<b>6.0 SUPPLEMENTAL OFF-SITE REMEDIAL ACTIVITIES.....</b>	<b>66</b>

## **TABLE OF CONTENTS (CONTINUED)**

### **Tables**

1	Monitoring Well Gauging Data
2	Summary of Organics in Soil
3	Summary of Inorganics in Soil
4	Summary of Organics in Groundwater
5	Summary of Inorganics in Groundwater
6	Summary of VOCs in Soil-Gas
7	SMP Monitoring and Maintenance Activities

## TABLE OF CONTENTS (CONTINUED)

### Figures

1	Site Vicinity Map
2	Site Location Map
3	Soil Boring/Monitoring Well Location Map
4	Cross Section Locations
5	A-A' Cross Section Map
6	B-B' Cross Section Map
7	C-C' Cross Section Map
8	D-D' Cross Section Map
9	E-E' Cross Section Map
10	F-F' Cross Section Map
11	G-G' Cross Section Map
12	H-H' Cross Section Map
13	Groundwater Contour Map
14	Naphthalene in Soil
15	BTEX in Groundwater
16A	VOC Compounds Detected in Soil (Figure 1 of 4)
16B	VOC Compounds Detected in Soil (Figure 2 of 4)
17A	SVOC Compounds Detected in Soil (Figure 1 of 6)
17B	SVOC Compounds Detected in Soil (Figure 2 of 6)
17C	SVOC Compounds Detected in Soil (Figure 3 of 6)
17D	SVOC Compounds Detected in Soil (Figure 4 of 6)
18A	Inorganics Detected in Soil (Figure 1 of 5)
18B	Inorganics Detected in Soil (Figure 2 of 5)
18C	Inorganics Detected in Soil (Figure 3 of 5)
19	Volatile Organic Compounds Detected in Groundwater
20	Semi-Volatile Organic Compounds Detected in Groundwater
21	Inorganics Detected in Groundwater
22	Total VOC Concentrations in Soil Gas
23	Limit of Excavation
24	Details
25	Principal Site Covers
26	Truck Route for Off-Site Material Removal
27	Monitoring Well Location Plan
28	SRA Location
29	SRA Jet Grout Columns and Confirmation Core Location Plan

## TABLE OF CONTENTS (CONTINUED)

### Appendices

A	Metes and Bounds
B	Sanborn Fire Insurance Maps
C	Environmental Easement and Declaration of Covenants and Restrictions
D	RAWP Digital File
E	Soil Management Plan
F	Vapor Barrier Specifications and Plans
G	Jet Grout Hydraulic Barrier
H	Waterloo® Hydraulic Barrier
I	Sub Slab Depressurization System Specifications and Plans
J	Electronic Database
K	New Monitoring Well Construction Logs
L	Groundwater Sampling Log
M	Site Inspection Checklists and Annual SMP Training Agenda
N	Quality Assurance Project Plan
O	Confirmatory Sampling
P	Supplemental On-Site Remedial Activities

# LIST OF ACRONYMS

Acronym	Definition
µg/Kg	micrograms per kilogram
µg/L	micrograms per liter
µg/m <sup>3</sup>	micrograms per cubic meter
AOC	Area of Concern
ASP	Analytical Services Protocol
BCA	Brownfield Cleanup Agreement
BCP	Brownfield Cleanup Program
bgs	below ground surface
BMS	Building Management System
BTEX	benzene, toluene, ethylbenzene, and xylenes
C/D	construction and demolition
CAMP	Community Air Monitoring Plan
COC	Certificate of Completion
COCs	contaminants of concern
DCR	Declaration of Covenants and Restrictions
DER	Division of Environmental Remediation
DO	dissolved oxygen
DOE, DSF	Department of Education, Division of School Facilities
DPI	differential pressure indicator
DSHM	Division of Solid and Hazardous Materials
DUSR	Data Usability Summary Report
EC	Engineering Control
ESA	Environmental Site Assessment
FER	Final Engineering Report
ft	feet
HASP	Health and Safety Plan
IC	Institutional Control
MGP	Manufactured Gas Plant
ml/min	milliliters per minute
MTA	Metropolitan Transportation Authority
NYCDEP	New York City Department of Environmental Protection
NYCSCA	New York City School Construction Authority
NYS	New York State

# LIST OF ACRONYMS

Acronym	Definition
NYSDEC	New York State Department of Environmental Conservation
NYSDOH	New York State Department of Health
PAH	polynuclear aromatic hydrocarbons
PCB	polychlorinated biphenyls
PFE	pressure field extension
PID	photoionization detector
ppb	parts per billion
PVC	polyvinyl chloride
QA/QC	quality assurance/quality control
QAPP	Quality Assurance Project Plan
RAWP	Remedial Action Work Plan
RI	Remedial Investigation
RSCO	Recommended Soil Cleanup Objective
SCO	Soil Cleanup Objective
SMP	Site Management Plan
SoMP	Soil Management Plan
SPDES	State Pollution Discharge Elimination System
SSDS	sub slab depressurization system
STARS	Spill Technology and Remediation Series
SVOC	semi-volatile organic compound
TAGM	Technical and Administrative Guidance Memorandum
TAL	Target Analyte List
TCL	Target Compound List
UST	underground storage tank
VOC	volatile organic compound

# **SITE MANAGEMENT PLAN**

## **1.0 INTRODUCTION AND DESCRIPTION OF REMEDIAL PROGRAM**

### **1.1 INTRODUCTION**

This Site Management Plan (SMP) is required for fulfillment of the Remedial Action Work Plan (RAWP) prepared for the Former Metro-North Property (Mott Haven Property) located at 730 Concourse Village West, Bronx, New York. A copy of this SMP will be maintained in the custodian's office for each of the schools located within the Mott Haven Campus as well as in PS 156 and IS 151, for the life of the subject schools. In addition, copies of the document will be maintained by the New York State Department of Environmental Conservation (NYSDEC) and New York City School Construction Authority (NYCSCA).

As more fully described below, a portion of the Mott Haven Property was remediated in accordance with the Brownfield Cleanup Agreement (BCA) Index #W2-1074-05-08, Site #C203030, which was executed on February 17, 2006. The remainder of the Mott Haven Property is also addressed within this SMP in response to public comment.

#### **1.1.1 General**

NYCSCA applied to the Brownfield Cleanup Program (BCP) for a seven-acre property located in Bronx County, New York City, New York which it planned to develop into four schools. The BCA covers the one-acre area accepted into the BCP (hereafter referred to as the "BCP Area") which measures 300 feet (in a general north-south direction) by approximately 125 feet (in a general east-west direction) in the northwest corner of the seven-acre property. This SMP addresses the BCP Area and the remainder of the property (hereafter referred to as the "Non-BCP Area A"), as well as the area beneath the platform that supports PS 156 and IS 151 (hereafter referred to as the

“Non-BCP Area B”). The area encompassing the BCP Area, Non-BCP Area A, and Non-BCP Area B is a total of 13 acres and will hereafter be referred to as the “Site”. A map of the Site location is shown in Figure 1 and an aerial photograph with the Site boundary as well as the BCP Area, Non-BCP Area A and Non-BCP Area B boundaries is shown in Figure 2. The boundaries of the BCP Area, the Non-BCP Area A, and the Non-BCP Area B are fully described in Appendix A – Metes and Bounds.

This SMP was prepared by Shaw Environmental, Inc. (Shaw), on behalf of NYCSCA, in accordance with the requirements in NYSDEC Division of Environmental Remediation (DER)-10 Technical Guidance for Site Investigation and Remediation, dated December 2002, and the guidelines provided by NYSDEC. This SMP addresses the means for implementation of Institutional Controls (ICs) and Engineering Controls (ECs), which are required by the Environmental Easement for the BCP Area and by the Declaration of Covenants and Restriction (DCR) for the Non-BCP Area A, and Non-BCP Area B.

After completion of the remedial work described in the Remedial Action Work Plan, fill material was left in the subsurface at Non-BCP Area A and Non-BCP Area B, which is hereafter referred to as ‘historic urban fill.’ This SMP also addresses management of the historic urban fill at the Non-BCP Area A and Non-BCP Area B in perpetuity or until extinguishment of the Environmental Easement and DCR in accordance with 6 NYCRR Part 375.

Remedial Action at the Site began in July 2006, and was completed in October 2007. All reports associated with the BCP Area, Non-BCP Area A and Non-BCP Area B can be viewed at the document repositories or by contacting the NYSDEC or its successor agency managing environmental issues in New York State.

### **1.1.2 Purpose**

ECs have been incorporated into the Site remedy to provide proper management of historic urban fill at Non-BCP Area A and Non-BCP Area B in the future and to protect public health and the environment. A Site-specific Environmental Easement (BCP Area) and DCR (Non-BCP Area A and Non-BCP Area B) will be recorded with the Bronx County Clerk’s Office that provides an enforceable means to ensure strict adherence to all Engineering Controls and all Institutional Controls placed on this Site by NYSDEC, by the grantor of the Environmental Easement and DCR, and any and all successors and assigns of the grantor. ICs provide restrictions on Site usage and mandate



operation, maintenance, monitoring and reporting measures for all ECs and ICs. This SMP includes acceptable methods necessary to ensure compliance with all ECs and ICs required by the Environmental Easement and DCR. Compliance with this Plan is required by the grantor of the Environmental Easement and DCR and grantor's successors and assigns. This plan is subject to change by NYSDEC.

Site management is the last phase of the remedial process and is triggered by the approval of the Final Engineering Report and issuance of the Certificate of Completion (COC) by NYSDEC. The SMP continues in perpetuity or until extinguished in accordance with 6NYCRR Part 375. It is the responsibility of the Environmental Easement and DCR grantor, and its successors and assigns to ensure that all Site Management responsibilities under this plan are performed.

The SMP provides a detailed description of all procedures required to manage the Site following the completion of the Remedial Action in accordance with the BCA with NYSDEC. This includes: (1) development, implementation, and management of all Engineering and Institutional Controls; (2) development and implementation of monitoring systems and a Monitoring Plan; (3) development of a plan to operate and maintain the Sub-Slab Depressurization System (SSDS); and (4) submittal of Site Management Reports, performance of inspections and certification of results, and demonstration of proper communication of Site information to NYSDEC.

To address these needs, this SMP includes four plans: (1) an Engineering and Institutional Control Plan for implementation and management of EC/ICs; (2) a Monitoring Plan for implementation of Site Monitoring; (3) an Operation and Maintenance Plan for the SSDS; and (4) a Site Management Reporting Plan for submittal of data, information, recommendations, and certifications to NYSDEC.

Site Management activities, reporting, and EC/IC certification will be scheduled on a certification period basis. The certification period will be annual.

Important notes regarding this SMP are as follows:

- This SMP defines Site-specific implementation procedures as required by the Environmental Easement and DCR. The penalty for failure to implement the SMP is revocation of the COC;
- The BCA (Index #W2-1074-05-08; Site #C203030) for the Site requires conformance with this SMP, and therefore, serves as a contractual binding authority under which this SMP is to be implemented. The Brownfield

Cleanup law itself also requires the preparation of a SMP (formerly known as an Operation, Maintenance and Monitoring Plan) in ECL 27-1415 and 27-1419. Therefore, the BCA is a binding contract and the BCP law is statutory authority under which this SMP is required and is to be implemented.

- As of January 2008, the draft version of the SMP and all Site documents related to Remedial Investigation and Remedial Action are maintained at the NYSDEC Region 2 offices in Long Island City and in the repositories established for this project listed below. Other Site documents such as the Remedial Investigation Report and the RAWP can also be found in the following repositories:

Melrose Branch Public Library

901 Morris Avenue

Bronx, NY 10451

718-588-0110

Repository Hours:

Monday 12 pm – 7 pm

Tuesday and Thursday 10 am – 6 pm

Wednesday and Friday 1 pm – 6 pm

Saturday 10 am – 5 pm

Mott Haven Branch Public Library

321 East 140th Street

Bronx, NY 10454

718-665-4878

Repository Hours:

Monday, Wednesday and Thursday 10 am – 6 pm

Tuesday 12 pm – 7 pm

Friday 1 pm – 6 pm

Saturday 10 am – 5 pm

The Final Site Management Plan will be submitted, in hard-copy format, to the Region 2 NYSDEC offices, located at 41-40 21<sup>st</sup> Street, Long Island City, New York, and in electronic format to NYSDEC and NYSDOH. A hardcopy of the Final Site Management Plan, Remedial Investigation Report and Remedial Action Work Plan, as well as current and historical copies of the Annual Site Management Reports will be maintained at a designated location on the new Mott Haven Campus.

## **1.2 SITE BACKGROUND**

### **1.2.1 Site Location and Description**

The Site is located in the County of Bronx (New York City), New York and the BCP Area and Non-BCP area A are identified as Block 2443 and Lot 78 on the Borough of Bronx Tax Map. The Non-BCP Area B is identified as Block 2443 and Lots 79 and 190 on the Borough of Bronx Tax Map. As stated above the BCA area is approximately one acre in size on the northwest portion of the Mott Haven Property. The Site is located in a topographical depression and consists of an approximately 13-acre area bounded by East 156<sup>th</sup> Street to the north, Metropolitan Transportation Authority (MTA) rail yard to the south, MTA rail lines to the east, and a 30 foot high retaining wall with Concourse Village West just beyond the top of the retaining wall to the west (see Figure 2). The boundaries of the BCP Area, the Non-BCP Area A, and the Non-BCP Area B are more fully described in Appendix A – Metes and Bounds.

### **1.2.2 Site History**

URS Corporation (URS) prepared a Phase I Environmental Site Assessment (ESA) of the BCP Area and Non-BCP Area A for NYCSCA, dated July 20, 2001, and conducted a Phase II Investigation to further characterize the soil and groundwater quality of the BCP Area and Non-BCP Area A. URS prepared a Phase II Environmental Investigation Report of the BCP Area and Non-BCP Area A, dated August 24, 2001 for

NYCSCA. Shaw Environmental, Inc. (Shaw) completed additional site investigation activities between March and September 2005. These investigative activities were completed as two separate phases. The Remedial Investigation activities, completed pursuant to the NYSDEC approved RIWP (July 2005), were performed in the BCP Area, Non-BCP Area A, the southwest corner of Non-BCP Area B, and to the west of the Site between March and August 2005. A Supplemental Investigation (SI) was performed in Non-BCP Area B and to the north and west of the Site to identify off-site contamination which may be impacting the Mott Haven Site.

A review of historical records (Sanborn Fire Insurance Maps, Appendix B) shows that much of the Site operated as a rail yard from prior to 1891 to approximately 1975. The Sanborn maps show that the Site contained many tracks with a machine shop, carpenter shop, paint area, offices and storage areas. The tracks extended at least 700 feet beyond the northern boundary of the Site.

Properties in the vicinity of the Site and adjacent to the Site are potential sources of contamination to the Site. Of particular significance relative to the contamination identified on the Site, was the historical presence of a gasoline service station and a manufactured gas plant (MGP) in the upgradient area northwest of the BCP Area. The exact location of the MGP relative to the Site cannot be determined from the Sanborn maps. The URS Phase I ESA indicated that an auto repair shop and gasoline filling station were historically located at the southwestern corner of East 156<sup>th</sup> Street and Sheridan Avenue/Concourse Village West, adjacent to and immediately west of the Site. By 1977 the filling station was no longer depicted on the map, but the auto repair shop remained. The URS Phase I ESA report indicated that the MGP operated from prior to 1891 to 1946.

### **1.2.3 Geological Conditions**

#### Site Geology

Subsurface soils at the Site were mostly brown silty sand and gravel mixed with typical urban fill and construction and demolition (C/D) type materials such as brick, concrete and wood to approximately 8 to 10 feet (ft) below ground surface (bgs). Bedrock was encountered at the Site beneath the overburden deposits at depths ranging from approximately 4 feet in the center of the Site to as deep as 70 ft bgs in the BCP Area. Figure 3 shows the soil boring locations across the site; locations of geologic cross

sections are shown on Figure 4. Stratigraphic cross sections are shown on Figures 5 through 12.

### Site Hydrogeology

Site hydrogeologic data indicated that the depth to groundwater varies from 4.5 to approximately 9.3 feet bgs. Groundwater resides in the fill material at the Site. The overburden groundwater flow direction, as shown on Figure 13, based on groundwater level measurements from monitoring wells (Table 1), is from northwest to southeast across the Site. Based on permeability data and horizontal hydraulic gradients, groundwater flows at a rate of approximately 10 feet per year. The Site is located in a topographic depression, the infiltration capacity of the overlying fill material is very high, and there is very little slope on the Site with many low lying areas, all of which are conducive to high rates of recharge to the aquifer.

## **1.3 DESCRIPTION OF REMEDIAL INVESTIGATION FINDINGS**

The SMP and all Site documents, including the Remedial Investigation and Remedial Action Work Plan, are maintained by the NYSDEC (or successor agency). At the time of publication, these reports could be found at the Region 2 NYSDEC offices in Long Island City, New York or at the repositories.

### **1.3.1 Summary of Remedial Investigation Findings**

Specific details and findings of the investigation activities can be found in the Remedial Investigation (RI) Report that was approved by the NYSDEC on July 5, 2006:

Draft Remedial Investigation Report of Former Metro North Property at 672  
Concourse Village West, Bronx, New York, Shaw Environmental, Inc.,  
November 15, 2005.

The following activities were conducted to characterize the subsurface conditions at the Site: geophysical investigations; installation of twenty-three (23) soil gas points / implants and collection of soil vapor samples; installation of forty-seven (47) soil borings; excavation of nine (9) test pits; installation of twenty (20) groundwater monitoring wells; installation of eight (8) bedrock soil borings; site reconnaissance on

surrounding properties; laboratory analysis of soil gas, soil and groundwater samples; and permeability tests to assess the hydraulic characteristics of the shallow aquifer beneath the Site.

### **Conceptual Model of On-Site and Off-Site Contamination**

The conceptual model of groundwater flow provides the framework to assess fate and transport of contamination at the Site. Previous off-site contaminant releases from a historic MGP identified in the area northwest of the BCP Area and a historic gasoline service station located west of the Site have impacted groundwater quality by migrating vertically downward through the fill/soil materials to the water table. At the water table this contamination migrates with the groundwater flow in a southeasterly direction on to the Site. This has resulted in contamination of soils at the water table interface with VOCs and SVOCs in the BCP Area. Due to the low groundwater flow rate, the VOCs naturally attenuate. The SVOCs in the BCP Area remained adsorbed onto site soils and did not migrate in the groundwater. As a result, there was no significant migration of contamination in the downgradient direction of flow and no impacts to off-site receptors.

Excavation of the BCP Area has removed contaminated soils and the hydraulic barriers will mitigate recontamination of the BCP Area and Non-BCP Area A. Therefore groundwater quality conditions at the Site are expected to improve with time.

The principal contaminants of concern (COCs) for the Site are VOCs and SVOCs in the soil and VOCs in the groundwater. The most elevated VOC and SVOC compounds detected include benzene, toluene, ethylbenzene, xylene (BTEX), and the polynuclear aromatic hydrocarbons or PAHs (e.g. naphthalene, chrysene, benzo(a)anthracene, benzo(a)pyrene, phenanthrene). The highest organic contaminant detected was naphthalene. Figure 14 depicts the distribution of naphthalene detected in the soil, showing concentrations generally an order of magnitude higher than the Technical and Administrative Guidance Memorandum (TAGM) 4046 Recommended Soil Cleanup Objective (RSCO) of 13,000 parts per billion (ppb). The most significant contamination identified was generally confined to the BCP Area as well as upgradient (Non-BCP Area B) and off-site, at a depth corresponding to the top of the zone of saturation (water table).

## Areas of Concern

Areas of concerns (AOCs) at the Site were limited to: VOC and SVOC-contaminated soils in the BCP Area. Contaminated soils in the BCP Area were generally found between 4 to 10 ft bgs.

Groundwater contaminated with VOCs was characterized at the Site in monitoring wells in the BCP Area, as well as in several off-site, upgradient monitoring wells. Figure 15 depicts the concentration of BTEX detected in the groundwater and confirms the likely source of the VOCs on the Site as the off-site upgradient historic service station. No VOCs were detected in the downgradient monitoring wells suggesting that the low groundwater seepage velocity and long travel time for contamination to move across the Site, allow for natural attenuation of the VOCs.

Below is a summary of Remedial Investigation findings:

### 1.3.1.1 Soil

VOCs were detected in soil samples collected across the Site as well as off-site to the west and northwest of the Site (Figures 16A and 16B are spider maps which summarize the exceedances of the RSCOs and Table 2 which show RSCO exceedances). Compounds that exceeded their applicable RSCOs include (with corresponding highest detected concentration): BTEX (benzene, 23,000 micrograms per kilogram [ $\mu\text{g/Kg}$ ]; toluene, 9,600  $\mu\text{g/Kg}$ ; ethylbenzene, 43,000  $\mu\text{g/Kg}$ ; xylene, 75,400  $\mu\text{g/Kg}$ ), naphthalene (220,000  $\mu\text{g/Kg}$ ), isopropylbenzene (4,900  $\mu\text{g/Kg}$ ), acetone (1,600  $\mu\text{g/Kg}$ ), and methylene chloride (2,000  $\mu\text{g/Kg}$ ). The highest concentrations of the VOCs were detected in the zone of saturation corresponding to the top of the water table.

One or more SVOCs were detected in excess of the applicable RSCO at one or more depths in 32 soil borings (Figures 17A-D and Table 2). Compounds that exceeded the RSCOs include (with corresponding highest detected concentration): benzo(a)anthracene (31,000  $\mu\text{g/Kg}$ ), chrysene (31,000  $\mu\text{g/Kg}$ ), benzo(a)pyrene (27,000  $\mu\text{g/Kg}$ ), dibenzofuran (7,100  $\mu\text{g/Kg}$ ), phenanthrene (150,000  $\mu\text{g/Kg}$ ), fluoranthene (79,000  $\mu\text{g/Kg}$ ), pyrene (69,000  $\mu\text{g/Kg}$ ), benzo(b)fluoranthene (34,000  $\mu\text{g/Kg}$ ), benzo(k)fluoranthene (11,000  $\mu\text{g/Kg}$ ), indeno (1,2,3-cd)pyrene (7,900  $\mu\text{g/Kg}$ ),

dibenzo(a,h)anthracene (2,100 µg/Kg), butylbenzylphthalate (53,000 µg/Kg), naphthalene (150,000 µg/Kg), and 2-methylnaphthalene (66,000 µg/Kg).

Metals above RSCOs were encountered in all of the soil borings; most metal concentrations exceeded Eastern Background Standards (Figures 18A-C and Table 3). This Site is located in an urban setting and the concentrations observed are considered to be indicative of background and/or historic site conditions and not related to Site contamination.

No herbicides, pesticides or polychlorinated biphenyls (PCBs) were above the RSCOs. Cyanide was detected in two samples. There is no RSCO for cyanide.

#### 1.3.1.2 On-Site and Off-Site Groundwater

Several VOCs were detected in excess of the applicable groundwater quality standards (GWQS), particularly in monitoring wells MW-7, MW-12, and MW-13 in the BCP Area; MW-14 and MW-15 in the Non-BCP Area B (Figure 19 and Table 4); and off-site in MW-8, MW-9 and MW-18. VOCs exceeding the applicable GWQS include (with corresponding highest detected concentration): naphthalene (2,500 micrograms per liter [µg/L]), acetone (84 µg/L), cis-1,2-dichloroethene (13 µg/L), benzene (6,100 µg/L), toluene (14,000 µg/L), ethylbenzene (2,400 µg/L), xylenes (14,500 µg/L), isopropylbenzene (190 µg/L), n-propylbenzene (240 µg/L), 1,3,5-trimethylbenzene (560 µg/L), 1,2,4-trimethylbenzene (2,200 µg/L), sec-butylbenzene (21 µg/L), p-isopropylbenzene (41 µg/L), n-butylbenzene (22 µg/L), tetrachloroethene (9.1 µg/L) and vinyl chloride (9.4 µg/L). Of the VOC compounds detected in these monitoring wells, only MTBE (detected in three samples) did not exceed the applicable GWQS.

Following a similar trend as the VOC contamination, the highest SVOCs impact to groundwater was observed in the BCP Area in monitoring wells MW-7, MW-8, and MW-12; in the Non-BCP Area B in monitoring wells MW-14 and MW-15; and off-site in MW-18 (Figure 20 and Table 4). Exceedances include (with corresponding highest detected concentration): naphthalene (1,300 µg/L), butylbenzylphthalate (64 µg/L), bis(2-ethylhexyl)phthalate (41 µg/L), phenol (22 µg/L) and acenaphthene (29 µg/L). Only bis(2-ethylhexyl)phthalate and butylbenzylphthalate were detected in areas outside of the BCP Area.



A number of metal constituents were detected above the GWQS in the samples collected (Figure 21 and Table 5). These included (with corresponding highest detected concentration): antimony (43.0 µg/L), arsenic (672 µg/L), barium (3,020 µg/L), beryllium (11.3 µg/L), cadmium (5.74 µg/L), chromium (530 µg/L), iron (394,000 µg/L), lead (529 µg/L), magnesium (258,000 µg/L), manganese (9,120 µg/L), and nickel (526 µg/L). Monitoring well MW-2, located toward the southern part of Non-BCP Area A had the highest metal detections. Due to the fine-grained aquifer materials, and despite following the proper protocol, there was some sediment in the groundwater samples. When the samples were preserved with nitric acid, some metals were leached out of the sediment into the water resulting in a higher detected concentration. These metal detections are associated with the nature of the historic urban fill at the Site and not a release from a contaminant source.

There was one detection for cyanide in MW-14 (15 µg/L) which was below the GWQS (Table 5). There were no detections for PCBs or pesticides in the groundwater during this investigation. Only one herbicide was detected in the groundwater samples. 2,4-dichlorophenoxyacetic acid (2,4-D) was detected in samples from monitoring wells MW-15, MW-13, MW-2 and MW-14 (Table 5); all detections were below the GWQS.

#### 1.3.1.3 On-Site and Off-Site Soil Vapor

VOCs were detected in all of the soil gas samples collected (Figure 22). Table 6 provides a summary of the detected VOCs. The highest total VOC concentrations were observed in the BCP Area in samples SG-1 and SG-9. N-hexane (84,000 micrograms per cubic meter [µg/m<sup>3</sup>], n-heptane (22,000 µg/m<sup>3</sup>) and cyclohexane (9,300 µg/m<sup>3</sup>) had the highest concentrations of all the detected VOCs. BTEX compounds were detected in most of the 23 samples collected. Most analytes in samples PSGI-9 and PSGI-10 (off-site to the west) were detected at concentrations less than 100 µg/m<sup>3</sup> with the exception of chloroform in PSGI-9 (510 µg/m<sup>3</sup>) and ethanol in PSGI-10 (120 µg/m<sup>3</sup>).

### **1.4 DESCRIPTION OF REMEDIAL ACTIONS**

Remedial actions completed in October 2007 included the installation of the Jet Grout and Waterloo<sup>®</sup> Hydraulic Barriers, excavation of over 29,000 tons of contaminated

soil from the BCP Area (approximately 300 feet by 125 feet by 12 feet deep), and backfilling the BCP Area with environmentally clean fill. The Site has been remediated in accordance with the scope of work presented in the NYSDEC-approved (approved on July 5, 2006) Remedial Action Work Plan (RAWP) dated November 15, 2005 and as amended by the Remedial Action Work Plan Addenda dated June 14, 2006, the Sub-Slab Depressurization System Letter to the New York State Department of Health (NYSDOH) dated June 16, 2006, and RAWP Addendum No. 2 dated August 3, 2007.

Below is a summary of the Remedial Actions completed and being implemented at the Site in accordance with the RAWP and supplemental voluntary activities:

1. Screening for indications of contamination (by visual means, odor, and monitoring with PID) of all excavated soil during all intrusive site work;
2. The installation of a jet grout hydraulic barrier along a portion of the western side of the BCP Area and Non-BCP Area A and a steel sheeting (Waterloo Barrier®) hydraulic barrier along a portion of the northern side of the BCP Area and Non-BCP Area A;
3. Excavation of soil/fill within the defined area as shown on Figure 23 (broken out into three sections);
4. Dewatering of the excavated area to provide a solid bottom to place clean backfill material and to reduce the volume of contaminated groundwater remaining on the Site;
5. Appropriate off-Site disposal of all material removed from the BCP Area in accordance with all Federal, State and local rules and regulations for handling, transport, and disposal;
6. Collection and analysis of confirmatory soil samples to evaluate the performance of the remedy with respect to attaining the RAWP goals;
7. Import of materials to be used for backfill and cover in compliance with: (1) chemical limits of no detectable VOCs and no exceedances of RSCOs; and, (2) compliance with all Federal, State and local rules and regulations in handling and transport of material;

8. In-situ solidification of a 50 ft x 60 ft area in Non-BCP Area B to encapsulate a small pocket of soil contamination immediately north of the BCP Area;
9. Excavation of soil for off-Site disposal from five Spot Excavations in Non-BCP Area A as discussed in Section 6.0;
10. A Site Management Plan for long term management of historic urban fill as required by the Environmental Easement and DCR, which includes plans for: (1) Institutional and Engineering Controls, (2) monitoring, (3) operation and maintenance and (4) reporting;
11. Recording of an Environmental Easement and DCR to prevent future exposure to any underlying soils remaining at the Site (a copy of the Environmental Easement and DCR is provided in Appendix C);
12. A vapor barrier and an SSDS to mitigate the migration of any potential residual VOC vapors into the school building;
13. Construction and maintenance of a cover system consisting of school buildings (concrete foundation), asphalt pavement, concrete sidewalks, artificial turf on athletic fields, or two feet of clean fill on all exposed ground surfaces including landscaped areas to prevent human exposure to underlying soils remaining under Non-BCP Area A;
14. Construction and maintenance of a concrete cover on all exposed ground surfaces beneath PS 156 and IS 151 to prevent human exposure to underlying soils remaining under Non-BCP Area B; and
15. All responsibilities associated with the Remedial Action, including permitting requirements, addressed in accordance with all applicable Federal, State and local rules and regulations.

Ongoing remedial activities at the Site are being conducted in accordance with the NYSDEC-approved RAWP for the Former Metro-North Property (Mott Haven) (November, 2005) as amended by the Remedial Action Work Plan Addenda dated June 14, 2006; the SSDS Letter to NYSDOH dated June 16, 2006; and RAWP Addendum No.

2 dated August 3, 2007. The approved RAWP is included in Appendix D. There have been no deviations from the RAWP.

#### **1.4.1 Removal of Contaminated Materials from the BCP Area**

A map of the location of areas where excavation was performed is shown in Figure 23 (including a breakout of the three sections of the excavation). The northern-most section (Section 1) was rectangular with a length (east-west direction) of 150 feet, a width (north-south direction) of 100 feet, and a depth of approximately 15 feet (to elevation 9.3 BPBD). The middle and southern sections (Sections 3 and 2, respectively) were rectangular with lengths (east-west direction) of 125 feet, widths (north-south direction) of 100 feet, and depths of approximately 15 feet (to elevation 10.0 BPBD) and 10 feet (to elevation 14.5 BPBD), respectively.

The southern-most section, Section 2, was the first area to be excavated. Excavation started on April 30, 2007 and continued through May 14, 2007. Upon completion of the excavation in Section 2, a total of 15 confirmatory samples were collected from the locations shown on the figure in Appendix O, and analyzed for Target Compound List (TCL) VOCs by USEPA Method 8260 and TCL SVOCs by USEPA Method 8270. A summary table of the results is presented in Appendix O. One (1) confirmatory soil sample in Section 2, EP-46, contained 0.069 milligrams/kilogram (mg/Kg) of benzene, which is a very marginal exceedance of the 0.060 mg/Kg TAGM RSCO. In a letter to the NYSDEC dated May 21, 2007, SCA's consultant, Shaw Environmental (Shaw), indicated that the concentration did not pose a risk to Site occupants. The NYSDEC provided an email on May 22, 2007, confirming that the area had been sufficiently excavated and that the area could be backfilled.

The northern-most section, Section 1, was the second area to be excavated. Excavation began on May 23, 2007, and continued through July 30, 2007. Upon completion of the excavation in Section 1, a total of 18 confirmatory samples were collected from the locations shown on the figure in Appendix O, and analyzed for VOCs and SVOCs. The results are presented in the summary table in Appendix O. One confirmatory sample showed VOC levels above regulatory guidance values for clean up. The NYCSCA notified NYSDEC and directed the contractor to excavate and remove an

additional foot of soil in this area. Re-sampling following this additional soil removal confirmed all VOCs below regulatory guidelines. All confirmatory sample results were submitted to the NYSDEC on August 10, 2007, indicating that all of the samples from the bottom of the final excavation were below TAGM RSCOs, and that the Contractor had been directed to backfill the excavation.

Section 3 was the last area to be excavated. Excavation began on September 12, 2007, and continued through September 27, 2007. Upon completion of the excavation in Section 3, a total of 15 confirmatory samples were collected from the locations shown on the figure in Appendix O, and analyzed for VOCs and SVOCs. The results are presented in the summary table in Appendix O. One confirmatory sample showed VOC concentrations above regulatory guidance values for clean up in one area. A second sample showed SVOC concentrations above regulatory guidance values for clean up in a second area. The NYCSCA notified NYSDEC and directed the contractor to excavate and remove an additional foot of soil in both these areas. Re-sampling following this additional soil removal confirmed all VOCs and SVOCs below regulatory guidelines. All confirmatory sample results were submitted to the NYSDEC on October 4, 2007, indicating that all of the samples from the bottom of the final excavation were below TAGM RSCOs, and that the Contractor had been directed to backfill the excavation.

The majority of contaminated soils that were removed from the BCP Area were characterized as non-hazardous industrial waste (NHIW). All excavations were performed inside temporary tent structures with a fully operational vapor management system. The NHIW was transported to Clean Earth of Philadelphia (CEP) for treatment and disposal. Transportation of the NHIW to CEP began on April 30, 2007 and continued through September 27, 2007. A total of 944 truckloads transporting a total of 29,035.8 tons of NHIW were removed from the Site during this time.

Grout spoil material was generated during the installation of the jet grout hydraulic barrier on the western side of the BCP Area and Non-BCP Area A. Transportation of the grout spoil to CEP began on December 29, 2006 and continued periodically through September 18, 2007. A total of 353 truckloads transporting a total

of 9,868.5 tons of this material was removed from the BCP Area and Non-BCP Area A during this time.

Soils in four small areas, three within Section 1 and one within Section 3, were characterized as hazardous waste for disposal purposes. Between June 6 and 13, 2007, thirteen (13) truck loads of soil were excavated from within Section 1 and transported off-site as hazardous waste. The hazardous waste was disposed at the Clean Earth of North Jersey facility in South Kearny, New Jersey. Also, one roll-off container of soil was excavated at this time, stored within the temporary tent structure, and was transported on August 13, 2007 as hazardous waste to EQ Detroit, in Detroit Michigan. On September 17, 2007, the small area designated as “hazardous waste” from Section 3 was transported off-site to EQ Detroit. A total of 438.4 tons of soil characterized as hazardous waste was removed from the Site.

#### **1.4.2 Historic Urban Fill**

Based on soil and groundwater sampling in Non-BCP Area A, it was determined that the material was characteristic of historic urban fill and had not been impacted by the MGP waste and gasoline which were the contaminants of concern in the BCP Area. NYSDEC defines historic urban fill as “non-indigenous or non-native material, historically deposited or disposed in the general area of, or on, a site to create useable land by filling water bodies, wetlands or topographic depressions, which is in no way connected with the subsequent operations at the location of the emplacement, and which was contaminated prior to emplacement.” Historic urban fill remaining on the Site after the remedial actions may contain concentrations of compounds in excess of corresponding TAGM RSCOs.

Historic urban fill will be covered with a combination of asphalt roads, concrete sidewalks/walkways, an athletic field (artificial turf), school buildings on concrete slab, and landscaped areas. There is no historic urban fill remaining within the BCP Area.

#### **1.4.3 Engineering and Institutional Controls**

Engineering Controls for the BCP Area and Non-BCP Area A consist of: (1) cover systems to prevent exposure to underlying soils; (2) hydraulic barriers along the

northern and western sides of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future; and (3) a vapor barrier and SSDS beneath all school buildings as an added safeguard to prevent any potential residual soil vapor from entering the school buildings in the future. Engineering Controls for the Non-BCP Area B consist of a cover system to prevent exposure to underlying soils. A series of Institutional Controls are required to implement, maintain and monitor these Engineering Controls. These Institutional Controls dictate that:

- All Engineering Controls are operated and maintained as specified in this SMP;
- All Engineering Controls on the Controlled Property (the BCP Area, Non-BCP Area A and Non-BCP Area B) are inspected and certified at a frequency and in a manner defined in this SMP;
- Groundwater monitoring is performed as defined in this SMP;
- Data and information pertinent to Site Management for the Controlled Property are reported at the frequency and in a manner defined in this SMP; and
- On-Site environmental monitoring devices, including groundwater monitoring wells, are protected and replaced as necessary to ensure continued functioning in the manner specified in this SMP.

The Controlled Property will have the following Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required under the Environmental Easement and DCR. Site restrictions that apply to the Controlled Property are:

- Vegetable gardens and farming on the Controlled Property are prohibited;
- Use of groundwater underlying the Controlled Property is prohibited without treatment rendering it safe for the intended use;
- All future activities on the Controlled Property that will disturb historic urban fill material are prohibited unless they are conducted in accordance with the soil management provisions in this SMP; and

- The Controlled Property may be used for a New York City Public School only provided the long-term Engineering and Institutional Controls included in the SMP remain in use.

These EC/ICs will:

- Prevent ingestion of groundwater with contamination levels that exceed drinking water standards;
- Prevent contact with or inhalation of volatiles from contaminated groundwater;
- Improve groundwater quality at the Site;
- Prevent the discharge of contaminants to surface water;
- Prevent contaminated groundwater from migrating on-Site;
- Prevent ingestion/direct contact with underlying soils;
- Prevent migration of contaminants that would result in off-Site groundwater or surface water contamination.



## **2.0 ENGINEERING AND INSTITUTIONAL CONTROL PLAN**

### **2.1 INTRODUCTION**

#### **2.1.1 General**

Remedial activities are being completed at the Site in accordance with the NYSDEC-approved RAWP for the Former Metro-North Property (Mott Haven) (November 2005) as amended by the Remedial Action Work Plan Addenda dated June 14, 2006; the SSDS Letter to NYSDOH dated June 16, 2006; and RAWP Addendum No. 2 dated August 3, 2007. The remedial goals included:

1. Ensure that on-site contaminant concentrations in soil and groundwater and soil gas do not pose unacceptable risks to school occupants;
2. Achieve cleanup of VOCs and SVOCs to RSCOs as per TAGM 4046 to the extent practical; and
3. Maintain existing groundwater quality at the downgradient property line.

A summary of the remedial strategies and EC/ICs completed and to be implemented at the Site are as follows:

- Excavation of soils/fill within the area defined in the RAWP;
- Dewatering of the excavation to provide a solid bottom to place clean backfill material which concurrently removed most of the contaminated groundwater remaining on the Site;
- Maintenance of a cover system consisting of school buildings (concrete foundation), asphalt pavement, concrete sidewalks, concrete cover, artificial turf on athletic fields, or two feet of clean fill on all exposed ground surfaces including landscaped areas to prevent human exposure to underlying soils remaining under Non-BCP Area A and Non-BCP Area B;
- Registration of an Environmental Easement and DCR, including Institutional Controls, to prevent future exposure to any underlying soils remaining at the Site (copies of the Environmental Easement and DCR are provided in Appendix C);

- The installation of a jet grout hydraulic barrier along a portion of the western (upgradient) side of the BCP Area and Non-BCP Area A and a steel sheeting (Waterloo Barrier®) hydraulic barrier along a portion of the northern side of the BCP Area and Non-BCP Area A; and
- Construction of a vapor barrier and SSDS beneath the BCP Area and Non-BCP Area A to mitigate the migration of any potential residual VOC vapors into the new school buildings.

Since historic urban fill and groundwater/soil vapor exist beneath the Site, Engineering Controls and Institutional Controls (EC/ICs) are required to protect human health and the environment. This Engineering and Institutional Control Plan describes the procedures for the implementation and management of all EC/ICs at the Site. The EC/IC Plan is one component of the SMP and is subject to revision by NYSDEC.

### **2.1.2 Purpose**

The purpose of this Plan is to provide:

- A description of all EC/ICs on the Site;
- The basic operation and intended role of each implemented EC/IC;
- A description of the key components of the ICs created, as stated in the Environmental Easement and DCR;
- A description of the features that will be evaluated during each annual inspection and compliance certification period;
- A description of plans and procedures to be followed for implementation of EC/ICs, such as the implementation of the Soil Management Plan for the safe handling of historic urban fill that may be disturbed during maintenance or redevelopment work on Non-BCP Area A and Non-BCP Area B; and
- Any other provisions necessary to identify or establish methods for implementing the EC/ICs required by the Site remedy, as determined by the NYSDEC.

## **2.2 ENGINEERING CONTROL COMPONENTS**

### **2.2.1 Engineering Control Systems**

#### **2.2.1.1 Cover Systems**

All historic urban fill areas (Non BCP Area A and Non BCP Area B) will have a cover system. While no historical urban fill exists in the BCP Area, a cover system will also be constructed within this area. The cover system over the BCP Area and Non BCP Area A is comprised of concrete building slabs, asphalt-covered roads, concrete-covered sidewalks, an artificial turf athletic field, or two feet of clean fill on all exposed ground surfaces including landscaped areas. In addition, a concrete cap will be placed on Non-BCP Area B (this cover was not included as an engineering control in either the RAWP or Addenda since it is located beyond the Mott Haven Property and is unnecessary for meeting the RAWP objectives). This cover is included in this document to ensure that it is maintained and inspected as part of the overall management of the Site under the control of the DOE Division of School Facilities (DSF). The clean fill will meet the TAGM RSCOs and will contain no detectable volatile organic compounds as defined below in Section 2.3.2.6.

Figure 24 shows the design for each remedial cover type to be used on the BCP Area and Non-BCP Area A. As indicated on Figure 24, approximately 2-feet of drainage stone will be placed directly below the turf surface, underlain by a network of 12-inch drainage pipes, underlain by a woven geotextile fabric. Figure 25 shows the location of each cover type at the BCP Area and Non-BCP Area A. The design of the cover for Non-BCP Area B includes an average of eight (8) inches of crushed stone base with a minimum of four (4) inches of cement concrete cap.

A Soil Management Plan is included in Appendix E, and outlines the inspection and maintenance of the cover systems as well as procedures required in the event the cover system and underlying historic urban fill are disturbed. The Soil Management Plan is also discussed in greater detail in Section 2.3 of this EC/IC Plan. Issues related to maintenance of this cover are provided in the Monitoring Plan included in Section 4 of this SMP.

#### 2.2.1.2 Vapor Barrier

A vapor barrier will be installed beneath all of the new school buildings (BCP Area and Non-BCP Area A) as an added precaution to prevent any potential residual soil gas vapors from entering the school building in the future. The vapor barrier will be installed above the gravel layer containing the SSDS. There is no routine maintenance associated with the vapor barrier. Monitoring of the vapor barrier is described in Section 3.2.2 of this document. Specifications and drawings regarding the installation of the vapor barrier are included in Appendix F of this SMP.

#### 2.2.1.3 Jet Grout Hydraulic Barrier

A jet grout hydraulic barrier was installed along 400 feet of the retaining wall on the west side of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future. The hydraulic barrier has been installed to at least 30 feet in depth. There is no monitoring or maintenance associated with the hydraulic barrier. Specifications and drawings regarding the installation of the jet grout hydraulic barrier are included in Appendix G of this SMP.

#### 2.2.1.4 Waterloo<sup>®</sup> Hydraulic Barrier

A Waterloo<sup>®</sup> hydraulic barrier was installed 370 feet along the north side of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future. The hydraulic barrier has been installed to approximately 30 feet in depth or to bedrock. There is no monitoring or maintenance associated with the hydraulic barrier. Specifications and drawings regarding the installation of the Waterloo<sup>®</sup> hydraulic barrier are included in Appendix H of this SMP.

#### 2.2.1.5 Sub Slab Depressurization System

A SSDS will be installed beneath all of the new school buildings (BCP Area and Non-BCP Area A) as an added precaution to prevent any potential residual soil gas vapors from entering the school buildings in the future. The SSDS will be installed beneath the vapor barrier and operated in an active mode for the life of the school facility unless there is clear demonstration that the subsurface VOC contamination emanating from upgradient source(s) has been removed or treated. Specifications and drawings regarding the installation of the SSDS are included as Appendix I of this SMP.

Procedures for operating and maintaining the SSDS are documented in the Operation and Maintenance Plan (Section 4 of this SMP). Procedures for monitoring the system are included in the Monitoring Plan (Section 3 of this SMP).

## **2.2.2 Criteria for Completion of Remediation/Termination of Remedial Systems**

### **2.2.2.1 Cover Systems**

The cover system will be a permanent control and the quality and integrity of this system will be inspected at defined, regular intervals as presented in the Soil Management Plan for the life of the schools.

### **2.2.2.2 Sub Slab Depressurization System**

An active SSDS will also be installed beneath the schools as an added precaution to prevent any potential residual soil gas vapors from entering the school buildings in the future. The SSDS will be installed beneath the vapor barrier and operated in an active mode for the life of the school facility. On the clear demonstration that the subsurface VOC contamination emanating from the upgradient sources has been removed or treated, SCA may submit a petition for its discontinuation of the SSDS.

The active SSDS will not be discontinued without written approval by NYSDEC and NYSDOH. A proposal to discontinue the active SSDS may be submitted by the property owner based on confirmatory data that justifies such request. Systems will remain in place and operational until permission to discontinue use is granted in writing by NYSDEC and NYSDOH.

### **2.2.2.3 Vapor Barrier**

The vapor barrier will be a permanent control which will be installed beneath the school as an added precaution to prevent any potential residual soil gas vapors from entering the school buildings in the future. The vapor barrier will be placed above the gravel layer containing the SSDS. There is no routine maintenance associated with the vapor barrier. Monitoring of the vapor barrier is described in Section 3.2.2 of this document.

#### 2.2.2.4 Jet Grout Hydraulic Barrier

A jet grout hydraulic barrier was installed along 400 feet of the retaining wall on the west side of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future. The hydraulic barrier has been installed to at least 30 feet in depth. There is no monitoring or maintenance associated with the hydraulic barrier.

#### 2.2.2.5 Waterloo® Hydraulic Barrier

A Waterloo® hydraulic barrier was installed 370 feet along the north side of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future. The hydraulic barrier has been installed to approximately 30 feet in depth or to bedrock. There is no monitoring or maintenance associated with the hydraulic barrier.

#### 2.2.2.6 Groundwater Monitoring

Groundwater monitoring activities will be performed to assess groundwater quality in order to monitor the performance of the remedial actions listed in Section 1.4 and to evaluate any changes in the upgradient groundwater quality at the Site. Monitoring activities are outlined in the Monitoring Plan of the SMP.

### **2.3 INSTITUTIONAL CONTROLS COMPONENTS**

#### **2.3.1 Institutional Controls**

A series of Institutional Controls are required under the RAWP to: (1) implement, maintain and monitor Engineering Control systems; (2) prevent future exposure to underlying soils by controlling disturbances of the underlying soils; and, (3) restrict the use of the Site to a public school campus. Adherence to these Institutional Controls on the Site (Controlled Property) is required under the Environmental Easement and DCR and will be implemented under this Site Management Plan. These Institutional Controls require:

- Compliance with the Environmental Easement and DCR by the Grantor and the Grantor's successors and assigns with all elements of this SMP;

- All Engineering Controls must be operated and maintained as specified in this SMP;
- The cover system consisting of concrete building slabs, asphalt pavement, concrete covered sidewalks, an artificial turf athletic field, or two feet of clean fill on all exposed ground surfaces including landscaped areas in the BCP Area and Non-BCP Area A must be inspected, certified and maintained as required in this SMP;
- The cover system consisting of a concrete cap on all exposed ground surfaces beneath PS 156 and IS 151 to prevent human exposure to underlying soils remaining under Non-BCP Area B;
- A soil vapor mitigation system consisting of a vapor barrier and a SSDS under all building structures (BCP Area and Non-BCP Area A) must be inspected, certified, operated and maintained as required in this SMP;
- All Engineering Controls on the Controlled Property must be inspected and certified at a frequency and in a manner defined in the SMP;
- Groundwater monitoring must be performed as defined in this SMP;
- Data and information pertinent to Site Management for the Controlled Property must be reported at the frequency and in a manner defined in this SMP;
- On-Site environmental monitoring devices (groundwater monitor wells) must be protected and replaced as necessary to ensure the devices function in the manner specified in this SMP; and
- Engineering Controls may not be discontinued without an amendment or the extinguishment of this Environmental Easement or DCR and approval by NYSDEC and NYSDOH.

The Controlled Property will have the following Institutional Controls in the form of Site restrictions. Adherence to these Institutional Controls is required by the Environmental Easement and DCR. Site restrictions that apply to the Controlled Property are:

- Vegetable gardens and farming on the Controlled Property are prohibited;
- The use of the groundwater underlying the Controlled Property is prohibited without treatment rendering it safe for its intended purpose;

- All future activities on the Controlled Property that will disturb historic urban fill material (Non-BCP Area A and Non BCP Area B) are prohibited unless they are conducted in accordance with the soil management provisions in this SMP;
- The Controlled Property may only be used for a school campus provided that the long-term Engineering and Institutional Controls included in this SMP are employed;
- The Controlled Property may not be used for purposes other than a school without an amendment or the extinguishment of this Environmental Easement and DCR approved in writing by the NYSDEC;
- Grantor agrees to submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow. This annual statement must be certified by an expert that the NYSDEC finds acceptable.

### **2.3.2 Soil/Materials Management Plan**

This portion of the SMP is applicable to future intrusive work that will disturb the historic fill material remaining on the Non-BCP Area A and Non-BCP Area B following completion of the remedial measures. The 13-acre Site will be fully remediated for restricted use as a school campus. Any future intrusive work (i.e., after the completion of this Remedial Action) that will disturb the historic urban fill in the Non-BCP Area A and Non-BCP Area B and modifications or repairs to the existing cover system will be performed in compliance with the Soil Management Plan (SoMP), which is included in this SMP. Any future intrusive construction work must also be conducted in accordance with the procedures defined in a Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) prepared for the Site. The Soil Management Plan is presented



in Appendix E of the SMP. The HASP and the CAMP will be prepared by the approved general contractor and approved by the NYCDOE or other designated entity prior to any intrusive work. The HASP and CAMP are the responsibility of the property owner and will be in compliance with DER-10 Technical Guide and 29 CFR 1910 and 1926, and all other applicable Federal, State and local regulations. Any intrusive construction work must be certified as compliant with the SMP and included in the periodic inspection and certification reports submitted under the Site Management Reporting Plan (See Section 5). The SoMP also includes details on the inspection of the cover systems.

#### 2.3.2.1 Soil Screening Methods

Visual, olfactory and photoionization detector (PID) soil screening and assessment will be performed by a qualified environmental professional during all future development excavations into historic urban fill. Soil screening will be performed regardless of when the invasive work is done and will include all excavation and invasive work performed during development, such as excavations for foundations and utility work, after issuance of the COC.

Screening will be performed by qualified environmental professionals. Resumes will be provided in the Annual Site Management Report for all personnel conducting invasive work field screening (i.e. those representing the Remedial Engineer) for historic urban fill during development work.

#### 2.3.2.2 Stockpile Methods

Stockpiles will be inspected at a minimum once each week and after every storm event. Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by NYSDEC.

Stockpiles will be kept covered at all times with appropriately anchored tarps. Stockpiles will be routinely inspected and damaged tarp covers will be promptly replaced.

A dedicated water truck equipped with a water cannon will be available on-Site for dust control.

#### 2.3.2.3 Materials Excavation and Load Out

The Remediation Engineer or a qualified environmental professional under his/her supervision will oversee all invasive work and the excavation and load-out of all excavated material.

The owner of the Controlled Property and its contractors are solely responsible for safe execution of all invasive and other work performed under this Plan.

The presence of utilities and easements on the Site will be investigated by the Remedial Engineer. It will be determined whether a risk or impediment to the planned work under this SMP is posed by utilities or easements on the Site.

Loaded vehicles leaving the Site will be appropriately lined, tarped, securely covered, manifested, and placarded in accordance with appropriate Federal, State, local, and New York State Department of Transportation (NYSDOT) requirements (and all other applicable transportation requirements).

A truck wash will be operated on-Site. The Remediation Engineer will be responsible for ensuring that all outbound trucks will be washed at the truck wash before leaving the Site until the intrusive work is complete.

Locations where vehicles enter or exit the Site shall be inspected daily for evidence of off-Site sediment tracking.

The contractor and the Remedial Engineer will be responsible for ensuring that all egress points for truck and equipment transport from the Site will be clean of dirt and other materials derived from the Site during invasive work and development. Cleaning of the adjacent streets will be performed as needed to maintain a clean condition with respect to Site-derived materials.

The Applicant and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all invasive work, the structural integrity of excavations, and for structures that may be affected by excavations (such as building foundations and bridge footings).

The Remedial Engineer will ensure that Site development activities will not interfere with, or otherwise impair or compromise, remedial activities performed under the Remedial Action Work Plan.

In the highly unlikely event that historic urban fill exhibits unanticipated field evidence of contamination, the subject fill will be removed and confirmatory sampling will be completed.

Mechanical processing of historical fill or excavated material on-site is prohibited.

#### 2.3.2.4 Materials Transport Off-Site

All transport of materials will be performed by licensed haulers in accordance with appropriate local, State, and Federal regulations, including 6 NYCRR Part 364. Haulers will be appropriately licensed and trucks properly placarded.

The truck transport route from the Site is as follows:

1. Turn right onto Morris Avenue from the Site;
2. Head south on Morris Avenue to 138<sup>th</sup> Street;
3. Turn right onto 138<sup>th</sup> Street;
4. Head west on 138<sup>th</sup> Street and enter either Interstate 87 northbound or southbound, depending upon the quickest route to the disposal facility.

All trucks loaded with Site materials will exit the vicinity of the Site using only this approved truck route.

The out-bound truck route to the Site is shown in Figure 26. This is the most appropriate route and takes into account: (a) limiting transport through residential areas and past sensitive sites; (b) use of city mapped truck routes; (c) prohibiting off-Site queuing of trucks entering the facility; (d) limiting total distance to major highways; (e) promoting safety in access to highways; and (f) overall safety in transport.

Trucks will be prohibited from stopping and idling in the neighborhood outside the project Site.

Egress points for truck and equipment transport from the Site will be kept clean of dirt and other materials during Site remediation and development.

Queuing of trucks will be performed on-Site in order to minimize off-Site disturbance. Off-Site queuing will be prohibited.

Material transported by trucks exiting the Site will be secured with tight-fitting covers. Loose-fitting canvas-type truck covers will be prohibited. If loads contain wet material capable of producing free liquid, truck liners will be used.

All trucks will be washed prior to leaving the Site. Truck wash waters will be collected and disposed of off-Site in an appropriate manner.

#### 2.3.2.5 Materials Disposal Off-Site

The final disposal locations will be identified and reported to NYSDEC in the Annual Site Management Report.

For large projects, the total quantity of material expected to be disposed off-Site will be reported to NYSDEC prior to performance of work. This will include quantity, breakdown by class of disposal facility if appropriate, i.e. hazardous waste disposal facility, solid waste landfill, petroleum treatment facility, C/D recycling facility, etc.

All soil/fill/solid waste excavated and removed from the Site will be disposed in accordance with all local, State (including 6NYCRR Part 360) and Federal regulations. If disposal of soil/fill from this Site is proposed for unregulated disposal (i.e. clean soil removed for development purposes), a formal request with an associated plan will be made to NYSDEC's Project Manager. Unregulated off-Site management of materials from this Site is prohibited without formal NYSDEC approval.

Material that does not meet Track 1 unrestricted SCOs is prohibited from being taken to a New York State recycling facility (6NYCRR Part 360-16 Registration Facility).

The following documentation will be obtained and reported by the Remedial Engineer for each disposal location used in this project to fully demonstrate and document that the disposal of material derived from the Site conforms with all applicable laws: (1) a letter from the Remedial Engineer, Contractor, or Site Owner to the receiving facility describing the material to be disposed and requesting formal written acceptance

of the material. This letter will state that material to be disposed was generated at an environmental remediation site in New York State and subject to the 6NYCRR Part 360 Regulations. The letter will provide the project identity and the name and phone number of the Remedial Engineer. The letter will include as an attachment a summary of all chemical data for the material being transported; and (2) a letter from all receiving facilities stating it is in receipt of the correspondence (above) and is approved to accept the material.

Non-hazardous historic urban fill taken off-Site will be handled, at minimum, as a Municipal Solid Waste per 6NYCRR Part 360-1.2.

Historic urban fill from Non-BCP Area A or Non-BCP Area B (all historic fill has been removed from the BCP Area) is prohibited from being disposed at Part 360-16 Registration Facilities (also known as Soil Recycling Facilities).

On-site non-hazardous soils other than historic fill to be removed from the Site will be considered by the Division of Solid & Hazardous Materials (DSHM) in NYSDEC to be C/D materials and not typical of virgin soils. These soils may be sent to a permitted Part 360 landfill. They may be sent to a permitted C/D processing facility without permit modifications only upon prior notification of NYSDEC Region 2 DSHM. This material is prohibited from being sent or redirected to a Part 360-16 Registration Facility. In this case, as dictated by DSHM, special procedures will include, at a minimum, a letter to the C/D facility that provides a detailed explanation that the material is derived from a DER remediation Site, that the soil material is contaminated and that it must not be redirected to on- Site or off- Site Soil Recycling Facilities. The letter will provide the project identity and the name and phone number of the Remedial Engineer. The letter will include as an attachment a summary of all chemical data for the material being transported.

The Annual Site Management Report will include an accounting of the destination of all material removed from the Site during work performed under this plan, including, but not limited to, excavated soil, historic fill, other solid waste, and fluids. Documentation associated with disposal of all material must also include records and

approvals for receipt of the material. This information will also be presented in a tabular form in the Annual Site Management Report.

Bill of Lading system or equivalent will be used for off-Site movement of all material removed from the Site. This information will be reported in the Annual Site Management Report.

Appropriately licensed haulers will be used for material removed from this Site and will be in full compliance with all applicable local, State and Federal regulations.

Waste characterization will be performed for off-Site disposal in a manner suitable to the receiving facility and in conformance with applicable permits. Sampling and analytical methods, sampling frequency, analytical results and quality assurance/quality control (QA/QC) will be reported in the Annual Site Management Report. All data available for soil/material to be disposed at a given facility must be submitted to the disposal facility with suitable explanation prior to shipment and receipt.

#### 2.3.2.6 Materials Reuse On-Site

Material that has been tested and found to contain levels of organic compounds and inorganic analytes that do not exceed TAGM RSCOs and no detectable VOCs meeting the gradation requirements described below may be reused on the Site, and is referred to as “Environmentally Clean Fill and Backfill.” Environmentally Clean Fill shall contain no particles exceeding four inches in the largest diameter. No more than 30 percent of the material shall be retained on a ¾ inch sieve. The material passing the ¾ inch sieve shall contain, by weight, no more than 40 percent passing the No. 100 sieve and 12 percent passing the No. 200 sieve.

The following restrictions of reuse of on-site materials will apply:

- Concrete crushing or processing on-site is prohibited.
- Organic matter (wood, roots, stumps, etc.) or other solid waste derived from clearing and grubbing of the Site is prohibited for reuse on-site.

- On-site material removed for grading or other purposes will not be reused within a cover soil layer, within landscaping berms or as backfill for subsurface utility lines.
- Concrete and asphalt pavement that are removed from the Site cannot be re-used.

#### 2.3.2.7 Fluids Management

All liquids to be removed from the Site, including dewatering fluids, will be handled, transported and disposed in accordance with applicable local, State, and Federal regulations. Liquids discharged into the New York City sewer system will be addressed through approval by the New York City Department of Environmental Protection (NYCDEP).

Dewatered fluids will not be recharged back to the land surface or subsurface of the Site. Dewatering fluids will be managed off-Site.

Discharge of water generated during construction to surface waters (i.e. a local pond, stream or river) is prohibited without a SPDES permit.

#### 2.3.2.8 Backfill from Off-Site Sources

All materials proposed for import onto the Site will be approved by the Remedial Engineer and will be in compliance with provisions in this SMP prior to receipt at the Site.

Material from industrial sites, spill sites, or other environmental remediation sites or potentially contaminated sites will not be imported to the Site.

All imported soils will meet the definition of Environmentally Clean Fill as specified in Section 2.3.2.6.

Trucks entering the Site with imported soils will be securely covered with tight fitting covers.

#### 2.3.2.9 Contingency Plan

If underground tanks or other previously unidentified contaminant sources are found during on-Site excavation or development-related construction, sampling will be

performed on product, sediment and surrounding soils, etc. Chemical analytical work will be for full scan parameters target analyte list (TAL) metals; TCL volatiles and semi-volatiles, TCL pesticides and PCBs. These analyses will not be limited to Spill Technology and Remediation Series (STARS) parameters where tanks are identified without prior approval by NYSDEC. Analyses will not be otherwise limited without NYSDEC approval.

Identification of unknown or unexpected contaminated media identified by screening during invasive Site work will be promptly communicated by phone to NYSDEC's Project Manager. These findings will be also included in daily and periodic electronic media reports.

#### 2.3.2.10 Community Air Monitoring Plan

The Contractor shall prepare and implement a CAMP consistent with the NYSDOH requirements for a Generic Community Air Monitoring Plan and provide the CAMP to the Owner a minimum of two weeks prior to commencement of earth disturbance activities. The CAMP must be approved by the Owner, the NYSDEC and the NYSDOH prior to the start of work. The fixed and mobile monitoring stations will be established as specified in the NYSDOH Generic CAMP. Exceedances observed in the CAMP will be reported to NYSDEC and NYSDOH Project Managers.

#### 2.3.2.11 Odor, Dust and Nuisance Control Plan

##### 2.3.2.11.1 Odor Control Plan

Odor control methods will be implemented during Site disturbance activities to control emissions of nuisance odors from excavations or stockpiles. If nuisance odors are identified, work will be halted and the source of odors will be identified and corrected. Work will not resume until all nuisance odors have been abated. NYSDEC and NYSDOH will be notified of all odor events and of all other complaints about the project. Implementation of all odor controls, including the halt of work, will be the responsibility of the Controlled Property owner's Remediation Engineer, who is responsible for certifying the Annual Site Management Report.



All necessary means will be employed to prevent on- and off-Site nuisances. At a minimum, procedures will include: (a) limiting the area of open excavations; (b) shrouding open excavations with tarps and other covers; and (c) using foams to cover exposed odorous soils. If odors develop and cannot be otherwise controlled, additional means to eliminate odor nuisances will include: (d) direct load-out of soils to trucks for off-Site disposal; (e) use of chemical odorants in spray or misting systems; and, (f) use of staff to monitor odors in surrounding neighborhoods.

#### 2.3.2.11.2 Dust Control Plan

Dust suppression methods that addresses dust management during invasive on-Site work, will include, at a minimum, the items listed below:

- Dust suppression will be achieved through the use of an on-Site water truck for road wetting. The truck will be equipped with a water cannon capable of spraying water directly onto off-road areas including excavations and stockpiles.
- Clearing and grubbing of larger sites will be done in stages to limit the area of exposed, unvegetated soils vulnerable to dust production.
- Gravel will be used on roadways to provide a clean and dust-free road surface.
- On-Site roads will be limited in total area to minimize the area required for water truck sprinkling.

## **2.4 INSPECTIONS AND NOTIFICATIONS**

### **2.4.1 Inspections**

Inspections of the vapor barrier, SSDS and cover system will be conducted at the frequency specified in the SMP Monitoring Plan schedule. A comprehensive Site-wide inspection will be conducted annually. The inspections will determine and document the following:

- Whether Engineering Controls continue to perform as designed;

- If these controls continue to be protective of human health and the environment;
- Compliance with requirements of this SMP, the Environmental Easement, and the DCR;
- Sampling and analysis of appropriate media during monitoring events;
- If Site records are complete and up to date; and
- Changes, or needed changes, to the remedial or monitoring system.

Inspections will be conducted in accordance with the procedures set forth in the Monitoring Plan of this SMP (Section 3). The reporting requirements are outlined in the Site Management Reporting Plan (Section 5).

Unscheduled inspections and/or sampling may take place when a suspected failure of the cover systems or SSDS has been reported or in an emergency, such as a natural disaster, to verify the effectiveness of the EC/ICs implemented at the Site by a qualified environmental professional as determined by NYSDEC.

## **2.4.2 Notifications**

### **2.4.2.1 NYSDEC-acceptable Electronic Database**

The following information is presented in Appendix J in an electronic database format:

- A Site summary;
- The name of the current Site owner and/or the remedial party implementing the SMP for the Site;
- The location of the Site;
- The current status of Site remedial activity;
- A copy of the Environmental Easement and DCR; and
- A contact name and phone number of a person knowledgeable about the Environmental Easement and DCR requirements, in order for NYSDEC to obtain additional information, as necessary.

This information will be: 1) modified as conditions change; (2) revised in Appendix J of this document; and, (3) submitted to NYSDEC in the Annual Site

Monitoring Report. Should the Environmental Easement or DCR be modified or terminated, the copy of the revised Environmental Easement or DCR will also be updated in this manner.

#### 2.4.2.2 Non-routine Notifications

Non-routine notifications are to be submitted by the property owner(s) to the NYSDEC, the Bronx Borough President's Office, the New York City Council Representative for the district, and Community Board 4 on an as-needed basis for the following reasons:

- 120-day advance notice of any proposed changes in Site use that are consistent with the terms of the BCA;
- 15-day advance notice of any proposed ground-intrusive activities that are non-routine and non-emergency;
- Notice within 48-hours of any damage or defect to the foundations structures that reduces or has the potential to reduce the effectiveness of other Engineering Controls and likewise any action taken to mitigate the damage or defect;
- Notice within 48-hours of any emergency, such as a fire, flood, or earthquake that reduces or has the potential to reduce the effectiveness of Engineering Controls in place at the Site, including a summary of action taken and the impact to the environment and the public; and
- Follow-up status reports on actions taken to respond to any emergency event requiring ongoing responsive action shall be submitted to the NYSDEC within 45 days and shall describe and document actions taken to restore the effectiveness of the ECs.

## **3.0 MONITORING PLAN**

### **3.1 INTRODUCTION**

#### **3.1.1 General**

The Monitoring Plan describes the measures for evaluating the performance and effectiveness of the implemented ECs in reducing or mitigating contamination at the Site. ECs at the BCP Area and Non-BCP Area A include a cover system, SSDS, vapor barrier, and jet grout and steel sheet hydraulic barriers. ECs at Non-BCP Area B include a cover system. This Monitoring Plan is subject to revision by NYSDEC.

#### **3.1.2 Purpose**

This Monitoring Plan describes the methods to be used for:

- Groundwater sampling and analysis;
- Evaluating Site information periodically to confirm that the remedy continues to be effective as per the design;
- Preparing the necessary reports for the various monitoring activities;
- Assessing compliance with NYSDEC groundwater standards; and
- Assessing achievement of the remedial performance criteria.

To adequately address these issues, this Monitoring Plan provides information on:

- Sampling locations, protocol, and frequency;
- Information on all designed monitoring systems (e.g., well logs);
- Analytical sampling program requirements;
- Reporting requirements;
- Quality Assurance/Quality Control requirements;
- Inspection and maintenance requirements for groundwater monitoring wells;
- Monitoring well decommissioning procedures; and
- Annual inspection and certification.

Quarterly groundwater monitoring will be conducted for one year following installation of the barrier walls, and semi-annually until the upgradient spills are addressed. The first round of quarterly samples was collected on December 6, 2007. Second and third quarter sampling was completed on March 24, 2008, and June 5, 2008, respectively. At the completion of school construction, data from off Site and on Site monitoring wells will be evaluated with the NYSDEC to assess the upgradient groundwater quality concerns and to make a determination regarding the future of the groundwater monitoring program. If the upgradient source(s) of groundwater contamination is not yet addressed, semi-annual groundwater monitoring will continue. The groundwater monitoring program is summarized in the table below and outlined in detail in Section 3.2 below.

**Monitoring/Inspection Schedule**

<b>Monitoring Program</b>	<b>Frequency*</b>	<b>Matrix</b>	<b>Analysis</b>
Cover Systems	Monthly	Custodial Engineer	DOE
	Annual	Independent Professional Engineer	DOE
Groundwater Monitoring Well Sampling	Quarterly for 1 <sup>st</sup> year, semi-annual thereafter until the upgradient source(s) is addressed	Groundwater	US EPA Method 8260 for VOCs**

\* The frequency of events will be conducted as specified until otherwise approved by NYSDEC and NYSDOH

\*\* The 1<sup>st</sup> round of quarterly groundwater samples were also analyzed by US EPA Method 8270 for SVOCs.

## **3.2 ENGINEERING CONTROL SYSTEM MONITORING**

The following sections discuss the monitoring activities for each of the ECs.

### **3.2.1 Cover System Monitoring**

Exposure to subsurface soils will be prevented by a cover system that will be constructed on the Site. The cover system for the BCP Area and Non-BCP Area A will

be comprised of concrete building slabs, asphalt covered roads, concrete covered sidewalks, a artificial turf athletic field, or two feet of clean fill on all exposed ground surfaces including landscaped areas. In addition, NYCSCA agreed to install a cap on Non-BCP Area B. Figure 24 shows the design (i.e., cross section) of each type of cover to be built at the BCP Area and Non-BCP Area A and Figure 25 shows the location of each cover type to be built at the BCP Area and Non-BCP Area A. The design of the cover for Non-BCP Area B includes an average of eight (8) inches of crushed stone base with a minimum of four (4) inches of cement concrete cap. School personnel will be provided training in both the operation and maintenance of the artificial turf system, and the custodian will conduct monthly inspections of the turf. DOE will replace the turf when standard repairs are no longer practical.

Monitoring of the cover systems will be performed by monthly walk-throughs and an annual inspection of the cover materials as detailed in the Soil Management Plan.

#### 3.2.1.1 Cover System Monitoring Schedule

Monthly inspections will be performed by the school custodian who will identify any observed changes to the cover system. In the event of a change in previous conditions, the custodian will log the information and immediately request an inspection from DOE, DSF. Annual inspections of the BCP Area, Non-BCP Area A, and Non-BCP Area B cover systems will be performed by an independent professional engineer retained by the DOE, DSF and in the presence of custodial staff. Monthly and Annual Inspection Checklists are provided in Appendix M.

Inspection frequency is subject to change by NYSDEC and NYSDOH. Unscheduled inspections and/or sampling may take place when a suspected failure of any part of the cover systems has been reported or an emergency occurs that is deemed likely to affect the operation of the cover system. Monitoring deliverables for the cover system are specified in Section 5.4.

#### **3.2.2 Vapor Barrier Monitoring**

A vapor barrier will be installed beneath all of the school buildings in the BCP Area and Non-BCP Area A as an added precaution to prevent any potential residual soil gas vapors from entering the school buildings in the future. The vapor barrier will be

installed above the gravel layer containing the SSDS. At the time of installation, a smoke test will be performed on the vapor barrier as a Quality Assurance (QA)/Quality Control (QC) measure to demonstrate its integrity to the satisfaction of an independent professional engineer. This QA/QC step is a requirement of the manufacturer in order to issue a warranty for the vapor barrier system. In addition, a smoke test will be performed as part of the annual Site inspection to verify that there is no communication between the sub-slab and indoor environments. The annual smoke test will utilize environmentally safe smoke tubes to inspect the basement floors of the school buildings for leaks through concrete cracks and floor joints consistent with the October 2006 NYSDOH Final Guidance for Evaluating Soil Vapor Intrusion in the State of New York. There is no routine maintenance associated with the vapor barrier. Specifications and drawings regarding the installation of the vapor barrier are included in Appendix F of this SMP. The Annual Inspection Checklist is provided in Appendix M. Referenced documents, if applicable, also relate to the design of the vapor barrier.

### **3.2.3 Jet Grout Hydraulic Barrier Monitoring**

A jet grout hydraulic barrier was installed along 400 feet of the retaining wall on the west side of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future. The hydraulic barrier has been installed to at least 30 feet in depth. There is no monitoring or maintenance associated with the hydraulic barrier. Specifications and drawings regarding the installation of the jet grout hydraulic barrier are included in Appendix G of this SMP. Referenced documents, if applicable, also relate to the design of the vapor barrier.

### **3.2.4 Waterloo® Hydraulic Barrier Monitoring**

A Waterloo® hydraulic barrier was installed 370 feet along the north side of the BCP Area and Non-BCP Area A to prevent any upgradient contaminated groundwater from flowing beneath the school buildings in the future. The hydraulic barrier has been installed to approximately 30 feet in depth or to bedrock. There is no monitoring or maintenance associated with the hydraulic barrier. Specifications and drawings regarding the installation of the Waterloo® hydraulic barrier are included in Appendix H of this SMP. Referenced documents, if applicable, also relate to the design of the vapor barrier.

### **3.2.5 SSDS Monitoring**

A SSDS will be installed beneath the school buildings in the BCP Area and Non-BCP Area A as an added precaution to prevent any potential residual soil gas vapors from entering the school buildings in the future. The SSDS will operate in the active mode for the life of the school facility unless there is clear demonstration that the subsurface VOC contamination emanating from upgradient source(s) has been removed or treated. Specifications regarding the installation of the SSDS are included as Appendix I of this SMP and the plans for the Vapor Barrier are included in Appendix F of the SMP.

After the SSDS is installed and prior to school occupancy, a start-up test will be performed to evaluate the effectiveness of the SSDS. The first step will be to start each of the SSDS fans on the roofs of the buildings to document that the fans are functioning properly and to document the air flow velocity at each SSDS effluent stack. Once the fans are fully operational at the roof level, a digital micromanometer will be used to collect vacuum readings from the pressure field extension (PFE) monitoring stations in the basements of each building. The PFE monitoring stations in each building were designed to be installed in basement locations furthest from SSDS effluent stacks, and therefore furthest from the fans, to ensure that the SSDS is effective across the entire footprint of each building. PFE measurements will need to achieve a minimum of 0.01 inches of water vacuum in order to meet the performance requirements of the October 2006 NYSDOH Final Guidance for Evaluating Soil Vapor Intrusion in the State of New York. If these criteria are not met, adjustments will be made to the SSDS fans to increase air flow and vacuum influence including replacement of the fans with larger fans, if necessary.

The operation of the SSDS will be monitored through a state-of-the art Building Maintenance System (BMS) which provides 24/7 digital input on the operation of the SSDS, including motor current, air flow, and the motor fan on/off switch. In the event of a BMS alarm, its notification system will sequentially notify the Custodial Engineer and other DOE personnel. The level of notification will be dependent on the response time of each personnel identified in the notification sequence.



#### 3.2.5.1 SSDS Monitoring Schedule

All of the major SSDS components will be continuously monitored by the BMS.

In addition, unscheduled inspections and/or sampling may take place when a suspected failure of the SSDS has been reported or if an emergency occurs that is deemed likely to affect the operation of the system. Monitoring deliverables for the SSDS are specified later in Section 5.0.

Monthly inspections of the SSDS will be performed by the Custodial Engineer and annual inspections will be performed by an independent professional engineer retained by the DOE, DSF. Monthly and Annual Inspection Checklists are provided in Appendix M.

#### 3.2.5.2 General Equipment Monitoring

A visual inspection of the above ground components of the SSDS will be conducted by an independent professional engineer retained by the DOE, DSF during the annual inspection. The “General Equipment Monitoring” will cover the operational components of the SSDS (i.e., fans, inline filter/bird screens, etc.) which will be monitored during the annual inspection. As stated above, all of the major SSDS components will be continuously monitored by the BMS.

A complete list of BMS components to be checked will be provided once the final design details are completed. If any equipment readings are not within their typical range, any equipment is observed to be malfunctioning, or the SSDS system is not performing within specifications, maintenance and repair as per the Operation and Maintenance Plan will be initiated immediately and the SSDS will be restored to its design specifications.

#### 3.2.5.3 SSDS System Monitoring Devices and Alarms (BMS)

As mentioned above, the SSDS will be connected to a BMS which has a warning device to indicate that the system is not operating properly. In the event that there is an interruption in service, an alarm will appear on a control panel that indicates the time and date of the alarm. The date and time at which the alarm is cleared will be noted. The BMS notification process involves several levels of electronic notification depending on the response time of each personnel identified in the notification sequence and will operate 24/7. The system will be inspected and applicable maintenance and repairs will

be conducted, as specified in the Operation and Maintenance Plan, and the SSDS will be restored to its design specifications. Additional key parts (i.e., fan belts, motor) will be on-hand to facilitate replacements, as necessary. Operational problems will be noted in the Annual Site Management Report.

### **3.3 GROUNDWATER MONITORING PROGRAM**

Quarterly groundwater monitoring will be conducted for one year starting December 2007, and semi-annually until the upgradient source(s) of contamination are addressed. The first round of quarterly samples was collected on December 6, 2007. Second and third quarter sampling was completed on March 24, 2008, and June 5, 2008, respectively. At the completion of school construction, data from off Site and on Site monitoring wells will be evaluated with the NYSDEC to assess the upgradient groundwater quality concerns and to make a determination regarding the future of the groundwater monitoring program. If the upgradient source(s) of groundwater contamination is not yet addressed, semi-annual groundwater monitoring will continue.

#### **3.3.1 Monitoring System Design**

The network of monitoring wells is designed to monitor groundwater conditions at the Site. The network of wells has been located based on the criteria in the following table:

### Groundwater Monitoring Well Network

Monitoring Well Number	Depth of Well (ft)	Screened Interval of Well (ft)	Frequency*	Matrix	Analysis	Location Rationale
MW-3A	15	5-15	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Previously sampled, centrally located downgradient well
MW-5A	12	2-12	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Previously sampled, northeast located downgradient well
MW-11A	18	8-18	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Previously sampled, southeast located downgradient well
MW-23	15	5-15	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Immediately downgradient of Waterloo® Hydraulic Barrier
MW-24	13	3-13	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Immediately downgradient of Jet Grout Hydraulic Barrier
MW-25	12	2-12	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Inside of Waterloo® Hydraulic Barrier (NYSDEC Request)
MW-26R <sup>1</sup>	15	5-15	Quarterly for 1st Year, Semiannual thereafter	Groundwater	US EPA Method 8260 for VOCs**	Inside of Waterloo® Hydraulic Barrier (NYSDEC Request)

\* The frequency of events will be conducted as specified until otherwise approved by NYSDEC and NYSDOH.

\*\* The 1<sup>st</sup> round of quarterly groundwater samples were also analyzed by US EPA Method 8270 for SVOCs.

<sup>1</sup> MW-26 was destroyed after the 1<sup>st</sup> Quarterly Sampling Event by school construction activities. MW-26R was installed in the same location and to the same depth.

The locations of these wells are shown on Figure 27 of this SMP. Baseline water levels and groundwater flow patterns are shown on Figure 13. All of the on-Site groundwater monitoring wells installed during the RI have been, or will be decommissioned in place, as part of the school construction. All off-Site groundwater

monitoring wells will be monitored and maintained until such time it is determined the wells are no longer needed.

### **3.3.2 Groundwater Well Construction**

The groundwater monitoring network consists of seven (7) monitoring wells. Monitoring wells MW-3A and MW-23 were installed utilizing a hollow stem auger drill rig, and MW-5A, MW-11A, MW-24, MW-25 and MW-26R were installed with a Geoprobe<sup>®</sup> rig. The two wells installed with the hollow stem auger rig were constructed of 2-inch diameter polyvinyl chloride (PVC) with 10-foot long, 0.010-inch machine slotted well screen. The five wells installed by the Geoprobe rig were constructed with 1.5-inch diameter PVC with 10-foot long, 0.010-inch machine slotted well screen. Each well screen is surrounded by a sand pack with a bentonite seal. The remainder of the annulus is sealed with concrete with two feet of stick up. Each well has a 6-inch (2-inch PVC wells) or 4-inch (1.5-inch PVC wells) diameter steel protective casing set over the well riser, with four (4) 3-inch steel bollards surrounding the protective well casing.

Copies of the well construction logs for these 7 wells are included in Appendix K of this SMP.

### **3.3.3 Monitoring Schedule**

The seven (7) groundwater wells in the monitoring network will be sampled on a quarterly basis for the first year and then semi-annually until the upgradient spills are addressed. At the completion of school construction, data from off Site and on Site monitoring wells will be evaluated with the NYSDEC to assess the upgradient groundwater quality concerns and to make a determination regarding the future of the groundwater monitoring program. If the upgradient source(s) of groundwater contamination is not yet addressed, semi-annual groundwater monitoring will continue.

Deliverables for the groundwater-monitoring program are specified below.

### 3.3.4 Sampling Event Protocol

All well sampling activities will be recorded in a field book and a groundwater-sampling log presented in Appendix L. Other observations (e.g., well integrity, etc.) will be noted on the well sampling log. The well sampling log will serve as the inspection form for the groundwater monitoring well network. The following sampling procedures will be followed for each groundwater sampling event:

1. Measure Water Level.
2. Install Tubing: Slowly lower the peristaltic pump tubing into the well to the depth specified for that well. The bottom of the tubing must be kept at least 2 feet above the bottom of the well to prevent disturbance and resuspension of any sediment present in the bottom of the well. Record the depth to which the tubing is lowered.
3. Measure the water level again with the tubing in the well. Leave the water level measuring device in the well.
4. Purge Well: Start pumping the well at 200 to 500 milliliters per minute (ml/min). The water level will be monitored approximately every 5 minutes. Ideally, a steady flow rate will be maintained which should result in a stabilized water level (drawdown of 0.3 feet or less). Pumping rates should, if needed, be reduced to the minimum capabilities of the pump to ensure stabilization of the water level. Care should be taken to avoid entrainment of air in the tubing (i.e., allow the water level to drop down to the pump intake). Record each adjustment made to the pumping rate and the water level measured immediately after each adjustment.
5. Monitor Indicator Parameters: During purging of the well, monitor and record the field indicator parameters (temperature, specific conductance, pH, redox potential, and dissolved oxygen [DO]) approximately every 5 minutes. The well is considered stabilized and ready for sample collection when the indicator parameters have stabilized for three consecutive readings as follows:
  - $\pm 0.1$  for pH
  - $\pm 3\%$  for specific conductance (conductivity)
  - $\pm 10$  mv for redox potential

- $\pm 10\%$  for DO
  1. Dissolved oxygen usually requires the longest time to achieve stabilization. The pump must not be removed from the well between purging and sampling.
- 6. Remove Tubing: Slowly remove the tubing from the well and properly discard. Slowly lower a dedicated, disposable 1-inch polyethylene bailer into the well. The bottom of the bailer must be kept at least two feet from the bottom of the well. Slowly remove the bailer from the well and pour the contents of the bailer into the sample containers. The VOC sample containers must be filled prior to any other sample containers.
- 7. Measure and record well depth.
- 8. Close and lock the well.

Following sample collection, the samples will be submitted to a NYSDOH-certified laboratory for volatile organic analysis by US EPA Method 8260. The first round of sampling also included semi-volatile organic analysis by US EPA Method 8270. The monitoring reporting requirements are discussed in Section 3.7 of this SMP.

### **3.4 WELL REPLACEMENT/REPAIRS AND DECOMMISSIONING**

Repairs and/or replacement of wells in the monitoring well network will be performed based on assessments of structural integrity and overall performance. Well decommissioning, for the purpose of replacement, will be reported to NYSDEC prior to performance and in the annual report. Well decommissioning without replacement must receive prior approval by NYSDEC. Well decommissioning will be performed in accordance with NYSDEC's "Groundwater Monitoring Well Decommissioning Procedures (October 1996)." Monitoring wells that are decommissioned because they have been rendered unusable will be reinstalled in the nearest available location, unless otherwise approved by the NYSDEC and NYSDOH.

### **3.5 SITE-WIDE INSPECTION**

A Site-wide inspection will be performed monthly by the School custodian and annually by an independent professional engineer retained by the DOE, DSF. Site-wide

inspections will also be performed after all severe weather conditions that may affect Engineering Controls or monitoring devices. During these inspections, an inspection form will be completed (Appendix M). The form will compile sufficient information to assess the following:

- Compliance with all ICs, including Site usage;
- An evaluation of the condition and continued effectiveness of ECs;
- Description of general Site conditions at the time of the inspection;
- Site management activities being conducted including, where appropriate, confirmatory sampling and a health and safety inspection;
- Compliance with permits and schedules included in the Operation and Maintenance Plan; and
- Confirmation that Site records are up to date.

### **3.6 MONITORING QUALITY ASSURANCE/QUALITY CONTROL**

All sampling and analyses have been, and will be performed in accordance with the requirements of the Quality Assurance Project Plan (QAPP) prepared for the Site (Appendix N). Main Components of the QAPP include:

- QA/QC Objectives for Data Measurement;
- Sampling Program:
  - Sample containers will be properly washed, decontaminated, and appropriate preservative will be added (if applicable) prior to their use by the analytical laboratory. Containers with preservative will be tagged as such.
  - Sample holding times will be in accordance with the NYSDEC ASP requirements.
  - Field QC samples (e.g., trip blanks, coded field duplicates, and matrix spike/matrix spike duplicates) will be collected as necessary.
- Sample Tracking and Custody;
- Calibration Procedures:

- All field analytical equipment will be calibrated immediately prior to each day's use. Calibration procedures will conform to manufacturer's standard instructions.
- The laboratory will follow all calibration procedures and schedules as specified in USEPA SW-846 and subsequent updates that apply to the instruments used for the analytical methods.
- Analytical Procedures;
- Data Reduction and Validation:
  - Data validation will be performed in accordance with the USEPA validation guidelines for organic and inorganic data review. Validation will include the following:
    - Verification of 100% of all QC sample results (both qualitative and quantitative);
    - Verification of the identification of 10% of all sample results (both positive hits and non-detects);
    - Recalculation of 10% of all investigative sample results; and
    - A Data Usability Summary Report (DUSR) which will present the results of data validation, including a summary assessment of laboratory data packages, sample preservation and chain of custody procedures, and a summary assessment of precision, accuracy, representativeness, comparability, and completeness for each analytical method.
- Internal QC and Checks;
- QA Performance and System Audits;
- Preventative Maintenance Procedures and Schedules;
- Corrective Action Measures.

### **3.7 MONITORING REPORTING REQUIREMENTS**

Forms and any other information generated during regular Site monitoring events and Site inspections will be kept on file with the DOE, DSF and at each school custodians' office on the Mott Haven Campus. All forms, and other relevant reporting



formats used during the monitoring/inspection events, will be (1) subject to approval by NYSDEC and (2) submitted at the time of the Annual Site Management Report, as specified in the Reporting Plan of the SMP.

All groundwater monitoring results will be reported to NYSDEC on an annual basis in the Site Management Report. A report or letter will be prepared for submission subsequent to each groundwater sampling event. The report (or letter) will include, at a minimum:

- Date of event;
- Personnel conducting sampling;
- Description of the activities performed;
- Type of samples collected (i.e., groundwater);
- Copies of all field forms completed (e.g., well sampling logs, chain-of-custody documentation, etc.);
- Sampling results in comparison to appropriate standards/criteria;
- A figure illustrating sample type and sampling locations;
- Copies of all laboratory data sheets and the required laboratory data deliverables required for all points sampled (also to be submitted electronically in the NYSDEC-identified format);
- A copy of the laboratory certification;
- Any observations, conclusions, or recommendations; and
- A determination as to whether plume conditions have changed since the last reporting event.

Data will be reported in hard copy and digital format as determined by NYSDEC. A summary of the groundwater monitoring program deliverables are presented below.

### Monitoring/Inspection Deliverables

Task	Frequency of Sampling*	Reporting Requirements
Groundwater Monitoring	Quarterly for the First Year, Semi-annually afterwards until the upgradient source(s) of contamination are addressed	Quarterly Groundwater Monitoring Reports and Annual Groundwater Monitoring Report

\* The frequency of events will be conducted as specified until otherwise approved by NYSDEC/NYSDOH.

### 3.8 CERTIFICATIONS

Site inspections and sampling activities will take place as outlined above. Frequency of inspection is subject to change by NYSDEC. Inspection certification for all ICs and ECs will be submitted to NYSDEC on a calendar year basis and must be submitted by March 1 of the following year. An independent professional engineer registered to practice in New York State retained by DOE, DSF will perform the Annual Site Inspection and will provide the certification. Further information on the certification requirements are outlined in the Reporting Plan of the SMP. Information regarding the training requirements and qualifications for the personnel conducting the monitoring and inspections is presented in Table 7.

## **4.0 OPERATION AND MAINTENANCE PLAN**

### **4.1 INTRODUCTION**

The Operation and Maintenance Plan describes the measures necessary to operate and maintain any mechanical components of the remedy selected for the BCP Area and Non-BCP Area A (i.e., SSDS). This Operation and Maintenance Plan:

- Includes the steps necessary to allow individuals unfamiliar with the BCP Area and Non-BCP Area A to operate and maintain the SSDS;
- Includes an operation and maintenance contingency plan; and,
- Will be updated periodically to reflect changes in conditions in the BCP Area and Non-BCP Area A or the manner in which the SSDS is operated and maintained.

Information on non-mechanical Engineering Controls (i.e. cover system, vapor barrier, and jet grout and Waterloo® barriers) can be found in Section 2 - Engineering and Institutional Control Plan. A copy of this Operation and Maintenance Plan, along with the complete SMP, will be kept in each school custodian's office within the Mott Haven Campus. This Operation and Maintenance Plan is not to be used as a stand-alone document, but as a component document of the SMP. The Operation and Management Plan is subject to NYSDEC revision.

### **4.2 ENGINEERING CONTROL SYSTEM OPERATION AND MAINTENANCE**

The following sections describe the operation and maintenance plan for the SSDS system.

#### **4.2.1 Scope**

The SSDS fan units, which will be located on the school building roofs, have a number of parts that will require routine maintenance. Key parts of the SSDS fans include motor and fan bearings, fan belt, fan back draft damper, and air flow switch and sensor. Maintenance will be performed on the SSDS fans at least annually. Maintenance will consist of replacing worn parts when necessary (i.e., the fan belt). The

electric motors for the fans have a life expectancy of 25 years. The motors will be replaced after 22 to 24 years of service.

In the event that an SSDS fan fails, the fan will be repaired or replaced and documented for inclusion in the Annual Site Management Report. Key spare parts (i.e., fan belts, motor) will be kept at the school to reduce the time necessary to replace the parts. Once a spare fan part has been put into operation, a new fan part will be ordered and kept at the school as a spare.

The BMS will continuously monitor the SSDS operational status as indicated in Section 3.2.5.3. The custodial staff will monitor the status of the system in this manner. A log book will be set up to confirm on-going custodial oversight of the SSDS. The custodial staff will be instructed to contact the DOE, DSF in the event of a change in the operation of the SSDS.

Annual inspection of the SSDS, as well as other engineering controls, will be performed by an independent professional engineer retained by the DOE, DSF to ensure that all engineering controls are functioning properly.

Monthly walk-throughs of the Site will be performed by the custodian, who will identify any observed changes to the lowest interior floor surfaces as well as changes to the exterior ground surfaces (i.e., asphalt pavement, artificial athletic turf, walkways, etc.). This procedure will be followed for the entire period the Site is used as a school. In the event of a change in previous conditions, the custodian will log the information and immediately request an inspection from the DOE. A follow-up inspection and report will be generated and the NYSDEC will be informed of all findings and recommendations.

#### **4.2.2 System Start-Up and Testing**

The specifications for the SSDS system describe the components of the system and how they will be installed. The specifications also require the Contractor to pressure test the system during various phases of the installation and prior to start up, and to make any necessary repairs or replacements.

After the SSDS is installed and prior to school occupancy, a start-up test will be performed to evaluate the effectiveness of the SSDS. The first step will be to start each

of the SSDS fans on the roofs of the buildings to document that the fans are functioning properly and to document the air flow velocity at each SSDS effluent stack. Once the fans are fully operational at the roof level, a digital micromanometer will be used to collect vacuum readings from the PFE monitoring stations in the basements of each building. The PFE monitoring stations in each building were designed to be installed in basement locations furthest from SSDS effluent stacks, and therefore furthest from the fans, to ensure that the SSDS is effective across the entire footprint of each building. PFE measurements will need to achieve a minimum of 0.01 inches of water vacuum in order to meet the performance requirements of the October 2006 NYSDOH Final Guidance for Evaluating Soil Vapor Intrusion in the State of New York. If these criteria are not met, adjustments will be made to the SSDS fans to increase air flow and vacuum influence including replacement of the fans with larger fans, if necessary.

The system testing described above will be conducted if, in the course of the SSDS lifetime, significant changes are made to the system, and the system restarted.

#### **4.2.3 SSDS Operation: Routine Operation Procedures**

The contractor will be responsible for submitting all manufacturers' product data, manuals, and drawings related to the SSDS components including the fans, switches, dampers, and pressure gauges to the Owner. Copies of these materials will be maintained on-site and available for reference in the event of troubleshooting, adjustments or repairs are necessary.

#### **4.2.4 SSDS Operation: Routine Equipment Maintenance**

Following startup and balance of the SSDS, all gauges and flow element settings will be recorded for future comparison purposes if the system is malfunctioning. The manufacturer's recommendations regarding operation of the blower will be followed.

#### **4.2.5 SSDS Operation: Non-Routine Equipment Maintenance**

In the event of a BMS alarm, its notification system will sequentially notify the Custodial Engineer and other DOE personnel. Following notification the source of the

problem will be determined and repairs or replacements will be made as required in accordance with the component manuals.

#### **4.3 GROUNDWATER MONITORING WELL MAINTENANCE**

If biofouling or silt accumulation has occurred in the monitoring wells, the wells will be physically agitated/surged and redeveloped. Additionally, monitoring wells will be properly decommissioned and replaced (as per the Monitoring Plan), if an event renders the wells unusable.

#### **4.4 MAINTENANCE REPORTING REQUIREMENTS**

Maintenance reports and any other information generated during regular operations at the Site will be kept on-file in each school custodian's office on the Site. All reports, forms, and other relevant information will be available to the NYSDEC upon request and submitted as part of the Annual Site Management Report, as specified in the Section 5 of this SMP.

##### **4.4.1 Routine Maintenance Reports**

Routine maintenance activities will be recorded by the custodial staff in a log book. The log book will include, but not be limited to the following information:

- Date;
- Name, company, and position of person(s) conducting maintenance activities;
- Maintenance activities conducted;
- Where appropriate, color photographs or sketches showing the approximate location of any problems or incidents noted (included either on the checklist/form or on an attached sheet); and,
- Other documentation such as copies of invoices for maintenance work, receipts for replacement equipment, etc., (attached to the checklist/form).

For all routine EC maintenance completed by a contractor, the contractor will submit a summary report of the completed maintenance, along with a list of parts and materials used, to the DOE with a copy to the school custodian within 30 days.

#### **4.4.2 Non-Routine (Severe Condition) Maintenance Reports**

Any non-routine maintenance event will be recorded in the custodial staff's log book and will include, but not be limited to, the following information:

- Date;
- Name, company, and position of person(s) conducting non-routine maintenance/repair activities;
- Other repairs or adjustments made to the system;
- Where appropriate, color photographs or sketches showing the approximate location of any problems or incidents (included either on the form or on an attached sheet);
- Other documentation such as copies of invoices for repair work, receipts for replacement equipment, etc. (attached to the checklist/form); and
- A log of the Emergency Contact correspondence.

For all non-routine EC maintenance completed by a contractor, the contractor will submit a summary report of the completed maintenance, along with a list of parts and materials used, to the DOE with a copy to the school custodian within 30 days.

### **4.5 CONTINGENCY PLAN**

Emergencies may include injury to personnel, fire or explosion, environmental release, or serious weather conditions.

#### **4.5.1 Emergency Telephone Numbers**

In the event of any environmentally-related situation or unplanned occurrence requiring assistance the Owner or Owner's representative(s) will contact the appropriate party from the contact list below. For emergencies, appropriate emergency response personnel will be contacted. Prompt contact will also be made to the qualified

environmental professional. These emergency contact lists must be maintained in an easily accessible location at the Site.

#### **Emergency Contact Numbers**

Medical, Fire, and Police:	911
One Call Center:	(800) 272-4480 (3 day notice required for utility markout)
Poison Control Center:	(800) 222-1222
Pollution Toxic Chemical Oil Spills:	(800) 424-8802
NYSDEC Spills Hotline	(800) 457-7362

#### **Additional Emergency Contact Numbers**

School Custodian, To Be Determined	To be provided
NYCDOE DSF, Director Bernie Orlan	Work Telephone Number: 718/361-3808 Cell Telephone Number: 347/386-4418
NYCSCA, IEH Director Alex Lempert	Work Telephone Number: 718/472-8501 Cell Telephone Number: 917/642-2716

\* Note: Contact numbers subject to change and will be updated as necessary

#### **4.5.2 Map and Directions to Nearest Health Facility**

Site Location: 730 Concourse Village West, Bronx, New York

Nearest Hospital Name: Lincoln Hospital

Hospital Location: 234 East 149<sup>th</sup> Street, Bronx, New York

Hospital Telephone: (718) 993-3860

Directions to the Hospital:



1. Go northeast on Concourse Village West (<0.1 mile)
2. Turn right onto East 156<sup>th</sup> Street (0.1 mile)
3. Turn right onto Concourse Village East (<0.1 mile)
4. Stay straight and go onto Morris Avenue (0.5 mile)
5. Turn right onto East 149<sup>th</sup> Street (<0.1 mile)

Total Distance: 0.7 miles

Total Estimated Time: 2 minutes

**Map Showing Route from the Site to the Hospital:**



### **4.5.3 Response Procedures**

#### **4.5.3.1 Emergency Contacts/Notification System**

As appropriate, the fire department and other emergency response group will be notified immediately by telephone of the emergency. The emergency telephone number list is found at the beginning of this Contingency Plan. The list is also posted prominently at the Site and made readily available to all personnel at all times.

#### **4.5.3.2 SSDS/Vapor Barrier**

Unscheduled inspections and/or sampling may take place when a suspected failure of the SSDS has been reported or if an emergency occurs that is deemed likely to affect the operation of the system.

Indoor air monitoring is not required by the State remedial program, since monitoring of the engineering controls is believed to be sufficient for protection of human health. However, DOE has agreed to conduct indoor air sampling on a contingency basis. The DOE will ultimately make decisions regarding the sampling procedures, with input from NYSDOH, which will also be reviewing the sampling results.

### **4.6 OPERATION AND MAINTENANCE TRAINING**

The training, qualification and reporting requirements for personnel conducting the monitoring and maintenance of the Engineering Controls are presented in Table 7.

## **5.0 SITE MANAGEMENT REPORTING PLAN**

### **5.1 INTRODUCTION**

An Annual Site Management Report will be submitted to NYSDEC by March 1<sup>st</sup> of the calendar year following approval of the SMP by the NYSDEC. The Annual Site Management Report will be prepared in accordance with NYSDEC Draft DER-10 Technical Guidance for Site Investigation and Remediation requirements. This Site Management Reporting Plan and its requirements are subject to revision by NYSDEC.

This report will include the following:

- Identification of all required EC/ICs required by the RAWP and this SMP for the BCP Area, Non-BCP Area A and Non-BCP Area B;
- An evaluation of the Engineering and Institutional Control Plan and the Monitoring Plan for adequacy in meeting remedial goals;
- Assessment of the continued effectiveness of all Institutional and Engineering Controls for the Site;
- Certification of the EC/ICs;
- Results of the required periodic Site Inspections;
- All deliverables generated during the reporting period, as specified in Section 2 EC/IC Plan, Section 3 Monitoring Plan and Section 4 Operation and Maintenance Plan; and
- Signed and Sealed by a New York State Professional Engineer.

### **5.2 CERTIFICATION OF ENGINEERING AND INSTITUTIONAL CONTROLS**

Information on EC/ICs can be found in the Engineering and Institutional Control Plan portion of the SMP. Inspection of the EC/ICs will occur at a frequency described in Section 3 Monitoring Plan and Section 4 Operation and Maintenance Plan. After the last inspection of the reporting period, a Professional Engineer licensed to practice in New York State will sign and certify the document. The document will certify that:

- On-Site ECs/ICs are unchanged from the previous certification;

- They remain in-place and effective;
- The systems are performing as designed;
- Nothing has occurred that would impair the ability of the controls to protect the public health and environment;
- Nothing has occurred that would constitute a violation or failure to comply with any operation and maintenance plan for such controls;
- Access is available to the Site by NYSDEC and NYSDOH to evaluate continued maintenance of such controls; and
- Site usage is compliant with the environmental easement.

The signed certification will be included in the Annual Site Management Report (see Section 5.3).

## **5.3 SITE INSPECTIONS**

### **5.3.1 Inspection Frequency**

All inspections will be conducted at the frequency specified in the schedules provided in Section 3 Monitoring Plan and Section 4 Operation and Maintenance Plan of this SMP. At a minimum, a Site-wide inspection will be conducted:

- Monthly by custodial staff;
- Annually by an independent professional engineer retained by DOE, DSF;
- When a breakdown of the SSDS has occurred (inspection of the BCP Area and Non-BCP Area A); and
- Whenever a severe condition has taken place, such as any erosion or flooding event that may affect the ECs.

### **5.3.2 Inspection Forms, Sampling Data, and Maintenance Reports**

All inspections and monitoring events will be recorded on the appropriate forms for their respective system (refer to Appendix L for groundwater sampling). Additionally, a general Site-wide inspection form (which includes the cover systems) will

be completed during the Site-wide inspection (see Appendix M). These forms are subject to NYSDEC revision.

All applicable inspection forms and other records (including all sampling data of groundwater at the Site and system maintenance reports) generated for the Site during the calendar year will be included in the Annual Site Management Report.

### **5.3.3 Evaluation of Records and Reporting**

The results of the inspection and Site monitoring data will be evaluated as part of the EC/IC certification to confirm that the:

- EC/ICs are in place, are performing properly, and remain effective;
- The Monitoring Plan is being implemented;
- Operation and maintenance activities are being conducted properly; and
- The Site remedy continues to be protective of public health and the environment and is performing as designed in the RAWP and FER.

## **5.4 SITE MANAGEMENT REPORT**

The Site Management Report will be submitted annually and will be submitted by March 1<sup>st</sup> of the calendar year following the approval of the SMP. Other activities such as groundwater monitoring reports will be submitted quarterly for the first year, and semi-annually thereafter, with those results also incorporated into the Annual Site Management Report. The report will include:

- EC/IC certification;
- All applicable inspection forms and other records generated for the Site during the reporting period;
- Cumulative data summary tables and/or graphical representations of contaminants of concern for groundwater, which include a listing of all compounds analyzed along with the applicable standards, with all exceedances highlighted;

- Results of all analyses, copies of all laboratory data sheets, and the required laboratory data deliverables required for all points sampled during the calendar year (also to be submitted electronically in the NYSDEC-specified format);
- A performance summary for the SSDS during the calendar year, including information such as:
  - The number of days the system was operational during the reporting period;
  - A description of breakdowns and/or repairs along with an explanation for any significant downtime;
  - A summary of the performance and/or effectiveness monitoring;
  - Comments, conclusions, and recommendations based on data evaluation; and
  - Description of the resolution of performance problems.
- A Site evaluation, which will address the following:
  - Any new conclusions or observations regarding Site contamination based on inspections or data generated by the Monitoring Plan for the media being monitored; and
  - Recommendations regarding any necessary changes to the remedy and/or Monitoring Plan.
- A figure showing sampling and well locations, and significant analytical values at sampling locations; and
- Comments, conclusions, and recommendations, based on an evaluation of the information included in the report, regarding EC/ICs at the Site.

The Annual Site Management Report will be submitted, in hard-copy format, to the Region 2 NYSDEC offices, located at 41-40 21<sup>st</sup> Street, Long Island City, New York, and in electronic format to NYSDEC and NYSDOH. A hardcopy of the Final Site Management Plan, Remedial Investigation and Remedial Action Work Plan, as well as current and historical copies of the Annual Site Management Reports will be maintained at a designated location on the new Mott Haven Campus.

## **6.0 SUPPLEMENTAL OFF-SITE REMEDIAL ACTIVITIES**

Remedial actions beyond those required by the RAWP have been undertaken adjacent to the BCP Area as part of NYCSCA's voluntary efforts, as well as NYCSCA's proactive outreach to the community.

The Remedial Investigation findings identified a small pocket of soil contamination in the Non-BCP Area B, immediately north of the BCP Area (see Figure 28), which is hereafter referred to as the Supplemental Remedial Area (SRA). The zone of contamination was confined to a small pocket of soil in the center of the SRA, at a depth between 3 and 8 feet below ground surface, corresponding to the top of the zone of saturation (water table).

Remedial Action Objectives were established to ensure that the SRA remedy was fully effective in addressing this soil contamination.

Excavation of the contaminated soil, similar to the BCP Area, was not a feasible remedial alternative due to potential adverse impacts to the structural stability of the columns that support nearby school buildings. NYCSCA's consulting engineers determined that the contaminants should be stabilized and encapsulated using an in-situ solidification technology. The injection of jet grout columns was determined to be the best alternative to stabilize and contain the contaminants within the solid matrix. During August 2007, the small pocket of contaminated soil and a 5 to 10 foot buffer of uncontaminated soil were encapsulated in a grout monolith using the jet grout injection technology. A total of 100, 8-ft diameter, overlapping jet grout columns, as shown on Figure 29, were installed to 15 feet below the existing grade. Approximately 4 weeks after the columns had been installed, a total of four (4) confirmation cores were collected from the locations shown on Figure 29. The confirmation cores confirmed that the columns formed a single grout monolith, and that the Remedial Action Objectives had been achieved.

In addition, to address a recommendation in the Center for Public Environmental Oversight (CPEO) report entitled "Independent Review of the Cleanup of the Mott Haven Schools Complex, Bronx, New York", the NYCSCA will place a concrete cover beneath PS 156 and IS 151 in Non-BCP Area B. The cap is discussed in Sections 2.2.1.1, 3.2.1, and 4.2.1 above.



Supplemental voluntary on-Site remedial actions in Non-BCP Area A, beyond those required by the RAWP (Spot Excavations and Soil Gas Sampling), are presented in Appendix P.

## TABLES

**Table 1**  
**New York City School Construction Authority**  
**Former Metro-North Property (Mott Haven)**  
**Bronx, New York**  
**Monitoring Well Gauging Data**

		MW Elevation:	DTW:	DTP:	DTB:	Water Column Height:	Groundwater Elevation:	Final Temperature:	Final Conductivity:	Final pH:	Final Turbidity:
Units		feet	feet	feet	feet	feet	feet	°Celsius	mS/cm	---	NTU
MW-1	5/18/2005	23.11	6.53	---	16.06	9.53	16.58	14.06	1.971	6.5	21.3
	9/13/2005	23.11	7.41	---	NM	8.65	15.7	---	---	---	---
MW-2	5/19/2005	18.29	5.11	---	11.71	6.6	13.18	17.14	1.039	6.78	1339.3
	9/13/2005	18.29	7.25	---	NM	4.46	11.04	---	---	---	---
MW-3**	5/16/2005	18.07	6.61	---	11.2	4.59	11.46	12.71	1.341	6.6	3.0
	9/13/2005	18.07	7.99	---	NM	3.21	10.08	---	---	---	---
MW-4**	5/16/2005	19.58	3.89	---	10.08	6.19	15.69	16.31	0.904	7.15	25.0
	9/13/2005	19.58	6.26	---	NM	3.82	13.32	---	---	---	---
MW-5**	5/16/2005	18.19	4.1	---	11.55	7.45	14.09	14.92	0.926	6.68	49.9
	9/13/2005	18.19	4.91	---	NM	6.64	13.28	---	---	---	---
MW-6**	5/16/2005	18.92	6.35	---	15.25	8.9	12.57	14.66	1.748	6.62	12.8
	9/13/2005	18.92	7.78	---	NM	7.47	11.14	---	---	---	---
MW-7***	5/16/2005	23.88	3.41	---	13	9.59	20.47	12.92	2.893	6.68	7.1
	9/13/2005	23.88	4.60	---	NM	8.40	19.28	---	---	---	---
MW-8	5/18/2005	49.43	28.29	---	40.18	11.89	21.14	22.03	2.428	2.74	31.6
	9/13/2005	49.43	29.47	---	NM	10.71	19.96	---	---	---	---
MW-9	5/18/2005	56.11	34.06	---	42.02	7.96	22.05	24.81	2.739	7.14	7.6
	9/13/2005	56.11	33.58	---	NM	8.44	22.53	---	---	---	---
MW-10	5/16/2005	19.41	6.05	---	15.1	9.05	13.36	15.19	1.672	6.91	8.2
	9/13/2005	19.41	6.47	---	NM	8.63	12.94	---	---	---	---
MW-11	5/16/2005	18.75	8.1	---	13.75	5.65	10.65	16.16	1.366	6.79	31.3
	9/13/2005	18.75	9.33	---	NM	4.42	9.42	---	---	---	---
MW-12***	5/16/2005	24.65	4.15	---	13	8.85	20.5	14.22	6.8	3.637	1.5
	9/13/2005	24.65	5.42	---	NM	7.58	19.23	---	---	---	---
MW-13***	5/16/2005	23.32	3.75	---	13	9.25	19.57	12.16	6.63	2.943	3.6
	9/13/2005	23.32	5.11	---	NM	7.89	18.21	---	---	---	---
MW-14*, ***	5/16/2005	21.16	0.5	---	13	12.5	20.66	12.36	7.26	2.958	5.2
	9/13/2005	21.16	1.81	---	NM	11.19	19.35	---	---	---	---
MW-15*, ***	5/16/2005	21.13	0.5	---	13	12.5	20.63	11.35	7.11	2.498	3.8
	9/13/2005	21.13	1.64	---	NM	11.36	19.49	---	---	---	---
MW-18	9/13/2005	48.11	24.32	---	32.3	7.98	23.79	19.3	1.517	6.79	215
MW-19	9/13/2005	59.81	dry	---	NM	---	---	---	---	---	---
MW-20	9/13/2005	40.82	20.69	---	27.20	6.51	20.13	19.2	0.930	6.85	71
MW-21	9/13/2005	40.37	21.23	---	24.97	3.74	19.14	18.6	0.860	7.05	66

**Notes:**

MW Elevation: Height of inner casing or PVC  
DTW: Depth to Water  
DTP: Depth to Product  
DTB: Depth to Bottom  
\*: estimated DTW elevation  
\*\*: DTB taken from Well Development Form  
\*\*\*: DTB taken from Well Construction Logs

Table 2  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Organics in Soil  
Remedial Investigation





Compound		TAGM 4046 Recc. Soil Cleanup Objective*															
		Sample ID:	BALLAST-1 	BALLAST-2	NWTPGRAB	NWSB	SB20 	SB21 	SB22	SB22	SB22	SB23	SB24 	SB25	SB25	SB25	SB25A
		Sample Depth (ft.):	NA	NA	NA	NA	14-16	4-6	3-5	6-8	10-11	6-8	6-8	2-4	6-8	14-16	4-6
		Sample Date:	04/20/05	04/20/05	04/06/05	04/06/05	04/19/05	04/18/05	04/27/05	04/27/05	04/27/05	04/15/05	04/18/05	04/15/05	04/15/05	04/15/05	04/15/05
		Sample Classification:	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	
Volatile Organic Compounds (ppb)																	
Acetone	200	3.8 U	3.7 U	700 U	580 U	4.1 U	3.7 UJ	12 JB	560 U	11 JB	4.6 U	30 J	130	50	22 J	81	
Carbon Disulfide	2700	0.42 U	0.40 U	83 U	69 U	2.6 J	0.41 UJ	0.46 U	66 U	0.47 U	0.50 U	2.4 J	4.9 J	0.44 U	0.43 U	8.2	
Methylene Chloride	100	2.1 U	2.0 U	130 U	110 U	2.2 U	2.0 UJ	3.3 JB	110 U	2.3 U	4.0 J	3.3 UJ	3.8 J	4.0 J	4.0 J	2.7 J	
2-Butanone	300	3.2 U	3.1 U	600 U	500 U	3.5 U	3.1 UJ	3.5 U	480 U	3.6 U	3.9 U	3.6 J	7.0 J	3.4 U	3.3 U	7.2 J	
1,1-Dichloropropene	^	0.37 U	0.35 U	160 U	140 U	0.40 U	0.36 UJ	0.41 U	130 U	0.41 U	0.54 U	0.38 UJ	0.37 U	0.39 U	0.38 U	0.39 U	
cis-1,2-Dichloroethene	^	0.45 U	0.43 U	79 U	66 U	0.48 U	0.44 UJ	0.49 U	63 U	0.50 U	6.4 J	0.43 UJ	0.45 U	0.47 U	0.46 U	0.47 U	
Benzene	60	0.46 UJ	0.44 U	51 U	42 U	29 J	0.44 UJ	0.50 U	23000	0.51 U	0.55 U	0.46 UJ	0.45 U	0.48 U	0.46 U	0.48 U	
Trichloroethene	700	0.35 U	0.34 U	140 U	120 U	0.38 U	0.34 UJ	0.38 U	110 U	0.39 U	25	0.36 UJ	0.35 U	0.37 U	0.36 U	0.37 U	
Toluene	1500	0.46 U	0.44 U	300 J	760 J	2.3 J	0.45 UJ	0.51 U	9600	0.51 U	0.55 U	0.47 UJ	2.0 J	0.48 U	0.47 U	0.48 U	
Tetrachloroethene	1400	0.83 U	0.80 U	70 U	58 U	0.89 U	0.81 UJ	0.91 U	56 U	0.92 U	18	0.85 UJ	0.83 U	0.87 U	0.85 U	0.87 U	
Ethylbenzene	5500	0.40 U	0.39 U	6900	19000	2.3 J	0.39 UJ	0.44 U	43000 D	0.45 U	0.48 U	0.41 UJ	0.40 U	0.42 U	0.41 U	0.42 U	
m/p-Xylenes	1200	0.99 U	0.94 U	25000	50000	14	0.96 UJ	1.1 U	45000	1.1 U	1.2 U	1.0 UJ	0.98 U	1.0 U	1.0 U	1.0 U	
o-Xylenes	1200	0.44 U	0.42 U	4600	6400	4.5 J	0.43 UJ	0.48 U	3300	0.49 U	0.53 U	0.45 UJ	0.44 U	0.46 U	0.45 U	0.46 U	
Isopropylbenzene	^	0.48 U	0.45 U	1600	4900	41	0.46 UJ	0.52 U	12000	0.53 U	0.57 U	0.48 UJ	0.47 U	0.50 U	0.48 U	0.50 U	
1,2,3-Trichloropropane	400	0.38 U	0.36 U	96 U	80 U	0.41 U	0.37 UJ	0.42 U	76 U	0.42 U	0.46 U	0.39 UJ	0.38 U	0.40 U	0.39 U	0.40 U	
n-Propylbenzene	^	0.61 U	0.58 U	3600	11000	51	0.6 UJ	0.67 U	24000	0.68 U	0.73 U	0.62 UJ	0.61 U	0.64 U	0.62 U	0.64 U	
1, 3, 5-Trimethylbenzene	^	0.56 U	0.54 U	9600	14000	21	0.55 UJ	0.62 U	9900	0.63 U	0.68 U	0.57 UJ	0.56 U	0.59 U	0.57 U	0.59 U	
1,2,4-Trimethylbenzene	^	0.43 U	0.41 U	30000	93000 D	150	0.42 UJ	2.5 J	83000 D	0.48 U	0.52 U	0.44 UJ	1.8 J	0.45 U	0.44 U	0.45 U	
Sec-butylbenzene	^	0.48 U	0.46 U	730 J	75 U	5.4 J	0.46 UJ	0.52 U	3000	0.53 U	0.57 U	0.49 UJ	0.48 U	0.50 U	0.49 U	0.50 U	
p-Isopropyltoluene	^	0.49 U	0.46 U	1600	3200	2.1 J	0.47 UJ	1.3 J	3400	0.54 U	0.58 U	0.49 UJ	190	16	20	4.0 J	
n-Butylbenzene	^	0.39 U	0.37 U	1500	4500	5.8 J	0.38 UJ	0.42 U	8200	0.43 U	0.46 U	0.39 UJ	0.38 U	0.40 U	0.39 U	0.40 U	
Naphthalene	13000	0.67 U	0.64 U	7100	27000	4.7 J	0.65 UJ	9.4	32000	4.1 J	0.80 U	0.68 UJ	60	6.3	27	3.2 J	
Semi-Volatile Organic Compounds (ppb)																	
bis(2-Chloroethyl)ether	^	590 U	570 U	55 U	45 U	64 UJ	57 U	650 U	70 U	65 U	71 U	60 U	120 U	62 U	60 U	120 U	
3+4-Methylphenols	900	590 U	570 U	270 J	42 U	64 UJ	57 U	650 U	70 U	65 U	71 U	60 U	120 U	61 U	60 U	120 U	
Naphthalene	13,000	630 U	610 U	1500	96000 D	69 U	62 U	700 U	840	70 U	76 U	65 U	150 J	69 J	65 U	130 U	
2-Methylnaphthalene	36,400	620 U	600 U	770 J	57000 D	68 U	61 U	690 U	510	69 U	75 U	63 U	150 J	66 J	64 U	130 U	
Acenaphthylene	41,000	1200 J	580 U	160 J	1200	66 U	59 U	670 U	80 J	67 U	73 U	62 U	510 J	63 U	62 U	180 J	
Acenaphthene	50,000	910 J	640 U	250 J	11000 D	72 U	64 U	730 U	130 J	73 U	80 U	68 U	650 J	100 J	68 J	170 J	
Dibenzofuran	6,200	620 J	590 U	120 J	7100	67 U	60 U	680 U	73 U	68 U	74 U	63 U	770	120 J	75 J	130 U	
Fluorene	50,000	1100 J	600 U	280 J	12000 D	68 U	61 U	690 U	78 J	70 U	76 U	64 U	630 J	140 J	95 J	190 J	
Phenanthrene	50,000	12000	570 U	2400	40000 D	64 U	58 U	4700	240 J	66 U	71 U	60 U	8100 D	1000	680	2500	
Anthracene	50,000	3100 J	540 U	440 J	11000 D	61 U	55 U	860 J	100 J	62 U	68 U	57 U	1200	160 J	120 J	590 J	
Fluoranthene	50,000	17000	1700 J	2500	24000 D	60 U	75 J	6400	510	61 U	67 U	56 U	9800 D	1100	630	3900	
Pyrene	50,000	17000	1700 J	2400	28000 D	72 U	65 J	7800	1200	73 U	79 U	67 U	7700 D	820	420	4400	
Butylbenzylphthalate	50,000	600 U	580 U	37 U	31 U	65 U	59 U	660 U	71 U	67 U	72 U	61 U	1500	63 U	62 U	25000 D	
Benzo(a)anthracene	224 or MDL	9500	920 J	970 J	7400 D	57 U	51 U	3000 J	360 J	58 U	63 U	53 U	3300	310 J	150 J	1700	
Chrysene	400	9400	750 J	1100 J	6700 D	73 U	65 U	2900 J	450	74 U	80 U	68 U	3400	300 J	140 J	2000	
bis(2-Ethylhexyl)phthalate	50,000	710 U	690 U	490 J	150 J	78 U	70 U	790 U	85 U	79 U	86 U	73 U	3300	110 J	79 J	360 J	
Benzo(b) fluoranthene	1,100	16000 J	1200 J	1100	6600	44 U	62 J	3800 J	460	45 U	49 U	42 U	4100	260 J	110 J	2400	
Benzo(k)fluoranthene	1,100	5100 J	790 U	380 J	2200	89 U	80 U	1600 J	140 J	91 U	99 U	84 U	1400	99 J	84 U	700 J	
Benzo(a)pyrene	61 or MDL	8400 J	840 J	900 J	5100	65 U	58 U	3000 J	460	66 U	72 U	61 U	2400	160 J	74 J	1500	
Indeno (1,2,3-cd)pyrene	3,200	1300 J	680 J	360 J	1500	51 U	46 U	1500 J	160 J	52 U	57 U	48 U	530 J	81 J	49 U	260 J	
Dibenz(a,h)anthracene	14 or MDL	470 UJ	450 U	33 U	190 J	51 U	45 U	510 U	55 U	52 U	56 U	48 U	96 J	49 U	48 U	98 U	
Benzo(g,h,i)perylene	50,000	3200 J	760 J	470 J	1900	67 U	60 U	1900 J	310 J	68 U	74 U	63 U	850	95 J	63 U	510 J	
Pesticides/PCBs/Herbicides (ppb)																	
4,4-DDE	2,100	0.88 U	0.85 U	NR	NR	0.96 U	0.87 U	7.2	1.1 U	0.99 U	1.1 U	0.90 U	0.89 U	0.93 U	0.91 U	0.93 U	
4,4-DDD	2,900	0.79 U	0.76 U	NR	NR	0.86 U	0.77 U	32	0.94 U	0.88 U	0.95 U	0.80 U	0.79 U	0.83 U	0.81 U	0.83 U	
alpha-Chlordane	110	0.94 U	0.90 U	NR	NR	1.0 U	0.92 U	5.9	1.1 U	1.1 U	1.1 U	0.96 U	0.94 U	0.99 U	0.97 U	0.99 U	
gamma-Chlordane	540	0.98 U	0.94 U	NR	NR	1.1 U	0.96 U	5.7 P	1.2 U	1.1 U	1.2 U	1.0 U	0.98 U	1.0 U	1.0 U	1.0 U	
Aroclor-1254	10,000	1.9 U	1.8 U	NR	NR	2.0 U	1.8 U	2.1 U	2.2 U	2.1 U	2.3 U	1.9 U	1.9 U	1.9 U	1.9 U	2.0 U	
Aroclor-1260	10,000	640 J	170 P	NR	NR	5.1 U	4.6 U	5.2 U	5.6 U	5.3 U	5.7 U	4.8 U	190 P	4.9 U	4.8 U	5.0 U	

Table 2  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Organics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective*																		
		Sample ID:	SB25A	SB26	SB27 ⚠	SB27DUP ⚠	SB-28	SB-29	SB-30	SB-30	SB-30	SB-33	SB-34	SB35	SB-36	SB37	SB41	SB42	SB43 ⚠
		Sample Depth (ft.):	6-8	10-12	14-16	14-16	4-6	4-6	0-2	6-8	12-14	0-4	6-8	0-2	2-4	4-6	4-6	4-6	2-4
		Sample Date:	04/15/05	04/15/05	04/19/05	04/19/05	04/14/05	04/13/05	04/14/05	04/14/05	04/14/05	04/14/05	04/14/05	04/13/05	04/20/05	04/14/05	04/20/05	04/15/05	04/20/05
Sample Classification:		SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
Volatile Organic Compounds (ppb)																			
Acetone	200	140	11 J	63 UJ	37 UJ	3.7 U	3.9 U	3.8 U	24 JB	4.0 U	4.0 U	7.8 JB	6.0 J	3.7 U	40	6.5 J	6.1 JB	6.5 UJ	
Carbon Disulfide	2700	5.2 J	0.43 U	0.61 U	0.50 UJ	0.41 U	0.43 U	2.5 J	0.44 U	0.44 U	0.44 U	0.44 U	0.40 U	0.40 U	0.44 U	0.47 U	0.43 U	0.44 U	
Methylene Chloride	100	3.6 J	3.5 J	3.0 U	2.5 UJ	2.9 J	4.9 J	2.9 J	2.2 U	3.9 J	4.5 J	2.2 U	2.0 U	5.6	2.2 U	4.1 J	2.5 JB	2.2 U	
2-Butanone	300	17 J	3.3 U	9.9 J	7.2 J	0.36 U	3.3 U	3.2 U	3.4 U	3.4 U	3.4 U	3.4 U	3.1 U	3.1 U	4.2 J	3.6 U	3.3 U	3.4 U	
1,1-Dichloropropene	^	0.41 U	0.38 U	0.53 U	0.44 UJ	0.36 U	0.46 U	0.44 U	0.47 U	0.47 U	0.47 U	0.47 U	0.35 U	0.43 U	0.39 U	0.41 U	0.38 U	0.39 U	
cis-1,2-Dichloroethene	^	0.50 U	0.46 U	0.65 U	0.53 UJ	0.45 U	0.38 U	0.37 U	0.39 U	0.39 U	0.39 U	0.39 U	0.43 U	0.36 U	0.47 U	0.5 U	0.46 U	0.47 U	
Benzene	60	0.51 U	0.46 U	0.66 U	0.54 UJ	0.44 U	0.46 U	0.45 U	0.48 U	0.48 U	0.48 U	0.48 U	0.43 U	0.44 U	0.48 U	0.51 U	0.47 U	0.48 U	
Trichloroethene	700	0.39 U	0.36 U	0.51 U	0.41 UJ	0.34 U	0.36 U	0.35 U	0.37 U	0.37 U	0.37 U	0.37 U	0.33 U	0.34 U	0.37 U	0.39 U	3.6 J	0.37 U	
Toluene	1500	0.51 U	0.47 U	0.67 U	0.55 UJ	0.45 U	0.47 U	0.46 U	0.49 U	0.48 U	0.49 U	0.48 U	0.44 U	0.45 U	0.49 U	0.51 U	1.5 J	0.49 U	
Tetrachloroethene	1400	0.92 U	0.85 U	1.2 U	0.98 UJ	0.81 U	0.85 U	0.82 U	0.88 U	0.87 U	0.88 U	0.87 U	0.79 U	0.80 U	0.88 U	0.92 U	29	0.87 U	
Ethylbenzene	5500	0.45 U	0.41 U	0.58 U	0.48 UJ	0.39 U	0.41 U	0.40 U	0.43 U	0.42 U	0.43 U	0.42 U	0.38 U	0.39 U	0.43 U	0.45 U	0.41 U	0.42 U	
m/p-Xylenes	1200	1.1 U	1.0 U	1.4 U	1.2 UJ	0.96 U	1.7 J	0.97 U	1.5 J	1.0 U	1.0 U	1.0 U	0.94 U	0.95 U	1.0 U	1.1 U	1.0 U	1.0 U	
o-Xylenes	1200	0.49 U	0.45 U	0.63 U	0.52 UJ	0.43 U	0.45 U	0.43 U	1.3 J	0.46 U	0.46 U	0.46 U	0.42 U	0.42 U	0.46 U	0.49 U	0.45 U	0.46 U	
Isopropylbenzene	^	0.53 U	0.48 U	0.68 U	0.56 UJ	0.46 U	0.48 U	0.47 U	0.50 U	0.50 U	0.50 U	0.50 U	0.45 U	0.46 U	0.50 U	0.53 U	0.49 U	0.50 U	
1,2,3-Trichloropropane	400	0.42 U	0.39 U	0.55 U	0.45 UJ	0.37 U	0.39 U	0.38 U	0.40 U	0.40 U	0.40 U	0.40 U	0.36 U	0.37 U	0.40 U	0.42 U	0.39 U	0.40 U	
n-Propylbenzene	^	0.68 U	0.62 U	0.88 U	0.72 UJ	0.6 U	0.62 U	0.60 U	0.65 U	0.64 U	0.65 U	0.64 U	0.58 U	0.59 U	0.65 U	0.68 U	0.63 U	0.64 U	
1, 3, 5-Trimethylbenzene	^	0.63 U	0.57 U	0.81 U	0.66 UJ	0.55 U	0.57 U	0.56 U	16	0.59 U	0.60 U	0.59 U	0.54 U	0.54 U	0.60 U	0.63 U	0.58 U	0.59 U	
1,2,4-Trimethylbenzene	^	3.0 J	1.9 J	0.63 U	0.51 UJ	0.42 U	1.2 J	0.43 U	25	0.45 U	0.46 U	0.45 U	0.41 U	0.42 U	0.46 U	0.48 U	0.45 U	0.46 U	
Sec-butylbenzene	^	0.53 U	0.49 U	0.69 U	0.56 UJ	0.46 U	0.49 U	0.47 U	0.50 U	0.50 U	0.50 U	0.50 U	0.45 U	0.46 U	0.50 U	0.53 U	0.49 U	0.50 U	
p-Isopropyltoluene	^	1200 D	0.49 U	0.70 U	0.57 UJ	0.47 U	0.49 U	0.48 U	6.9	0.51 U	24	0.51 U	0.46 U	0.47 U	0.51 U	14	0.50 U	0.51 U	
n-Butylbenzene	^	0.43 U	0.39 U	0.56 U	0.45 UJ	0.38 U	0.39 U	0.38 U	3.5 J	0.40 U	0.41 U	0.40 U	0.37 U	0.37 U	0.41 U	0.43 U	0.40 U	0.40 U	
Naphthalene	13000	5.7 J	0.68 U	0.96 U	0.79 UJ	0.65 U	1.2 J	0.66 U	7900 D	0.70 U	0.70 U	0.70 U	2.5 J	0.64 U	0.71 U	6.8	38	0.70 U	
Semi-Volatile Organic Compounds (ppb)																			
bis(2-Chloroethyl)ether	^	66 U	60 U	1900 J	70 UJ	58 U	60 U	580 U	62 U	62 U	250 U	61 U	560 U	57 U	63 U	66 U	610 U	620 U	
3+4-Methylphenols	900	65 U	60 U	85 U	70 U	58 U	60 U	580 U	62 U	62 U	250 U	61 U	560 U	57 U	62 U	66 U	610 U	620 U	
Naphthalene	13,000	71 U	65 U	92 U	76 U	62 U	65 U	630 U	67 U	67 U	270 U	66 U	610 U	62 U	68 U	87 J	660 U	670 U	
2-Methylnaphthalene	36,400	69 U	63 U	90 U	74 U	61 U	64 U	610 U	66 U	65 U	260 U	65 U	590 U	60 U	66 U	69 U	640 U	650 U	
Acenaphthylene	41,000	67 U	62 U	88 U	72 U	59 U	62 U	1700 J	64 U	64 U	280 J	63 U	2600 J	58 U	64 U	67 U	770 J	630 U	
Acenaphthene	50,000	74 U	68 U	96 U	79 U	65 U	68 U	650 U	70 U	70 U	280 U	69 U	630 U	64 U	70 U	74 U	850 J	700 U	
Dibenzofuran	6,200	69 U	63 U	89 U	73 U	60 U	63 U	610 U	65 U	65 U	260 U	64 U	590 U	60 U	65 U	69 U	1400 J	650 U	
Fluorene	50,000	70 U	64 U	91 U	75 U	62 U	64 U	620 U	67 U	66 U	270 U	66 U	610 J	61 U	67 U	70 U	2000 J	660 U	
Phenanthrene	50,000	100 J	60 U	86 U	71 U	58 U	560	5500	94 J	62 U	1800	240 J	6200	93 J	63 U	670	19000	620 U	
Anthracene	50,000	63 U	57 U	82 U	67 U	55 U	87 J	1800 J	59 U	59 U	410 J	59 U	2700 J	54 U	60 U	87 J	4400	590 U	
Fluoranthene	50,000	99 J	56 U	80 U	66 U	54 U	840	14000	83 J	58 U	4000	800	20000	240 J	59 U	790	17000	1600 J	
Pyrene	50,000	80 J	67 U	96 U	78 U	65 U	710	13000	70 U	69 U	3500	690	18000	200 J	70 U	660	13000	1500 J	
Butylbenzylphthalate	50,000	67 U	61 U	87 U	72 U	59 U	62 U	590 U	64 U	63 U	260 U	63 U	570 U	58 U	64 U	67 U	620 U	630 U	
Benzo(a)anthracene	224 or MDL	58 U	53 U	76 U	62 U	51 U	320 J	8300	55 U	55 U	1900	380 J	9300	110 J	55 U	250 J	4900	860 J	
Chrysene	400	74 U	68 U	97 U	80 U	66 U	370 J	8700	71 U	70 U	2200	410	10000	150 J	71 U	280 J	5700	980 J	
bis(2-Ethylhexyl)phthalate	50,000	80 U	73 U	100 U	85 U	70 U	93 J	700 U	76 U	91 J	360 J	88 J	680 U	69 U	76 U	80 U	740 U	750 U	
Benzo(b) fluoranthene	1,100	46 U	42 U	60 U	49 U	40 U	390	14000	43 U	43 U	2700	500	14000	170 J	44 U	290 J	5200	1200 J	
Benzo(k)fluoranthene	1,100	91 U	84 U	120 U	97 U	80 U	130 J	4500	87 U	86 U	870 J	160 J	4100	79 U	87 U	100 J	1500 J	860 U	
Benzo(a)pyrene	61 or MDL	66 U	61 U	86 U	71 U	58 U	270 J	9500	63 U	63 U	1700	360 J	9600	100 J	63 U	230 J	3500 J	780 J	
Indeno (1,2,3-cd)pyrene	3,200	53 U	48 U	69 UJ	56 UJ	46 U	100 J	2800 J	50 U	50 U	560 J	170 J	5700	58 J	50 U	150 J	1700 J	500 U	
Dibenz(a,h)anthracene	14 or MDL	52 U	48 U	68 UJ	56 UJ	46 U	48 U	460 U	49 U	49 U	200 U	49 U	510 J	45 U	50 U	52 U	480 U	490 U	
Benzo(g,h,i)perylene	50,000	69 U	63 U	89 UJ	73 UJ	60 U	140 J	4300	65 U	65 U	740 J	230 J	5400	69 J	65 U	220 J	1900 J	650 U	
Pesticides/PCBs/Herbicides (ppb)																			
4,4-DDE	2,100	0.99 U	0.91 U	1.3 U	1.1 U	0.87 U	0.90 U	0.88 U	0.94 U	0.93 U	0.94 U	0.92 U	0.85 U	0.86 U	0.94 U	0.99 U	0.92 U	0.93 U	
4,4-DDD	2,900	0.88 U	0.81 U	1.1 U	0.94 U	0.77 U	0.80 U	0.78 U	0.84 U	0.83 U	0.84 U	0.82 U	0.75 U	0.77 U	0.84 U	0.88 U	0.82 U	0.83 U	
alpha-Chlordane	110	1.1 U	0.97 U	1.4 U	1.1 U	0.92 U	0.96 U	0.93 U	1.0 U	0.99 U	1.0 U	0.98 U	0.90 U	0.91 U	1.0 U	1.1 U	0.98 U	0.99 U	
gamma-Chlordane	540	1.1 U	1.0 U	1.4 U	1.2 U	0.96 U	1.0 U	0.98 U	1.0 U	1.0 U	1.0 U	1.0 U	0.94 U	0.95 U	1.0 U	1.1 U	1.0 U	1.0 U	
Aroclor-1254	10,000	2.1 U	1.9 U	2.7 U	2.2 U	1.8 U	1.9 U	1.8 U	2.0 U	2.0 U	2.0 U	2.0 U	1.8 U	1.8 U	2.0 U	2.1 U	1.9 U	1.9 U	
Aroclor-1260	10,000	5.3 U	4.9 U	6.8 U	5.6 U	4.6 U	65	770 D	5.0 U	5.0 U	190	5.0 U	1900 DP	4.6 U	5.0 U	5.3 U	4.9 U	600 PD	

Table 2  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Organics in Soil  
Remedial Investigation

Compound		TAGM 4046 Recc. Soil Cleanup Objective*																
		Sample ID:	SB44 <sup>1</sup>	SB44 <sup>1</sup>	SB44 DUP <sup>1</sup>	SB44 <sup>1</sup>	SB45	SB45DL	SB45	SB45	SB46	SB46	SB46	SB47	SB47	SB47	SB48	SB48
		Sample Depth (ft.):	3-5	5-7	5-7	14-15	2-4	2-4	5-7	14-15	3-5	8-10	13-14	2-4	7-8	13-15	2-4	8-9
		Sample Date:	04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/28/05	04/28/05	04/28/05	04/28/05	04/28/05	04/28/05	04/28/05
Sample Classification:		SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	
Volatile Organic Compounds (ppb)																		
Acetone	200	20 UJ	520 U	530 U	26 UJ	4.0 U	880 JD	510 U	4.0 U	25 J	4.0 U	4.1 U	540 U	550 U	31 J	21 J	550 U	
Carbon Disulfide	2700	0.45 U	62 U	62 U	0.45 U	17	57 UD	60 U	0.44 U	0.43 U	0.43 U	0.45 U	63 U	65 U	0.47 U	0.44 U	65 U	
Methylene Chloride	100	3.1 UJ	98 U	100 U	5.3 UJ	2.1 U	91 UD	96 U	9.6 B	2.1 U	2.1 U	2.2 U	100 U	100 U	2.3 U	2.9 J	180 JB	
2-Butanone	300	3.4 U	450 U	450 U	8.0 J	3.3 U	420 UD	440 U	3.4 U	3.3 U	3.3 U	3.4 U	460 U	470 U	3.6 U	3.3 U	470 U	
1,1-Dichloropropene	^	0.40 U	120 U	120 U	0.49 UJ	0.38 U	110 UD	120 U	0.39 U	0.38 U	0.38 U	0.40 U	120 U	130 U	0.41 U	0.38 U	130 U	
cis-1,2-Dichloroethene	^	0.48 U	59 U	60 U	4.1 J	0.46 U	55 UD	58 U	0.47 U	0.46 U	0.46 U	0.48 U	61 U	62 U	0.5 U	0.47 U	62 U	
Benzene	60	0.49 U	4300 J	8600 J	5.9 J	12	35 UD	37 U	2.2 J	0.47 U	5.5 J	52	91 J	830 J	0.51 U	0.47 U	730 J	
Trichloroethene	700	0.38 U	110 U	110 U	0.38 U	0.36 U	99 UD	100 U	0.37 U	0.36 U	0.36 U	0.38 U	110 U	110 U	0.39 U	0.36 U	110 U	
Toluene	1500	0.49 U	1100 J	3400 J	18	70	57 UD	7700	0.49 U	0.48 U	0.48 U	3.6 J	370 J	310 J	0.51 U	0.48 U	64 U	
Tetrachloroethene	1400	0.89 U	52 UJ	53 U	0.90 U	0.86 U	49 UD	51 U	0.88 U	0.86 U	0.86 U	0.89 U	54 U	55 U	0.92 U	0.86 U	55 U	
Ethylbenzene	5500	2.3 J	14000	23000	160	530 E	60 UD	61000 D	5.7 J	0.42 U	0.42 U	0.43 U	1300	9200	0.45 U	0.42 U	7100	
m/p-Xylenes	1200	11	18000	35000	340	1600 E	140 D	130000 D	26	1.0 U	1.0 U	28	3900	6800	1.1 U	2.2 J	2600	
o-Xylenes	1200	2.5 J	2500 J	7800 J	25	300 E	54 D	30000	6.0	0.45 U	0.45 U	5.5 J	2300	3900	0.49 U	4.4 J	1800	
Isopropylbenzene	^	0.51 U	2400	2600	11 J	94	49 UD	18000	3.2 J	0.49 U	2.1 J	17	280 J	1600	0.53 U	22	960	
1,2,3-Trichloropropane	400	0.41 UJ	72 UJ	72 UJ	0.41 U	0.39 U	66 UD	70 U	0.40 U	0.39 U	49	0.41 U	73 U	75 U	0.42 U	0.40 U	75 U	
n-Propylbenzene	^	1.4 J	4100	3800	17 J	230	120 JD	36000 D	5.9 J	0.63 U	3.8 J	12	360 J	1500	0.68 U	8.4	1300	
1, 3, 5-Trimenthylbenzene	^	3.5 J	5400	7300	37	1000 E	500 JD	59000 D	21	0.58 U	1.6 J	13	1800	3300	0.63 U	11	2100	
1,2,4-Trimethylbenzene	^	12	27000	24000	140	3600 D	3600 D	250000 D	52	0.45 U	2.4 J	2.2 J	4000	10000	1.4 J	35	8300	
Sec-butylbenzene	^	0.51 U	720 J	610 J	0.52 UJ	0.49 U	63 UD	6100	1.6 J	0.49 U	0.49 U	0.51 U	69 U	71 U	0.53 U	0.49 U	71 U	
p-Isopropyltoluene	^	0.52 U	620 J	600 J	1.4 J	0.50 U	53 UD	13000	6.2	0.50 U	0.50 U	0.52 U	540 J	1800	0.54 U	17	770 J	
n-Butylbenzene	^	0.41 U	1400	1300	3.1 J	370 E	310 JD	16000	10	0.40 U	0.40 U	0.41 U	76 U	580 J	0.43 U	0.40 U	380 J	
Naphthalene	13000	5.4 J	33000 J	91000 J	62	3800 D	3800 D	220000 D	3.6 J	0.69 U	4.8 J	15	31000	180000 D	9.2	59	120000 D	
Semi-Volatile Organic Compounds (ppb)																		
bis(2-Chloroethyl)ether	^	130 U	330 U	66 U	64 U	61 U	NR	640 U	62 U	61 U	61 U	63 U	270 U	1400 U	65 U	120 U	69 U	
3+4-Methylphenols	900	130 U	330 U	66 U	64 U	61 U	NR	640 U	62 U	61 U	61 U	63 U	270 U	1400 U	65 U	120 U	69 U	
Naphthalene	13,000	140 U	40000 J	7,000 JD	230 J	3100	NR	50000 D	120 J	110 J	66 U	68 U	13000	150000 D	130 J	2400	9400 D	
2-Methylnaphthalene	36,400	130 U	19000 J	3000 JD	81 J	2600 D	NR	21000	66 U	65 U	64 U	67 U	9200	66000	84 J	710 J	3400	
Acenaphthylene	41,000	130 U	2700 J	500 J	66 U	150 J	NR	660 U	64 U	63 U	62 U	65 U	600 J	6500 J	67 U	320 J	240 J	
Acenaphthene	50,000	140 U	4400	950	72 U	440	NR	2000 J	70 U	69 U	68 U	71 U	1800	25000	74 U	420 J	870	
Dibenzofuran	6,200	130 U	340 U	69 U	67 U	64 U	NR	950 J	65 U	64 U	64 U	66 U	280 U	1400 U	68 U	130 U	72 U	
Fluorene	50,000	140 U	4500 J	920 J	68 U	370 J	NR	1900 J	67 U	78 J	65 U	68 U	3400	31000	70 U	610 J	1400	
Phenanthrene	50,000	1000	36000 J	6400 J	110 J	3000	NR	10000	63 U	560	61 U	64 U	19000 D	150000 D	190 J	2700	6800 D	
Anthracene	50,000	190 J	7200 J	1500 J	61 U	560	NR	2100 J	60 U	140 J	58 U	60 U	1900	26000	62 U	600 J	680	
Fluoranthene	50,000	680 J	13000 J	2400 J	60 U	780	NR	4000 J	59 U	640	57 U	60 U	8600	45000	68 J	2500	1900	
Pyrene	50,000	630 J	29000 J	4900 J	110 J	1800	NR	7900	70 U	540	68 U	71 U	13000	69000	100 J	3600	2600	
Butylbenzylphthalate	50,000	790 J	330 U	68 U	65 U	63 U	NR	660 U	64 U	63 U	62 U	65 U	280 U	1400 U	67 U	130 U	71 U	
Benzo(a)anthracene	224 or MDL	360 J	7400 J	1300 J	57 U	500	NR	2400 J	55 U	270 J	54 U	56 U	4500	26000	58 U	1400	910	
Chrysene	400	590 J	7100 J	1400 J	73 U	440	NR	2300 J	71 U	300 J	69 U	72 U	4600	24000	74 U	1400	940	
bis(2-Ethylhexyl)phthalate	50,000	540 J	400 U	81 U	78 U	74 U	NR	880 J	76 U	74 U	74 U	77 U	330 U	1700 U	79 U	150 U	84 U	
Benzo(b) fluoranthene	1,100	610 J	6100 J	1200 J	45 U	390	NR	2400 J	43 U	420	42 U	44 U	4700	22000	45 U	1800	810	
Benzo(k)fluoranthene	1,100	240 J	1700 J	380 J	89 U	150 J	NR	890 U	87 U	150 J	85 U	88 U	1700 J	9300	91 U	700 J	320 J	
Benzo(a)pyrene	61 or MDL	400 J	8400 J	1700 J	65 U	590	NR	2500 J	63 U	280 J	61 U	64 U	4100	27000	66 U	1700	1000	
Indeno (1,2,3-cd)pyrene	3,200	130 J	1600 J	310 J	51 U	200 J	NR	910 J	50 U	54 J	49 U	51 U	540 J	2200 J	52 U	200 J	130 J	
Dibenz(a,h)anthracene	14 or MDL	100 U	380 J	65 J	51 U	49 U	NR	510 U	50 U	49 U	48 U	50 U	450 J	2100 J	52 U	98 U	64 J	
Benzo(g,h,i)perylene	50,000	200 J	3700 J	690	67 U	460	NR	1800 J	65 U	64 U	64 U	66 U	2000	8200 J	68 U	760 J	380 J	
Pesticides/PCBs/Herbicides (ppb)																		
4,4-DDE	2,100	0.95 U	0.98 U	1.0 U	0.96 U	0.91 U	NR	0.96 U	0.94 U	0.92 U	0.92 U	0.96 U	1.0 U	1.0 U	0.98 U	0.93 U	1.0 U	
4,4-DDD	2,900	0.85 U	0.88 U	0.90 U	0.86 U	0.82 U	NR	8.8 P	0.84 U	0.82 U	0.82 U	0.85 U	0.91 U	0.93 U	0.88 U	0.83 U	0.93 U	
alpha-Chlordane	110	1.0 U	1.0 U	1.1 U	1.0 U	0.97 U	NR	1.0 U	1.0 U	0.98 U	0.98 U	1.0 U	1.1 U	1.1 U	1.0 U	0.99 U	1.1 U	
gamma-Chlordane	540	1.1 U	1.1 U	1.1 U	1.1 U	1.0 U	NR	1.1 U	1.0 U	1.0 U	1.0 U	1.1 U	1.1 U	1.2 U	1.1 U	1.0 U	1.2 U	
Aroclor-1254	10,000	63 J	2.1 U	2.1 U	2.0 U	1.9 U	NR	2.0 U	2.0 U	1.9 U	1.9 U	2.0 U	2.1 U	2.2 U	2.1 U	2.0 U	2.2 U	
Aroclor-1260	10,000	5.1 U	5.3 U	5.4 U	5.2 U	4.9 U	NR	44	5.1 U	4.9 U	4.9 U	5.1 U	5.4 U	5.6 U	5.3 U	5.0 U	5.6 U	

Table 2  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Organics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective*																
	Sample ID:	SB48	SB49 <sup>†</sup>	SB49 <sup>†</sup>	SB49 DUP <sup>†</sup>	SB49 <sup>†</sup>	TP11	TP12	TP13	TP14	TP15	TP16	TP19 <sup>†</sup>	TP19 DUP <sup>†</sup>	TP20 <sup>†</sup>	TP21	MW-18(27-29)
	Sample Depth (ft.):	14-15	3-5	8-10	8-10	13-15	3-4	4-5	3-4	3-4	3-4	3-4	5-6	5-6	4-5	4-5	27-29
	Sample Date:	04/28/05	04/29/05	04/29/05	04/29/05	04/29/05	04/19/05	04/19/05	04/18/05	04/19/05	04/19/05	04/19/05	04/18/05	04/18/05	04/18/05	04/18/05	08/23/05
Sample Classification:		SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
<b>Volatile Organic Compounds (ppb)</b>																	
Acetone	200	45	78 JB	4.2 U	4.1 U	26 UJ	4.0 U	3.9 U	3.7 U	4.1 U	3.9 U	3.9 U	4.3 U	4.3 UJ	4.0 U	3.9 U	1600 J
Carbon Disulfide	2700	0.53 U	2.0 U	0.46 U	0.45 U	3.0 J	0.44 U	0.42 U	0.40 U	0.45 U	0.42 U	0.42 U	0.47 U	0.47 UJ	0.44 U	0.43 U	66 U
Methylene Chloride	100	2.8 J	54 B	8.9 U	13 U	15 U	2.2 U	2.1 U	2.8 J	2.5 JB	2.8 JB	2.6 JB	2.3 U	2.4 UJ	2.4 UJ	2.1 U	110 U
2-Butanone	300	4.1 U	16 U	3.5 U	3.5 U	3.3 U	3.4 U	3.2 U	3.1 U	3.5 U	3.3 U	3.2 U	3.6 U	3.6 UJ	3.4 U	3.3 U	480 U
1,1-Dichloropropene	^	0.47 U	1.8 U	0.40 U	0.40 U	0.38 U	0.39 U	0.37 U	0.36 U	0.40 U	0.38 U	0.37 U	0.41 U	0.42 UJ	0.39 U	0.38 U	130 U
cis-1,2-Dichloroethene	^	0.57 U	2.2 U	0.49 U	0.48 U	0.46 U	0.47 U	0.45 U	0.43 U	0.48 U	0.45 U	0.45 U	0.5 U	0.5 UJ	0.46 U	0.45 U	97 U
Benzene	60	0.58 U	2.2 U	17	5.5 U	0.47 U	0.48 U	0.46 U	0.44 U	0.49 U	0.46 U	0.46 U	0.51 U	0.51 UJ	0.48 U	0.46 U	150 J
Trichloroethene	700	0.45 U	1.7 U	0.38 U	0.38 U	0.36 U	0.37 U	0.35 U	0.34 U	0.38 U	0.36 U	0.35 U	0.39 U	0.40 UJ	0.37 U	0.36 U	110 U
Toluene	1500	0.59 U	2.2 U	0.50 U	0.50 U	0.47 U	0.48 U	0.47 U	0.45 U	0.50 U	0.47 U	0.46 U	0.51 U	0.52 UJ	0.48 U	0.47 U	65 U
Tetrachloroethene	1400	1.1 U	4.1 U	0.90 U	0.90 U	0.85 U	0.87 U	0.84 U	0.80 U	0.90 U	1.7 J	0.84 U	0.93 U	0.94 UJ	0.87 U	0.84 U	56 U
Ethylbenzene	5500	0.51 U	2.0 U	0.44 U	0.44 U	0.41 U	0.42 U	0.41 U	0.39 U	0.44 U	0.41 U	0.41 U	0.45 U	0.45 UJ	0.42 U	0.41 U	1100
m/p-Xylenes	1200	1.3 U	4.8 U	6.4	6.2	1.0 U	1.0 U	0.99 U	0.95 U	2.3 J	2.8 J	0.99 U	1.1 U	1.3 UJ	1.0 U	1.6 J	1000 J
o-Xylenes	1200	0.56 U	2.1 U	0.48 U	0.47 U	0.45 U	0.46 U	0.44 U	0.42 U	0.47 U	0.44 U	0.44 U	0.49 U	0.49 UJ	0.46 U	0.44 U	830 J
Isopropylbenzene	^	0.60 U	2.3 U	11	9.2	1.5 J	0.50 U	0.48 U	0.46 U	0.51 U	0.48 U	0.48 U	0.53 U	0.53 UJ	0.50 U	0.48 U	250 J
1,2,3-Trichloropropane	400	0.48 U	1.9 U	0.41 U	0.41 U	0.39 U	0.40 U	0.38 U	0.37 U	0.41 U	0.39 U	0.38 U	0.42 U	0.43 UJ	0.40 U	0.39 U	76 U
n-Propylbenzene	^	0.78 U	3.0 U	15	16	0.63 U	0.64 U	0.62 U	0.59 U	0.66 U	0.62 U	0.61 U	0.68 U	0.69 UJ	0.64 U	0.62 U	220 J
1, 3, 5-Trimenthylbenzene	^	0.72 U	2.7 U	1.3 J	3.1 J	1.3 J	0.59 U	0.57 U	0.54 U	0.61 U	0.57 U	0.57 U	0.63 U	0.63 UJ	0.59 U	0.57 U	1200
1,2,4-Trimethylbenzene	^	0.55 U	2.1 U	4.5 J	4.4 J	0.44 U	0.45 U	0.44 U	0.42 U	0.47 U	1.5 J	0.44 U	0.48 U	0.49 UJ	0.45 U	0.44 U	2500
Sec-butylbenzene	^	0.61 U	2.3 U	2.1 J	2.8 J	0.49 U	0.50 U	0.48 U	0.46 U	0.52 U	0.48 U	0.48 U	0.53 U	0.54 UJ	0.50 U	0.48 U	72 U
p-Isopropyltoluene	^	0.62 U	2.4 U	0.53 U	0.52 U	0.50 U	0.51 U	0.49 U	0.47 U	0.52 U	0.49 U	0.49 U	0.54 U	0.55 UJ	0.51 U	0.49 U	61 U
n-Butylbenzene	^	0.49 U	1.9 U	2.4 J	4.6 J	0.40 U	0.40 U	0.39 U	0.37 U	0.42 U	0.39 U	0.39 U	0.43 U	0.43 UJ	0.40 U	0.39 U	79 U
Naphthalene	13000	0.85 U	22 J	16 J	28 J	2.3 J	0.70 U	1.2 J	0.64 U	0.72 U	0.68 U	0.67 U	0.74 U	0.75 UJ	0.70 U	0.68 U	220000 D
<b>Semi-Volatile Organic Compounds (ppb)</b>																	
bis(2-Chloroethyl)ether	^	75 U	58 U	64 U	64 U	61 U	620 U	600 U	1100 U	640 U	240 U	240 U	1300 U	1300 U	620 U	240 U	140 U
3+4-Methylphenols	900	75 U	58 U	64 U	64 U	61 U	620 U	600 U	1100 U	640 U	240 U	240 U	1300 U	1300 U	620 U	240 U	140 U
Naphthalene	13,000	81 U	540	69 U	69 U	66 U	670 U	650 U	1200 U	690 U	260 U	260 U	4600 J	1400 U	670 U	260 U	37000 D
2-Methylnaphthalene	36,400	80 U	200 J	68 U	68 U	65 U	650 U	630 U	1200 U	680 U	250 U	250 U	2400 J	1400 U	660 U	260 U	12000 D
Acenaphthylene	41,000	77 U	170 J	66 U	66 U	63 U	720 J	610 U	1200 U	930 J	280 J	340 J	1600 J	1400 U	640 U	250 U	9100 D
Acenaphthene	50,000	85 U	150 J	72 U	72 U	69 U	700 U	670 U	1300 U	720 U	270 U	270 U	9200 J	3600 J	700 U	270 U	4500 JD
Dibenzofuran	6,200	79 U	400	67 U	67 U	64 U	650 U	630 U	1200 U	670 U	250 U	250 U	6800 J	2200 J	650 U	250 U	150 U
Fluorene	50,000	80 U	300 J	68 U	69 U	65 U	660 U	670 J	1200 U	680 U	250 U	280 J	11000 J	4200 J	660 U	260 U	8400 JD
Phenanthrene	50,000	76 U	610	64 U	65 U	62 U	8000	3500	1100 U	4800	760 J	3300	65000 J	33000 J	1800 J	1700	41000 D
Anthracene	50,000	72 U	230 J	61 U	61 U	58 U	1600 J	82 J	1100 U	1100 J	250 J	890 J	17000 J	8600 J	590 U	360 J	7200
Fluoranthene	50,000	71 U	910	60 U	60 U	57 U	13000	5700	2000 J	13000	2200	5800	79000 D	45000	3300 J	3300	15000 D
Pyrene	50,000	84 U	1100	72 U	72 U	68 U	12000	4900	1800 J	11000	2200	5500	63000 J	37000 J	2700 J	3900	21000 D
Butylbenzylphthalate	50,000	77 U	59 U	65 U	66 U	63 U	630 U	610 U	1200 U	2300 J	240 U	240 U	1300 U	1400 U	53000 D	250 U	140
Benzo(a)anthracene	224 or MDL	67 U	530	57 U	57 U	54 U	6400	2700	1100 J	6100	1300 J	2900	31000	19000	1400 J	1800	6800 JD
Chrysene	400	85 U	550	73 U	73 U	69 U	6900	2900	1300 U	7500	1400 J	3100	31000	19000	1500 J	1800	6000
bis(2-Ethylhexyl)phthalate	50,000	91 U	70 U	78 U	78 U	74 U	750 U	730 U	1400 U	2200 J	290 U	290 U	1600 U	1600 U	4100	290 U	170 U
Benzo(b) fluoranthene	1,100	52 U	850	44 U	45 U	43 U	8100	3100	1600 J	8800	1900	4200	34000	23000	2500 J	1900	6900
Benzo(k)fluoranthene	1,100	100 U	380	89 U	90 U	85 U	2200 J	120 J	1600 U	2900 J	730 J	1300 J	11000	7000 J	860 U	690 J	3300
Benzo(a)pyrene	61 or MDL	76 U	580	65 U	65 U	62 U	5500	2400	1200 U	5600	1400 J	2600	23000	15000	1800 J	1500 J	6600 JD
Indeno (1,2,3-cd)pyrene	3,200	60 U	130 J	51 UJ	52 UJ	49 UJ	2000 J	1000 J	910 U	2200 J	690 J	580 J	7900 J	4700 J	660 J	340 J	1400 JD
Dibenz(a,h)anthracene	14 or MDL	60 U	46 U	51 U	51 U	49 U	490 U	470 U	900 U	510 U	190 U	190 U	1100 J	1100 U	490 U	190 U	500 J
Benzo(g,h,i)perylene	50,000	79 U	230 J	67 U	67 U	64 U	2500 J	1100 J	1200 U	2400 J	780 J	970 J	9300	6300 J	1100 J	590 J	3500
<b>Pesticides/PCBs/Herbicides (ppb)</b>																	
4,4-DDE	2,100	1.1 U	NR	NR	NR	NR	0.92 U	0.90 U	0.86 U	0.96 U	0.90 U	0.90 U	0.99 U	1.0 U	0.93 U	0.90 U	N/A
4,4-DDD	2,900	1.0 U	NR	NR	NR	NR	0.82 U	0.80 U	0.77 U	0.85 U	0.80 U	0.80 U	0.88 U	0.89 U	0.83 U	0.81 U	N/A
alpha-Chlordane	110	1.2 U	NR	NR	NR	NR	0.98 U	0.96 U	0.91 U	1.0 U	0.95 U	0.95 U	1.1 U	1.1 U	0.99 U	0.96 U	N/A
gamma-Chlordane	540	1.3 U	NR	NR	NR	NR	1.0 U	1.0 U	0.95 U	1.1 U	0.99 U	0.99 U	1.1 U	1.1 U	1.0 U	1.0 U	N/A
Aroclor-1254	10,000	2.4 U	NR	NR	NR	NR	2.0 U	1.9 U	1.8 U	2.0 U	1.9 U	1.9 U	2.1 U	2.1 U	2.0 U	1.9 U	N/A
Aroclor-1260	10,000	6.0 U	NR	NR	NR	NR	720 D	350	4.6 U	260	120	290	390 J	880 J	5.0 U	4.9 U	N/A

**Table 2**  
**New York City School Construction Authority**  
**Former Metro-North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of Organics in Soil**  
**Remedial Investigation**

Compound	TAGM 4046 Recc. Soil Cleanup Objective*							
	Sample ID:	MW-20(17-19)	MW-20(19-21)	MW-21 (5-7)	RB-41905(A)	RB-41905(B)	RB-42005	TB-42005
	Sample Depth (ft.):	17-19	19-21	5-7	-----	-----	-----	-----
	Sample Date:	8/24/2005	08/23/05	08/23/05	4/19/2005	4/19/2005	4/20/2005	4/20/2005
	Sample Classification:	SOIL	SOIL	SOIL	WATER	WATER	WATER	WATER
<b>Volatile Organic Compounds (ppb)</b>								
Acetone	200	3.9 U	3.9 U	21 J	2.3 U	2.3 U	2.3 U	2.3 U
Carbon Disulfide	2700	0.43 U	0.43 U	0.42 U	0.4 U	0.4 U	0.4 U	0.4 U
Methylene Chloride	100	3.5 J	8.6	3.1 J	0.43 U	0.43 U	0.43 U	0.43 U
2-Butanone	300	3.3 U	3.3 U	3.2 U	1.1 U	1.1 U	1.1 U	1.1 U
1,1-Dichloropropene	^	0.32 U	0.45 U	0.44 U	0.62 U	0.62 U	0.62 U	0.62 U
cis-1,2-Dichloroethene	^	0.38 U	0.38 U	0.33 U	0.29 U	0.29 U	0.29 U	0.29 U
Benzene	60	0.47 U	0.46 U	0.45 U	0.39 U	0.39 U	0.39 U	0.39 U
Trichloroethene	700	0.36 U	0.36 U	0.35 U	0.46 U	0.46 U	0.46 U	0.46 U
Toluene	1500	0.48 U	0.47 U	0.46 U	0.36 U	0.36 U	0.36 U	0.36 U
Tetrachloroethene	1400	0.86 U	0.84 U	0.83 U	0.48 U	0.48 U	0.48 U	0.48 U
Ethylbenzene	5500	0.42 U	0.41 U	0.4 U	0.45 U	0.45 U	0.45 U	0.45 U
m/p-Xylenes	1200	1.0 U	1.0 U	2.0 J	1.2 U	1.2 U	1.2 U	1.2 U
o-Xylenes	1200	0.45 U	0.44 U	2.6 J	0.46 U	0.46 U	0.46 U	0.46 U
Isopropylbenzene	^	0.49 U	0.48 U	1.8 J	0.44 U	0.44 U	0.44 U	0.44 U
1,2,3-Trichloropropane	400	0.39 U	0.39 U	0.38 U	0.58 U	0.58 U	0.58 U	0.58 U
n-Propylbenzene	^	0.63 U	0.62 U	4.6 J	0.49 U	0.49 U	0.49 U	0.49 U
1, 3, 5-Trimenthylbenzene	^	0.58 U	0.57 U	39	0.42 U	0.42 U	0.42 U	0.42 U
1,2,4-Trimethylbenzene	^	0.45 U	0.44 U	120	0.44 U	0.44 U	0.44 U	0.44 U
Sec-butylbenzene	^	0.49 U	0.48 U	10	0.44 U	0.44 U	0.44 U	0.44 U
p-Isopropyltoluene	^	0.50 U	0.49 U	30	0.49 U	0.49 U	0.49 U	0.49 U
n-Butylbenzene	^	0.40 U	0.39 U	24	0.49 U	0.49 U	0.49 U	0.49 U
Naphthalene	13000	16	3.8 J	96	0.34 U	0.34 U	0.34 U	0.34 U
<b>Semi-Volatile Organic Compounds (ppb)</b>								
bis(2-Chloroethyl)ether	^	61 U	61 U	580 U	1.5 U	1.5 U	1.5 U	NR
3+4-Methylphenols	900	61 U	61 U	580 U	1.4 U	1.4 U	1.4 U	NR
Naphthalene	13,000	66 U	66 U	630 U	1.4 U	1.4 U	1.4 U	NR
2-Methylnaphthalene	36,400	64 U	64 U	610 U	1.1 U	1.1 U	1.1 U	NR
Acenaphthylene	41,000	63 U	62 U	590 U	1.3 U	1.3 U	1.3 U	NR
Acenaphthene	50,000	69 U	68 U	650 U	1.4 U	1.4 U	1.4 U	NR
Dibenzofuran	6,200	64 J	64 U	610 U	1.3 U	1.3 U	1.3 U	NR
Fluorene	50,000	65 U	65 U	620	1.5 U	1.5 U	1.5 U	NR
Phenanthrene	50,000	120 J	110 J	1500 J	1.5 U	1.5 U	1.5 U	NR
Anthracene	50,000	58 U	58 U	550 U	1.5 U	1.5 U	1.5 U	NR
Fluoranthene	50,000	130 J	57 U	2200 J	1.3 U	1.3 U	1.3 U	NR
Pyrene	50,000	87 J	69 J	1700 J	1.5 U	1.5 U	1.5 U	NR
Butylbenzylphthalate	50,000	87 J	62 U	590 U	1.5 U	1.5 U	1.5 U	NR
Benzo(a)anthracene	224 or MDL	54 U	54 U	820 J	1.2 U	1.2 U	1.2 U	NR
Chrysene	400	69 U	69 U	890 J	1.7 U	1.7 U	1.7 U	NR
bis(2-Ethylhexyl)phthalate	50,000	280 J	74 U	700	1.6 U	1.6 U	1.6 U	NR
Benzo(b) fluoranthene	1,100	42 U	42 U	940 J	0.780 U	0.780 U	0.780 U	NR
Benzo(k)fluoranthene	1,100	85 U	85 U	810 U	2.0 U	2.0 U	2.0 U	NR
Benzo(a)pyrene	61 or MDL	62 U	61 U	690 J	1.2 U	1.2 U	1.2 U	NR
Indeno (1,2,3-cd)pyrene	3,200	49 U	49 U	470 U	0.860 U	0.860 U	0.860 U	NR
Dibenz(a,h)anthracene	14 or MDL	48 U	48 U	460 U	0.900 U	0.900 U	0.900 U	NR
Benzo(g,h,i)perylene	50,000	64 U	64 U	610 U	1.1 U	1.1 U	1.1 U	NR
<b>Pesticides/PCBs/Herbicides (ppb)</b>								
4,4-DDE	2,100	N/A	N/A	N/A	0.008 U	0.008 U	0.008 U	NR
4,4-DDD	2,900	N/A	N/A	N/A	0.007 U	0.007 U	0.007 U	NR
alpha-Chlordane	110	N/A	N/A	N/A	0.008 U	0.008 U	0.008 U	NR
gamma-Chlordane	540	N/A	N/A	N/A	0.008 U	0.008 U	0.008 U	NR
Aroclor-1254	10,000	N/A	N/A	N/A	0.04 U	0.04 U	0.04 U	NR
Aroclor-1260	10,000	N/A	N/A	N/A	0.16 U	0.16 U	0.16 U	NR



**Table 2**  
**New York City School Construction Authority**  
**Former Metro-North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of Organics in Soil**  
**Remedial Investigation**

**Notes:**

General Comments

All results are in µg/kg (microgram per kilogram or parts per billion (ppb)).

Only those parameters detected in at least one sample are reported on this table.

**Bold face** indicates that analyte was detected above laboratory limit.

**Bold face** and shaded values indicate an exceedence of TAGM value.

Only 20% of samples were used for the Data Usability Study Report (DUSR, Category B Laboratory Package).

NR - Not reported or not analyzed

.† = Sample was used for the DUSR; only validator qualifiers were used.

Standards

\* = NYSDEC TAGM Memorandum No. 4046, revised January 24, 1994

^ = No standard or guidance value is available for this compound.

MDL = Method Detection Limit

Validator Qualifiers

U - Not detected. The compound/analyte was analyzed for, but not detected above the associated reporting limit.

J - The compound/analyte was positively identified; the reported value is the estimated concentration of the constituent detected in the sample analyzed.

UJ - The compound/analyte was analyzed for, but not detected above the established reporting limit. However, review and evaluation of supporting quality (QC) data and/or sampling and analysis process have indicated that the "non-detect" may be inaccurate or imprecise. The non-detect result should be estimated.

Laboratory Qualifiers - Organic

U - Indicates the compound was analyzed for but was not detected.

J - Indicates an estimated value. This flag is used:

- (1) When estimating, a concentration for a tentatively identified compound
- (2) When the mass spectral data indicated the identification, however the result was less than the specified detection limit greater than zero.

B - Indicates the analyte was found in the blank as well as the sample.

E - Indicates the analyte's concentration exceeds the calibrated range of the instrument for that specific analysis.

D - This flag identifies all compounds identified in an analysis at a secondary dilution factor.

P - This flag is used for Pesticide/polychlorinated biphenyl (PCB) target analyte when there is >25% difference for detected concentrations between the two gas chromatography (GC) columns. The lower of the two values is reported.

N - This flag indicates presumptive evidence of a compound. This is only used for tentatively identified compounds (TICS), where the identification is based on a mass spectral library search. It applies to all TIC results.

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^												
	Sample ID:			BALLAST-1 ⚡	BALLAST-2	NWTPGRAB	NWSB	SB20 ⚡	SB21 ⚡	SB22	SB22	SB22	SB23	SB24 ⚡	
	Sample Depth (ft.):			NA	NA	NA	NA	14-16	4-6	3-5	6-8	10-11	6-8	6-8	
	Sample Date:			04/20/05	04/20/05	04/06/05	04/06/05	04/19/05	04/18/05	04/27/05	04/27/05	04/27/05	04/15/05	04/18/05	
Sample Classification:				SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	
TAL Metals (mg/kg)															
Aluminum	SB	33000	N/A	6390	10200	6160	3090	6400	3380	8170	8590	6080	8560	10400	
Antimony	SB	N/A	N/A	2.260 J	0.542 J	8.120 J	15.6	0.404 U	3.800 U	0.880 J	1.760 J	0.410 U	1.140 J	1.110 U	
Arsenic	7.5 or SB	3-12	2.2-23.1	72.7	15.3	6.300 N	27.6 N	2.340 U	7.080	3.860	7.960	0.628 J	1.490	1.960	
Barium	300 or SB	15-600	38.5-187	122	108	1040 N	153 N	385	49.1	1120	891	23.2 J	51.0	72.1	
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.349 J	0.957	0.486 JN	0.237 JN	0.256 J	0.486 J	0.477 J	0.497 J	0.321 J	0.456 J	0.497 J	
Cadmium	1 or SB	0.1-1	0.04U-1.2	1.380 U	0.352 J	1.250 N	0.751 N	0.041 U	0.036 U	0.041 U	3.350	0.041 U	0.045 U	0.038 U	
Calcium	SB	130-35,000	N/A	27100	59100	29200	15600	6760	71300	37400	12400	928	2440	7600	
Chromium	10 or SB	1.5-40	11.2-51.2	53.2	21.9	23.5 N	34.9 N	11.9	11.5 J	21.8 N	17.2 N	8.930 N	11.4 N	20.4 J	
Cobalt	30 or SB	2.5-60	N/A	14.3	10.5	9.610 N	6.710 JN	5.840 J	4.900 J	10.0	13.5	2.960 J	5.450 J	10.1	
Copper	25 or SB	1-50	5.8-64.8	299	155	90.2 N	309 N	18.1	166	44.6	627	21.8	11.4	28.6	
Iron	2,000 or SB	2,000-550,000	N/A	71400	34400	16200	51500	10100	17600	15000	22300	12100	12900	15800	
Lead	SB	200-500	6.9-303	742 J	146	1970 N	989 N	53.9 J	199 J	283	1170	37.2	35.0	74.1 J	
Magnesium	SB	100-5,000	N/A	12200	31800	5990	2240	4070	46800	9400	2600	2490	2480	8120	
Manganese	SB	50-5,000	N/A	616	942	417	307	137	294	219	110	96.2	138	232	
Mercury	0.1	0.001-0.2	0.04-0.92	0.540	0.120 N	0.520	0.423	0.067	0.102	0.274 N	0.583 N	0.009 JN	0.643 N	0.232	
Nickel	13 or SB	0.5-25	8.7-54.5	54.0	17.1	27.3 N	19.9 N	11.6	13.2	17.1	28.4	9.780	10.6	17.1	
Potassium	SB	8,500-43,000	N/A	1150 J	1240	1440 N	444 JN	1080 J	770 J	3130	866	793	701 N	3320 J	
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.388 U	0.370 U	0.531 U	0.440 U	0.420 U	0.377 U	0.428 U	1.600	0.426 U	0.464 U	0.395 U	
Silver	SB	N/A	N/A	4.670 J	3.250 N	0.381 J	2.390	0.805 J	0.087 UN*	0.371 JN	2.360 N	0.099 UN	1.320 J	0.091 UN*	
Sodium	SB	6,000-8,000	N/A	260 J	776	675 JN	279 JN	238 J	167 UJ	356 J	435 J	179 J	65.8 JN	162 UJ	
Thallium	SB	N/A	N/A	0.600 U	0.572 U	0.559 U	1.620	0.650 U	1.980 U	0.661 U	0.700 U	0.658 U	2.320	0.610 U	
Vanadium	150 or SB	1-300	N/A	61.8	64.9	40.2 N	43.8 N	14.1	13.5	31.4	15.6	11.0	16.1 N	27.7	
Zinc	20 or SB	9-50	35.7-225	364	302	901 N	218 N	227	82.1	731	1250	46.7	42.0 N	72.7	
Total Petroleum Hydrocarbons (mg/kg)															
TPH	^	N/A	N/A	NR	560	NR	NR	NR	NR	NR	NR	NR	NR	NR	
Wet Chemistry (mg/kg)															
Cyanide	^	N/A	N/A	0.569 U	0.543 U	0.847 U	0.702 U	0.617 U	0.558 U	0.627 U	0.678 U	0.637 U	0.688 U	0.585 U	

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^											
	Sample ID:			SB25	SB25	SB25	SB25A	SB25A	SB26	SB27 ⬆	SB27DUP ⬆	SB-28	SB-29	SB-30
	Sample Depth (ft.):			2-4	6-8	14-16	4-6	6-8	10-12	14-16	14-16	4-6	4-6	0-2
	Sample Date:			04/15/05	04/15/05	04/15/05	04/15/05	04/15/05	04/15/05	04/19/05	04/19/05	04/14/05	04/13/05	04/14/05
	Sample Classification:			SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
TAL Metals (mg/kg)														
Aluminum	SB	33000	N/A	6790	7630	6260	5060	6340	2340	10300	7390	5010	8770	4280
Antimony	SB	N/A	N/A	2.490 J	0.874 J	1.010 J	4.540 J	1.500 J	0.730 J	0.534 U	0.443 U	1.420 J	0.384 U	3.530 J
Arsenic	7.5 or SB	3-12	2.2-23.1	8.600	1.560	0.423 J	9.330	2.760	0.448 U	0.638 U	1.760 U	3.730	3.080	39.2
Barium	300 or SB	15-600	38.5-187	336	88.9	84.6	553	125	23.6	69.7	56.6	54.9	135	158
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.311 J	0.308 J	0.286 J	0.373 J	0.355 J	0.154 J	0.529 J	0.383 UJ	0.264 J	0.499 J	0.253 J
Cadmium	1 or SB	0.1-1	0.04U-1.2	0.321 J	0.055 U	0.054 U	0.374 J	0.130 J	0.038 U	0.130 UJ	0.045 U	0.037 U	0.039 U	1.020
Calcium	SB	130-35,000	N/A	37500	10200	13200	42500	7120	24600	3880 J	12800 J	40800	40300	75400
Chromium	10 or SB	1.5-40	11.2-51.2	17.1 N	13.9 N	14.0 N	20.4 N	14.5 N	6.540 N	16.7	14.1	10.9 N	14.4 N	41.5 N
Cobalt	30 or SB	2.5-60	N/A	6.200	4.840 J	7.670	8.410	4.340 J	3.920 J	6.310 J	6.020 J	5.490 J	5.870	8.110
Copper	25 or SB	1-50	5.8-64.8	93.0	27.8	16.8	141	29.8	8.990	14.9 J	62.4 J	24.0	23.0	228
Iron	2,000 or SB	2,000-550,000	N/A	15700	10700	10700	29200	9530	5490	10600	11900	10400	12400	59000
Lead	SB	200-500	6.9-303	341	72.0	14.8	422	81.4	11.0	10.5 J	33.1 J	72.5	77.0	698
Magnesium	SB	100-5,000	N/A	7220	3720	6980	5140	3990	11400	4220	5110	17700	5580	15300
Manganese	SB	50-5,000	N/A	262	140	100	315	131	106	98.7 J	224 J	238	224	413
Mercury	0.1	0.001-0.2	0.04-0.92	0.450 N	0.097 N	0.007 UN	0.310 N	0.063 N	0.007 UN	0.034 N	0.052 N	0.006 U	0.088	0.317
Nickel	13 or SB	0.5-25	8.7-54.5	19.0	13.2	13.5	24.7	13.5	5.890	14.4 J	25.1 J	11.3 N	14.1 N	36.0 N
Potassium	SB	8,500-43,000	N/A	2260 N	1050 N	3300 N	1470 N	707 N	915 N	1030 J	1800 J	1970 N	1600 N	1100 N
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.358 U	0.372 U	0.365 U	0.372 U	0.390 U	0.358 U	0.555 U	0.460 U	1.310	0.930 J	1.430
Silver	SB	N/A	N/A	0.120 U	0.125 U	0.123 U	0.125 U	0.471 J	0.120 U	0.129	0.107	0.088 U	0.092 U	0.088 U
Sodium	SB	6,000-8,000	N/A	526 JN	146 JN	260 JN	312 JN	223 JN	215 JN	49.0 UJ	281 J	75.2 JN	421 JN	37.9 JN
Thallium	SB	N/A	N/A	0.602 J	0.626 U	0.385 U	0.626 U	1.260	1.250	0.858 U	0.711 U	0.586 U	0.616 U	1.870
Vanadium	150 or SB	1-300	N/A	29.8	14.3 N	20.4 N	31.1 N	22.3 N	8.580	17.7	19.3	16.2	26.8	43.9
Zinc	20 or SB	9-50	35.7-225	558	127 N	54.5 N	445 N	112 N	23.5	86.5	65.5	98.9	125	239
Total Petroleum Hydrocarbons (mg/kg)														
TPH	^	N/A	N/A	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR
Wet Chemistry (mg/kg)														
Cyanide	^	N/A	N/A	0.571 U	0.594 U	0.583 U	0.594 U	0.630 U	0.583 U	0.822 U	0.675 U	0.556 U	0.585 U	0.561 U

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^											
	Sample ID:			SB-30	SB-30	SB-33	SB-34	SB35	SB-36	SB37	SB41	SB42	SB43 ⬆	SB44 ⬆
	Sample Depth (ft.):			6-8	12-14	0-4	6-8	0-2	2-4	4-6	4-6	4-6	2-4	3-5
	Sample Date:			04/14/05	04/14/05	04/14/05	04/13/05	04/20/05	04/14/05	04/20/05	04/15/05	04/20/05	04/19/05	04/27/05
	Sample Classification:			SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
TAL Metals (mg/kg)														
Aluminum	SB	33000	N/A	10400	10100	6160	26500	3760	11200	12600	9370	8050	7260	12300
Antimony	SB	N/A	N/A	0.387 U	0.386 U	0.482 J	0.555 J	1.400 J	0.361 U	0.393 U	0.699 U	1.620 J	1.370 UJ	0.398 U
Arsenic	7.5 or SB	3-12	2.2-23.1	1.410	0.560 J	16.2	0.481 J	70.3	2.340	4.160	3.250	9.400	7.280	9.690
Barium	300 or SB	15-600	38.5-187	26.9	41.2	153	25.6	89.1	129	58.8	200	145	117	338 J
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.429 J	0.907	0.384 J	0.397 J	0.388 J	0.385 J	0.429 J	0.454 J	0.542 J	0.425 J	0.467 UJ
Cadmium	1 or SB	0.1-1	0.04U-1.2	0.039 U	0.039 U	0.353 J	0.039 U	0.885	0.036 U	0.040 U	0.057 U	0.626	0.753 U	0.040 U
Calcium	SB	130-35,000	N/A	945	56900	42800	151000 D	64200	28000	2740	9320	29400	20100	43800
Chromium	10 or SB	1.5-40	11.2-51.2	14.5 N	14.3	14.7 N	17.3 N	28.2	23.5 N	17.7	14.0 N	20.8	17.0	9.140 J
Cobalt	30 or SB	2.5-60	N/A	9.620	28.2	8.050	5.73 J	7.820	12.9	8.350	7.480	13.9	8.480	3.090 J
Copper	25 or SB	1-50	5.8-64.8	13.6	16.5	170	7.25	178	38.2	42.6	16.5	103	130	7.710
Iron	2,000 or SB	2,000-550,000	N/A	19300	13500	17900	6200	42100	19500	16800	14200	42200	16400	7350
Lead	SB	200-500	6.9-303	11.5	2.610	241	3.91	543	96.1	121	57.0	390	891 N	187
Magnesium	SB	100-5,000	N/A	3130	44900	13100	69200	25000	17200	4340	6850	16100	10700	3590
Manganese	SB	50-5,000	N/A	221	604	254	166	440	249	243	652	346	277	167
Mercury	0.1	0.001-0.2	0.04-0.92	0.132	0.007 U	0.809 D	0.007 U	0.552 ND	0.101	0.058 N	0.161 N	0.888 ND	1.1 ND	0.132 N
Nickel	13 or SB	0.5-25	8.7-54.5	12.7 N	39.3 N	16.5 N	5.31 N	29.2	21.7 N	15.9	13.7	27.5	18.8	6.050
Potassium	SB	8,500-43,000	N/A	557 JN	2400 N	2590 N	594 JN	989	7770 N	1470	1460 N	1990	1940	1040 J
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.402 U	0.401 U	0.772 J	0.405 U	0.372 U	0.376 U	0.408 U	0.388 U	0.399 U	0.406 U	0.414 U
Silver	SB	N/A	N/A	0.093 U	0.093 U	0.285 J	0.094 U	3.330 N	0.515 J	1.250 N	0.130 U	6.430 N	0.094 UN	0.096 UJ
Sodium	SB	6,000-8,000	N/A	30.4 UN	247 JN	256 JN	178 JN	231 J	171 JN	60.2 J	184 JN	292 J	197 J	1710
Thallium	SB	N/A	N/A	0.621 U	0.620 U	0.636 U	0.627 U	0.575 U	0.580 U	0.631 U	1.410	0.616 U	0.628 U	0.640 U
Vanadium	150 or SB	1-300	N/A	18.2	21.5	27.1	35	47.7	35.7	23.8	18.7 N	29.6	25.4	17.9 J
Zinc	20 or SB	9-50	35.7-225	47.8	94.7	338	30.3	239	92.7	68.7	89.7 N	487	492	265 J
Total Petroleum Hydrocarbons (mg/kg)														
TPH	^	N/A	N/A	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR
Wet Chemistry (mg/kg)														
Cyanide	^	N/A	N/A	0.601 U	0.594 U	0.604 U	0.595 U	0.545 U	0.551 U	0.605 U	0.633 U	0.590 U	0.596 U	0.613 U

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^											
	Sample ID:			SB44 ⚡	SB44 DUP ⚡	SB44	SB45	SB45	SB45	SB46	SB46	SB46	SB47	SB47
	Sample Depth (ft.):			5-7	5-7	14-15	2-4	5-7	14-15	3-5	8-10	13-14	2-4	7-8
	Sample Date:			04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/27/05	04/28/05	04/28/05	04/28/05	04/28/05	04/28/05
	Sample Classification:			SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
TAL Metals (mg/kg)														
Aluminum	SB	33000	N/A	6900	5620	5550	9100	1720	6770	4390	6780	4780	9360	6930
Antimony	SB	N/A	N/A	0.464 J	0.422 U	0.407 U	0.383 U	992	0.767 J	6.150 J	0.454 J	0.392 U	3.410 J	0.435 U
Arsenic	7.5 or SB	3-12	2.2-23.1	3.580	2.730	1.020 J	4.090	14.6	0.758 J	4.720	0.459 U	0.468 U	4.330	1.020 J
Barium	300 or SB	15-600	38.5-187	40.3 J	31.8 J	13.5 J	42.4	116	27.1	51.7	34.6	16.7 J	115	26.5 J
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.395 UJ	0.343 UJ	0.341 UJ	0.455 J	0.251 J	0.398 J	0.238 J	0.249 J	0.193 J	0.375 J	0.227 J
Cadmium	1 or SB	0.1-1	0.04U-1.2	0.042 U	0.042 U	0.041 U	0.038 U	0.143 J	0.040 U	0.038 U	0.039 U	0.039 U	0.042 U	0.044 U
Calcium	SB	130-35,000	N/A	11700	9570	1140	28700	9680	1400	6900	949	4810	36900	3260
Chromium	10 or SB	1.5-40	11.2-51.2	10.5 J	7.640 J	13.6 J	7.460 N	8.88 N	14.9 N	8.290	15.5	8.150	14.9	12.6
Cobalt	30 or SB	2.5-60	N/A	5.070 J	3.920 J	3.980 J	1.720 J	4.210 J	4.970 J	6.870	4.630 J	5.170 J	3.850 J	5.140 J
Copper	25 or SB	1-50	5.8-64.8	42.3 J	12.7 J	11.6	4.330	144	11.7	98.6	16.0	10.7	34.4	14.0
Iron	2,000 or SB	2,000-550,000	N/A	12200	8910	9040	6940	12400	10200	16800	10500	9850	11500	10300
Lead	SB	200-500	6.9-303	73.1 J	15.5 J	12.1	6.190	150000 D	139	456	89.0	4.650	163	36.6
Magnesium	SB	100-5,000	N/A	5590 J	2980 J	2650	2110	2130	3040	4290	2790	4780	12300	3410
Manganese	SB	50-5,000	N/A	184	127	123	201	255	99.0	175	103	210	439	165
Mercury	0.1	0.001-0.2	0.04-0.92	0.056 N	0.046 N	0.007 UN	0.007 UN	0.014 N	0.008 JN	0.539	0.008 J	0.007 J	0.249	0.025
Nickel	13 or SB	0.5-25	8.7-54.5	10.3	7.900	10.9	2.810 J	7.870	13.7	10.7	11.0	10.6	12.7	10.6
Potassium	SB	8,500-43,000	N/A	1130 J	747 J	793 J	589	360 J	1110	466 J	814	554 J	2260	714
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.434 U	0.439 U	0.424 U	0.398 U	0.424 U	0.412 U	0.394 U	0.399 U	0.407 U	0.438 U	0.452 U
Silver	SB	N/A	N/A	1.330 UJ	0.102 UJ	0.993 UJ	0.092 UN	6.030 N	0.271 JN	0.102 JN*	0.092 UN*	0.094 UN*	0.102 UN*	0.489 JN*
Sodium	SB	6,000-8,000	N/A	260 J	245 J	32.1 U	1340	263 J	74.5 J	90.5 J	112 J	151 J	1180	150 J
Thallium	SB	N/A	N/A	0.671 U	0.678 U	0.655 U	0.615 U	5.330	0.636 U	0.609 U	0.617 U	0.629 U	0.678 U	0.699 U
Vanadium	150 or SB	1-300	N/A	16.4 J	11.9 J	13.6 J	11.0	10.3	14.9	12.3	13.1	10.3	21.1	13.1
Zinc	20 or SB	9-50	35.7-225	77.9 J	54.7 J	38.5 J	10.1	108	42.0	96.3	71.3	52.6	180	38.9
Total Petroleum Hydrocarbons (mg/kg)														
TPH	^	N/A	N/A	NR	NR	NR	200	2700	31 U	960	110	150	NR	NR
Wet Chemistry (mg/kg)														
Cyanide	^	N/A	N/A	0.637 U	0.644 U	0.621 U	0.589 U	3.730	0.604 U	0.589 U	0.591 U	0.609 U	0.649 U	0.663 U

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^											
	Sample ID:			SB47	SB48	SB48	SB48	SB49 ⚡	SB49 ⚡	SB49 DUP ⚡	SB49	TP11	TP12	TP13
	Sample Depth (ft.):			13-15	2-4	8-9	14-15	3-5	8-10	8-10	13-15	3-4	4-5	3-4
	Sample Date:			04/28/05	04/28/05	04/28/05	04/28/05	04/29/05	04/29/05	04/29/05	04/29/05	04/19/05	04/19/05	04/18/05
	Sample Classification:			SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
TAL Metals (mg/kg)														
Aluminum	SB	33000	N/A	6720	7320	5880	5480	2610	8410	5210	2540	5630	5410	5180
Antimony	SB	N/A	N/A	0.415 U	4.300 J	0.432 U	0.469 U	3.930 J	0.558 UJ	0.574 UJ	0.388 U	4.990 J	7.250	1.270 J
Arsenic	7.5 or SB	3-12	2.2-23.1	3.040	3.880	0.517 U	9.880	4.840	0.679 UJ	0.485 U	2.470	21.5	19.7	4.810
Barium	300 or SB	15-600	38.5-187	25.2 J	479	25.6 J	30.1	38.7 J	101 J	28.8 J	13.8 J	531	74.6	103
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.309 J	0.348 J	0.217 J	0.283 J	0.179 UJ	0.431 J	0.243 UJ	0.135 UJ	0.343 J	0.348 J	0.247 J
Cadmium	1 or SB	0.1-1	0.04U-1.2	0.042 U	0.093 J	0.044 U	0.047 U	0.036 U	0.040 U	0.041 U	0.039 U	1.450	0.404 J	0.365 J
Calcium	SB	130-35,000	N/A	2190	20700	946	4110	28800	888	885	1840	37300	20700	35600
Chromium	10 or SB	1.5-40	11.2-51.2	11.9	31.9	10.5	10.6	20.6 J	16.0 J	8.850 J	9.810 J	28.6	20.7	12.4 N
Cobalt	30 or SB	2.5-60	N/A	7.350	5.610	4.350 J	5.530 J	5.340 J	6.960	3.490 J	3.240 J	6.500	9.180	5.620
Copper	25 or SB	1-50	5.8-64.8	16.4	58.0	9.240	15.2	67.3	20.6	8.000	4.450	199	198	58.8
Iron	2,000 or SB	2,000-550,000	N/A	12900	14200	8900	14700	19600	11700	8130	6520	25900	34200	12200
Lead	SB	200-500	6.9-303	4.510	649	5.890	3.470	120	8.300	3.660	2.380	660 N	361 N	239
Magnesium	SB	100-5,000	N/A	3960	7360	2650	4260	16900	4400	2640	1290	6820	9560	15700
Manganese	SB	50-5,000	N/A	106	263	97.1	165	173	114	79.3	56.8	343	330	201
Mercury	0.1	0.001-0.2	0.04-0.92	0.010 J	0.870 D	0.008 U	0.011 J	0.125	0.014 U	0.007 U	0.007 U	0.927 ND	0.465 N	0.271
Nickel	13 or SB	0.5-25	8.7-54.5	15.1	11.5	10.4	11.6	14.8	16.8	10.2	4.750	23.1	21.9	13.8
Potassium	SB	8,500-43,000	N/A	708	1080	644 J	547 J	1140	1390	643	342 J	1300	2650	1370
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.432 U	0.406 U	0.450 U	0.487 U	0.371 U	0.418 U	0.422 U	0.404 U	0.402 U	0.393 U	0.367 U
Silver	SB	N/A	N/A	0.100 UN	1.100 JN*	0.476 JN*	0.113 UN*	0.086 UJ	0.097 UJ	0.098 UJ	0.093 UJ	0.093 UN	3.290 N	0.085 UN*
Sodium	SB	6,000-8,000	N/A	65.2 J	307 J	131 J	70.9 J	67.4 UJ	31.7 UJ	51.2 UJ	178 UJ	403 J	170 J	216 JN
Thallium	SB	N/A	N/A	0.667 U	0.627 U	0.695 U	0.753 U	0.573 U	0.647 U	0.652 U	0.624 U	0.621 U	0.608 U	0.567 U
Vanadium	150 or SB	1-300	N/A	15.6	24.9	11.5	21.7	12.7	19.1	10.2	20.6	30.8	33.2	24.5
Zinc	20 or SB	9-50	35.7-225	46.5	159	31.0	42.8	35.7	57.2	32.3	44.8	504	162	223
Total Petroleum Hydrocarbons (mg/kg)														
TPH	^	N/A	N/A	NR	790	150	170	NR	NR	NR	NR	2700	1200	2100
Wet Chemistry (mg/kg)														
Cyanide	^	N/A	N/A	0.633 U	0.595 U	0.666 U	0.729 U	0.554 U	0.620 U	0.619 U	0.592 U	0.595 U	0.577 U	0.549 U

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^										
	Sample ID:			TP14	TP15	TP16	TP19 ⚡	TP19 DUP ⚡	TP20 ⚡	TP21	MW-18(27-29)	MW-20(17-19)	MW-20(19-21)
	Sample Depth (ft.):			3-4	3-4	3-4	5-6	5-6	4-5	4-5	27-29	17-19	19-21
	Sample Date:			04/19/05	04/19/05	04/19/05	04/18/05	04/18/05	04/18/05	04/18/05	8/22/2005	08/23/05	08/23/05
	Sample Classification:			SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL	SOIL
TAL Metals (mg/kg)													
Aluminum	SB	33000	N/A	5760	5260	6450	4950	4350	8630	6790	8160	5930	6360
Antimony	SB	N/A	N/A	3.100 J	3.490 J	5.410 J	15.4	10.8	0.913 UJ	0.376 U	0.441 UN	0.383 U	0.381 UN
Arsenic	7.5 or SB	3-12	2.2-23.1	9.710	11.9	21.4	22.7	22.9	4.910	4.880	1.730	1.010 J	1.930
Barium	300 or SB	15-600	38.5-187	469	61.5	82.5	137	114	693	90.7	102 N	23.7	28.8 N
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.382 J	0.529 J	0.498 J	0.461 J	0.317 J	0.384 J	0.566 J	0.321 J	0.249 J	0.233 J
Cadmium	1 or SB	0.1-1	0.04U-1.2	0.461 J	0.038 U	0.038 U	2.150	1.420	1.120	0.038 U	0.044 U	0.039 U	0.038 U
Calcium	SB	130-35,000	N/A	53600	53900	35200	25100	19700	34000	56800	1820	876	958
Chromium	10 or SB	1.5-40	11.2-51.2	19.8	16.5	24.7	40.7 J	31.4 J	18.0 J	13.7 N	12.2	6.78	7.520
Cobalt	30 or SB	2.5-60	N/A	5.480 J	6.300	8.740	8.230	7.420	7.080 J	6.810	4.330 J	4.2 J	4.570 J
Copper	25 or SB	1-50	5.8-64.8	79.5	125	150	467 J	231 J	46.8	52.2	35	10	11.2
Iron	2,000 or SB	2,000-550,000	N/A	17200	29000	41900	43400	52700	14900	13500	14600	11500	12500
Lead	SB	200-500	6.9-303	525 N	219 N	365 N	1220 J	877 J	216 J	110	93.3	4.18	4.450
Magnesium	SB	100-5,000	N/A	7130	30300	17700	9660	8900	4440	32700	2290	2580	2630
Manganese	SB	50-5,000	N/A	243	370	446	418	365	255	322	90.7	317	449
Mercury	0.1	0.001-0.2	0.04-0.92	0.584 N	0.429 N	0.407 N	0.726 D	1.1 D	0.276	0.301	0.144	0.007 U	0.016
Nickel	13 or SB	0.5-25	8.7-54.5	17.4	20.4	24.5	35.1	25.8	13.9	10.1	8.840	8.250	8.100
Potassium	SB	8,500-43,000	N/A	1170	1340	1490	746 J	688 J	1910 J	1590	925 N	723 U	710
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.414 U	0.392 U	0.392 U	0.434 U	0.437 U	0.405 U	0.391 U	0.897 J	0.399 U	0.396 U
Silver	SB	N/A	N/A	0.096 UN	0.091 UN	0.091 UN	0.101 UN*	0.101 UN*	1.430 UJ	0.091 UN*	0.239 J	0.092 U	0.092 U
Sodium	SB	6,000-8,000	N/A	277 J	71.3 J	139 J	374 J	149 UJ	784 J	169 JN	247 JN	37.6 J	30.0 U
Thallium	SB	N/A	N/A	0.639 U	0.606 U	0.605 U	0.720 UJ	2.590 UJ	0.625 U	0.605 U	0.708 U	0.981 J	1.7
Vanadium	150 or SB	1-300	N/A	35.7	26.3	38.1	55.2	47.8	29.4	22.4	14	8.67	9.290
Zinc	20 or SB	9-50	35.7-225	391	122	197	995 J	328 J	597	134	44.3	35.6	32.900
Total Petroleum Hydrocarbons (mg/kg)													
TPH	^	N/A	N/A	2300	720	1400	NR	NR	NR	520	N/A	N/A	N/A
Wet Chemistry (mg/kg)													
Cyanide	^	N/A	N/A	0.619 U	0.575 U	0.574 U	0.636 U	2.240	0.593 U	0.579 U	N/A	N/A	N/A

Table 3  
New York City School Construction Authority  
Former Metro-North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Soil  
Remedial Investigation

Compound	TAGM 4046 Recc. Soil Cleanup Objective**	TAGM Eastern USA Background**	NYSDEC Region 3 Background Soil Heavy Metals Conc. ^^				
	Sample ID:			MW-21 (5-7)	RB-41905A	RB-41905B	RB-42005
	Sample Depth (ft.):			5-7	---	---	---
	Sample Date:			8/24/2005	4/19/2005	4/19/2005	4/19/2005
	Sample Classification:			SOIL	WATER	WATER	WATER
TAL Metals (mg/kg)							
Aluminum	SB	33000	N/A	9790	12.4 J	10.1 J	5.310 U
Antimony	SB	N/A	N/A	0.367 U	3.170 U	3.170 U	3.170 U
Arsenic	7.5 or SB	3-12	2.2-23.1	3.450	4.510 J	3.520 J	3.320 U
Barium	300 or SB	15-600	38.5-187	136	0.930 J	0.732 U	0.732 U
Beryllium	0.16 or SB	0-1.75	0.24-2.2	0.325 J	0.145 J	0.170 J	0.160 J
Cadmium	1 or SB	0.1-1	0.04U-1.2	0.037 U	0.327 U	0.510 J	0.450 J
Calcium	SB	130-35,000	N/A	43000	850 J	1.340 J	1.860 J
Chromium	10 or SB	1.5-40	11.2-51.2	17.6	4.93 J	5.150 J	5.200 J
Cobalt	30 or SB	2.5-60	N/A	7.86	3.640 J	4.380 J	5.380 J
Copper	25 or SB	1-50	5.8-64.8	109	8.190 J	5.670 J	6.920 J
Iron	2,000 or SB	2,000-550,000	N/A	14500	84.0 J	27.0 U	27.0 U
Lead	SB	200-500	6.9-303	134	2.180 U	2.180 U	2.180 U
Magnesium	SB	100-5,000	N/A	21700	194 J	21.7 J	22.8 J
Manganese	SB	50-5,000	N/A	297	2.220 J	0.980 J	0.810 J
Mercury	0.1	0.001-0.2	0.04-0.92	0.202	0.0300 U	0.0300 U	0.0300 U
Nickel	13 or SB	0.5-25	8.7-54.5	15.7	3.540 J	3.530 J	3.060 J
Potassium	SB	8,500-43,000	N/A	3940	71.4 J	116 J	85.5 J
Selenium	2 or SB	0.1-3.9	0.20-2.9	0.381 U	3.040 U	3.040 U	3.040 U
Silver	SB	N/A	N/A	0.088 U	3.440 J	4.420 J	4.770 J
Sodium	SB	6,000-8,000	N/A	561	1240 J	912 J	1320 J
Thallium	SB	N/A	N/A	1.73	3.050 U	3.050 U	3.050 U
Vanadium	150 or SB	1-300	N/A	38.1	2.390 J	2.680 J	2.100 J
Zinc	20 or SB	9-50	35.7-225	223	6.800 J	0.611 U	0.611 U
Total Petroleum Hydrocarbons (mg/kg)							
TPH	^	N/A	N/A	N/A	NR	NR	NR
Wet Chemistry (mg/kg)							
Cyanide	^	N/A	N/A	N/A	0.010 U	0.010 U	0.010 U



**Table 3**  
**New York City School Construction Authority**  
**Former Metro-North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of Inorganic Soil Analytical Data**

**Notes:**

General Comments

All results are in mg/kg (milligram per kilogram or parts per million (ppm)).

Only those parameters detected in at least one sample are reported on this table.

**Bold face** indicates that analyte was detected above laboratory limit.

**Bold face** and shaded values indicate an exceedence of TAGM value.

Only 20% of samples were used for the Data Usability Study Report (DUSR, Category B Laboratory Package).

NR - Not reported or not analyzed

.U = Sample was used for the DUSR; only validator qualifiers were used.

Standards

\*\* - NYSDEC TAGM Memorandum No. 4046, Revised January 24, 1994.

^^ - NYSDEC Reg. 3 "Background Levels of Heavy Metals in Soils of the Lower Hudson Valley", July 1, 2003. Values listed are minimum & maximum concentrations reported on Table 2.

^ - No standard or guidance value is available for this compound.

SB - Site Background

N/A - Not Available

Validator Qualifiers

U - Not detected. The compound/analyte was analyzed for, but not detected above the associated reporting limit.

J - The compound/analyte was positively identified; the reported value is the estimated concentration of the constituent detected in the sample analyzed.

UU - The compound/analyte was analyzed for, but not detected above the established reporting limit. However, review and evaluation of supporting QC data and/or sampling and analysis process have indicated that the "non-detect" may be inaccurate or imprecise. The non-detect result should be estimated.

Laboratory Qualifiers - Organic

U - Indicates the compound was analyzed for but was not detected.

J - If the reported value was obtained from a reading that was less than the Contract Required Detection Limit (CRDL), but the greater than or equal to the Instrument Detection Limit (IDL).

E - The reported value is estimated because of the presence of interference

N - Spiked sample recovery not within control limits.

\* - Duplicate analysis not within control limits.

D - The reported value is from a secondary analysis with a dilution factor. The original analysis exceeded the calibration range.

Table 4  
New York City School Construction Authority  
Former Metro North Property (Mott Haven)  
Bronx, New York  
Summary of Organics in Groundwater  
Remedial Investigation

Compound	NYSDEC Class GA Groundwater Standard ^^									
		MW1-GW 5/18/2005	MW2-GW 5/19/2005	MW3-GW ① 5/16/2005	MW4-GW 5/17/2005	MW-5GW ① 5/16/2005	MW-5GW DUP ① 5/16/2005	MW6-GW ① 5/17/2005	MW7-GW 5/18/2005	MW8-GW 5/18/2005
Volatile Organic Compounds (ppb)										
Vinyl Chloride	2	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U
Acetone	50*	84	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U
Methyl tert-Butyl Ether	10*	1.6 J	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U	0.73 J	0.28 U	0.28 U
Methylene Chloride	5	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U
Chloroform	7	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U
cis-1,2-Dichloroethene	5	0.29 U	2.2 J	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U
Naphthalene	10*	0.34 U	0.34 U	0.34 U	0.34 U	0.29 U	0.34 U	0.34 U	1300 D	270 D
Benzene	1	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U	6100 D	170
Toluene	5	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U	150 D	14000 D
Tetrachloroethene	5	9.1	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U
Ethylbenzene	5	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U	1600 D	1600 D
m,p-Xylene	5	1.4 J	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1800 D	9800 D
o-Xylene	5	0.68 J	0.46 U	0.46 U	0.46 U	0.46 U	0.46 U	0.46 U	310 D	4700 D
Isopropylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	180	110
N-propylbenzene	5	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	140 D	140 D
1,3,5-Trimethylbenzene	5	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U	170 D	360 D
1,2,4-Trimethylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	1300 D	1500 JD
sec-butylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	18
p-Isopropylbenzne	5	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	30	32
n-butylbenzene	5	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	18	16
Base Neutral Compounds (ppb)										
Phenol	1	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	22	1.3 U
2-Methylphenol	^	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	7.9 J
3+4-Methylphenols	^	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U
2,4-Dimethylphenol	1	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	24	6.7 J
Benzoic acid	^	1.2 U	1.2 U	1.2 UJ	1.2 U	1.2 U	1.2 UJ	1.2 UJ	1.2 U	1.2 U
Naphthalene	10	1.4 U	1.5 U	1.5 U	1.4 U	1.4 U	1.4 U	1.4 U	750 D	220 D
2-Methylnaphthalene	^	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	130 D	45
Acenaphthylene	^	1.3 U	1.4 U	1.4 U	1.3 U	1.3 U	1.3 U	1.3 U	2.1 J	1.4 U
Acenaphthene	20*	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	29	1.4 U
Dibenzofuran	^	1.3 U	1.4 U	1.4 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.4 U
Fluorene	50*	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	13	1.5 U
Phenanthrene	50*	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	27	1.5 U
Anthracene	50*	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	4.5 J	1.5 U
Di-n-butylphthalate	^	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 J
Fluoranthene	50*	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	2.2 J	1.3 U
Pyrene	50*	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	5.2 J	1.5 U
Butylbenzylphthalate	50*	38	41	12	18	20	19	23	1.5 U	37
bis(2-Ethylhexyl)phthalate	5	8.5 J	19	1.6 U	2.9 J	1.6 U	1.6 U	3.5 J	1.6 U	14
Benzo(a)anthracene	0.002*	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U
Chrysene	0.002*	1.7 U	1.8 U	1.8 U	1.7 U	1.7 U	1.7 U	1.7 U	1.7 U	1.8 U
Benzo(b)fluoranthene	0.002*	0.780 U	0.790 U	0.790 U	0.780 U	0.780 U	0.780 U	0.780 U	0.780 U	0.800 U
Benzo(k)fluoranthene	0.002*	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U
Benzo(a)pyrene	ND	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U
Indeno(1,2,3-cd)pyrene	0.002*	0.860 U	0.870 U	0.870 U	0.860 U	0.860 U	0.860 U	0.860 U	0.860 U	0.880 U
Benzo(g,h,i)perylene	^	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.2 U

Table 4  
New York City School Construction Authority  
Former Metro North Property (Mott Haven)  
Bronx, New York  
Summary of Organics in Groundwater  
Remedial Investigation

Compound	NYSDEC Class GA Groundwater Standard ^^									
		MW9-GW	MW-9	MW10-GW 金	MW11-GW	MW12-GW	MW13-GW	MW14-GW	MW15-GW	TW-SB37-GW
		5/18/2005	4/19/2005	5/17/2005	5/17/2005	5/19/2005	5/19/2005	5/19/2005	5/19/2005	4/21/2005
Volatile Organic Compounds (ppb)										
Vinyl Chloride	2	0.33 U	0.33 U	9.4	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U
Acetone	50*	2.3 U	61	2.3 U	2.3 U	2.3 U	13 J	29	2.3 U	11 JB
Methyl tert-Butyl Ether	10*	0.28 U	0.28 U	1.5 J	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U
Methylene Chloride	5	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U	0.43 U
Chloroform	7	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U
cis-1,2-Dichloroethene	5	0.29 U	0.29 U	13	0.29 U	0.29 U	3.5 J	4.4 J	8.0	5.6
Naphthalene	10*	170 D	130	0.34 U	0.34 U	2500 D	48	950 D	1600 D	0.34 U
Benzene	1	23	13	0.39 U	0.39 U	3700 D	1200 D	470 D	1400 D	0.39 U
Toluene	5	1400 D	170	0.36 U	0.36 U	450 D	55	230 D	39	0.36 U
Tetrachloroethene	5	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U
Ethylbenzene	5	870 D	580 D	0.45 U	0.45 U	2400 D	47	280 D	470 D	0.45 U
m,p-Xylene	5	3700 D	3200 D	1.2 U	1.2 U	3900 D	200	450 D	200	1.2 U
o-Xylene	5	1800 D	1400 D	0.46 U	0.46 U	910 D	25	240 D	140	0.46 U
Isopropylbenzene	5	110	100	0.44 U	0.44 U	190	96	46	64	0.44 U
N-propylbenzene	5	200	160	0.49 U	0.49 U	240 D	130	50	77	0.49 U
1,3,5-Trimethylbenzene	5	350 D	560 D	0.42 U	0.42 U	410 D	61	61	84	0.42 U
1,2,4-Trimethylbenzene	5	1400 D	1900 D	0.44 U	0.44 U	2200 D	3.7 J	150 D	120	0.44 U
sec-butylbenzene	5	19	21	0.44 U	0.44 U	0.44 U	4.4 J	4.3 J	0.44 U	0.44 U
p-Isoproylbenzne	5	34	41	0.49 U	0.49 U	31	0.69 J	9.7	7.2	0.49 U
n-butylbenzene	5	14	22	0.49 U	0.49 U	18	7.2	3.8 J	3.2 J	0.49 U
Base Neutral Compounds (ppb)										
Phenol	1	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	8.0 J	1.3 U	1.3 U
2-Methylphenol	^	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U
3+4-Methylphenols	^	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	5.4 J	1.4 U	1.4 U
2,4-Dimethylphenol	1	9.0 J	1.2 U	1.2 U	1.2 U	4.5 J	1.2 U	2.4 J	1.2 U	1.3 U
Benzoic acid	^	1.2 U	1.2 U	1.2 UJ	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.6 J
Naphthalene	10	80	1.5 U	1.5 U	1.5 U	1300 D	28	310 D	750 D	1.5 U
2-Methylnaphthalene	^	22	1.1 U	1.1 U	1.1 U	80 JD	21	60	78 JD	1.2 U
Acenaphthylene	^	1.4 U	1.4 U	1.4 U	1.4 U	1.3 U	1.3 U	1.4 U	1.3 U	1.4 U
Acenaphthene	20*	1.4 U	1.4 U	1.4 U	1.4 U	17	2.8 J	19	8.6 J	1.4 U
Dibenzofuran	^	1.4 U	1.4 U	1.4 U	1.4 U	3.0 J	1.3 U	1.4 U	1.3 U	1.4 U
Fluorene	50*	1.5 U	1.5 U	1.5 U	1.5 U	5.6 J	1.5 U	6.3 J	7.4 J	1.5 U
Phenanthrene	50*	1.5 U	1.5 U	1.5 U	1.5 U	9.1 J	1.5 U	10 J	16	1.5 U
Anthracene	50*	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U
Di-n-butylphthalate	^	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U	1.4 U
Fluoranthene	50*	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U	1.3 U
Pyrene	50*	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U
Butylbenzylphthalate	50*	64	1.5 U	41	49	1.5 U	1.5 U	1.5 U	1.5 U	1.5 U
bis(2-Ethylhexyl)phthalate	5	3.5 J	2.0 J	4.6 J	41	1.6 U	1.6 U	1.6 U	1.6 U	1.6 U
Benzo(a)anthracene	0.002*	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U
Chrysene	0.002*	1.8 U	1.8 U	1.8 U	1.8 U	1.7 U	1.7 U	1.8 U	1.7 U	1.8 U
Benzo(b)fluoranthene	0.002*	0.800 U	0.790 U	0.790 U	0.790 U	0.780 U	0.780 U	0.790 U	0.780 U	0.800 U
Benzo(k)fluoranthene	0.002*	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U	2.0 U
Benzo(a)pyrene	ND	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U
Indeno(1,2,3-cd)pyrene	0.002*	0.880 U	0.870 U	0.910 U	0.870 U	0.900 U	0.860 U	0.870 U	0.900 U	0.880 U
Benzo(g,h,i)perylene	^	1.2 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.1 U	1.2 U

Table 4  
 New York City School Construction Authority  
 Former Metro North Property (Mott Haven)  
 Bronx, New York  
 Summary of Organics in Groundwater  
 Remedial Investigation

Compound	NYSDEC Class GA Groundwater Standard ^^				
		TW-SB42-GW 4/21/2005	MW-18 9/15/2005	MW-20 9/15/2005	MW-21 9/15/2005
Volatile Organic Compounds (ppb)					
Vinyl Chloride	2	0.33 U	0.33 U	0.33 U	0.33 U
Acetone	50*	25 B	13 JB	2.3 U	2.3 U
Methyl tert-Butyl Ether	10*	0.28 U	0.28 U	0.28 U	0.28 U
Methylene Chloride	5	0.43 U	0.43 U	0.43 U	0.43 U
Chloroform	7	0.33 U	0.33 U	27	7.2
cis-1,2-Dichloroethene	5	0.29 U	0.29 U	0.29 U	0.29 U
Naphthalene	10*	43	1400 D	0.34 U	0.34 U
Benzene	1	0.39 U	8.0	0.39 U	0.39 U
Toluene	5	0.36 U	0.36 U	0.36 U	0.36 U
Tetrachloroethene	5	0.48 U	0.48 U	0.48 U	0.48 U
Ethylbenzene	5	0.45 U	0.45 U	0.45 U	0.45 U
m,p-Xylene	5	1.2 U	17	1.2 U	1.2 U
o-Xylene	5	0.46 U	26	0.46 U	0.46 U
Isopropylbenzene	5	0.44 U	2.9 J	0.44 U	0.44 U
N-propylbenzene	5	0.49 U	1.1 J	0.49 U	0.49 U
1,3,5-Trimethylbenzene	5	0.42 U	9.1	0.42 U	0.42 U
1,2,4-Trimethylbenzene	5	0.44 U	16	0.44 U	0.44 U
sec-butylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U
p-Isoproylbenzne	5	0.49 U	1.7 J	0.49 U	0.49 U
n-butylbenzene	5	0.49 U	0.49 U	0.49 U	0.49 U
Base Neutral Compounds (ppb)					
Phenol	1	1.3 U	2.7 U	1.3 U	1.3 U
2-Methylphenol	^	1.5 U	3.1 U	1.6 U	1.6 U
3+4-Methylphenols	^	1.4 U	2.8 U	1.4 U	1.4 U
2,4-Dimethylphenol	1	1.5 U	2.5 U	1.2 U	1.2 U
Benzoic acid	^	4.3 J	2.4 U	1.2 U	1.2 U
Naphthalene	10	25	56	1.4 U	1.5 U
2-Methylnaphthalene	^	6.9 J	41	1.1 U	1.1 U
Acenaphthylene	^	1.3 U	35	1.3 U	1.4 U
Acenaphthene	20*	8.5 J	15 J	1.4 U	1.4 U
Dibenzofuran	^	5.5 J	2.7 U	1.3 U	1.4 U
Fluorene	50*	6.8 J	36	1.5 U	1.5 U
Phenanthrene	50*	9.9 J	190 D	1.5 U	1.5 U
Anthracene	50*	1.9 J	38	1.5 U	1.5 U
Di-n-butylphthalate	^	1.4 U	2.7 U	1.4 U	1.4 U
Fluoranthene	50*	2.6 J	94	1.3 U	1.3 U
Pyrene	50*	1.5 U	140	1.5 U	1.5 U
Butylbenzylphthalate	50*	1.5 U	3.0 U	1.5 U	1.5 U
bis(2-Ethylhexyl)phthalate	5	2.0 J	3.2 U	1.6 U	2.1 J
Benzo(a)anthracene	0.002*	1.1 U	42	1.2 U	1.2 U
Chrysene	0.002*	1.7 U	41	1.7 U	1.8 U
Benzo(b)fluoranthene	0.002*	0.770 U	45	0.780 U	0.790 U
Benzo(k)fluoranthene	0.002*	1.9 U	9.0 J	2.0 U	2.0 U
Benzo(a)pyrene	ND	1.2 U	50	1.2 U	1.2 U
Indeno(1,2,3-cd)pyrene	0.002*	0.850 U	27	0.860 U	0.870 U
Benzo(g,h,i)perylene	^	1.1 U	41	1.1 U	1.1 U

Table 4  
 New York City School Construction Authority  
 Former Metro North Property (Mott Haven)  
 Bronx, New York  
 Summary of Organics in Groundwater  
 Remedial Investigation

Compound	NYSDEC Class GA Groundwater Standard ^^								
		RB041905 4/19/2005	RB051805 5/18/2005	TB-42105 04/21/05	TB-051605 04/21/05	TB-051705 04/21/05	TB-051805 5/18/2005	TB-051905 5/19/2005	TB-091505 9/15/2005
Volatile Organic Compounds (ppb)									
Vinyl Chloride	2	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U
Acetone	50*	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U	2.3 U
Methyl tert-Butyl Ether	10*	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U	0.28 U
Methylene Chloride	5	0.43 U	0.43 U	0.43 U	0.43 U	1.6 JB	0.43 U	0.43 U	3.8 J
Chloroform	7	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U	0.33 U
cis-1,2-Dichloroethene	5	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U	0.29 U
Naphthalene	10*	0.29 U	0.29 U	0.29 U	0.34 U	0.34 U	0.29 U	0.29 U	0.34 U
Benzene	1	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U	0.39 U
Toluene	5	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U	0.36 U
Tetrachloroethene	5	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U	0.48 U
Ethylbenzene	5	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U	0.45 U
m,p-Xylene	5	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U	1.2 U
o-Xylene	5	0.46 U	0.46 U	0.46 U	0.46 U	0.46 U	0.46 U	0.46 U	0.46 U
Isopropylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U
N-propylbenzene	5	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U
1,3,5-Trimethylbenzene	5	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U	0.42 U
1,2,4-Trimethylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U
sec-butylbenzene	5	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U	0.44 U
p-Isoproylbenzne	5	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U
n-butylbenzene	5	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U	0.49 U
Base Neutral Compounds (ppb)									
Phenol	1	1.3 U	1.3 U	NA	NA	NA	NA	NA	NA
2-Methylphenol	^	1.6 U	1.6 U	NA	NA	NA	NA	NA	NA
3+4-Methylphenols	^	1.4 U	1.4 U	NA	NA	NA	NA	NA	NA
2,4-Dimethylphenol	1	1.2 U	1.2 U	NA	NA	NA	NA	NA	NA
Benzoic acid	^	1.2 U	1.2 U	NA	NA	NA	NA	NA	NA
Naphthalene	10	1.4 U	1.4 U	NA	NA	NA	NA	NA	NA
2-Methylnaphthalene	^	1.1 U	1.1 U	NA	NA	NA	NA	NA	NA
Acenaphthylene	^	1.3 U	1.3 U	NA	NA	NA	NA	NA	NA
Acenaphthene	20*	1.4 U	1.4 U	NA	NA	NA	NA	NA	NA
Dibenzofuran	^	1.3 U	1.3 U	NA	NA	NA	NA	NA	NA
Fluorene	50*	1.5 U	1.5 U	NA	NA	NA	NA	NA	NA
Phenanthrene	50*	1.5 U	1.5 U	NA	NA	NA	NA	NA	NA
Anthracene	50*	1.5 U	1.5 U	NA	NA	NA	NA	NA	NA
Di-n-butylphthalate	^	1.4 U	1.4 U	NA	NA	NA	NA	NA	NA
Fluoranthene	50*	1.3 U	1.3 U	NA	NA	NA	NA	NA	NA
Pyrene	50*	1.5 U	1.5 U	NA	NA	NA	NA	NA	NA
Butylbenzylphthalate	50*	1.5 U	1.5 U	NA	NA	NA	NA	NA	NA
bis(2-Ethylhexyl)phthalate	5	1.8 J	1.6 U	NA	NA	NA	NA	NA	NA
Benzo(a)anthracene	0.002*	1.2 U	1.2 U	NA	NA	NA	NA	NA	NA
Chrysene	0.002*	1.8 U	1.7 U	NA	NA	NA	NA	NA	NA
Benzo(b)fluoranthene	0.002*	0.800 U	0.780 U	NA	NA	NA	NA	NA	NA
Benzo(k)fluoranthene	0.002*	2.0 U	2.0 U	NA	NA	NA	NA	NA	NA
Benzo(a)pyrene	ND	1.2 U	1.2 U	NA	NA	NA	NA	NA	NA
Indeno(1,2,3-cd)pyrene	0.002*	0.880 U	0.860 U	NA	NA	NA	NA	NA	NA
Benzo(g,h,i)perylene	^	1.2 U	1.1 U	NA	NA	NA	NA	NA	NA

**Table 4**  
**New York City School Construction Authority**  
**Former Metro North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of Organics in Groundwater**  
**Remedial Investigation**

**Notes:**

General Comments

All results are in parts per billion (ppb).

Only those parameters detected in at least one sample are reported on this table.

**Bold face** indicates that analyte was detected above laboratory limit.

**Bold face** and shaded values indicate an exceedence of the Class GA Groundwater Standard.

Only 20% of samples were used for the Data Usability Study Report (DUSR, Category B Laboratory Package).

ppb = µg/L (microgram per Liter)

NA - Not analyzed

.U = Sample was used for the DUSR; only validator qualifiers were used.

Standards

^^ = NYSDEC TOGS Series 1.1.1, Ambient Groundwater Quality Standards & Guidance Values & Groundwater Effluent Limitations, Revised June 1998.

^ = No standard or guidance value available.

\* = No standard available; value listed is a guidance value.

SB - Site Background

N/A - Not Available

Validator Qualifiers

U - Not detected. The compound/analyte was analyzed for, but not detected above the associated reporting limit.

J - The compound/analyte was positively identified; the reported value is the estimated concentration of the constituent detected in the sample analyzed.

UJ - The compound/analyte was analyzed for, but not detected above the established reporting limit. However, review and evaluation of supporting QC data and/or sampling and analysis process have indicated that the "non-detect" may be inaccurate or imprecise. The non-detect result should be estimated.

Laboratory Qualifiers - Organic

U - Indicates the compound was analyzed for but was not detected.

J - If the reported value was obtained from a reading that was less than the Contract Required Detection Limit (CRDL), but the greater than or equal to the Instrument Detection Limit (IDL).

E - The reported value is estimated because of the presence of interference

N - Spiked sample recovery not within control limits.

\* - Duplicate analysis not within control limits.

D - The reported value is from a secondary analysis with a dilution factor. The original analysis exceeded the calibration range.

B = Indicates the analyte was found in the laboratory method blank as well as the sample.

Table 5  
New York City School Construction Authority  
Former Metro North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Groundwater  
Remedial Investigation

Compound	NYSDEC Class GA Groundwater Standard ^^										
		MW1-GW	MW2-GW	MW3-GW 1	MW4-GW	MW-5GW 1	MW-5GWD 1	MW6-GW 1	MW7-GW	MW8-GW	MW9-GW
		5/18/2005	5/19/2005	5/16/2005	5/17/2005	5/16/2005	5/16/2005	5/17/2005	5/18/2005	5/18/2005	5/18/2005
TAL Metals (ppb)											
Aluminum	^	1240	245000	85.2 UJ	1010 N	828 J	378 J	581 J	142 J	701	3880
Antimony	3	3.170 U	8.280 J	3.480 UJ	3.170 UN	3.170 U	3.170 U	3.170 UN	3.170 U	3.170 U	3.170 U
Arsenic	25	3.320 U	28.9	3.320 U	3.320 UN	5.160 UJ	3.560 UJ	15.0 UJ	3.320 U	5.000 J	11.6
Barium	1,000	69.0 JN	3020	141 J	93.0 JN	105 J	87.4 J	150 J	212 N	144 JN	195 JN
Beryllium	3	0.090 U	11.3	0.090 U	0.090 U	0.375 UJ	0.295 UJ	0.090 U	0.090 U	0.090 U	0.185 J
Cadmium	5	0.327 U	5.740	0.327 U	4.000 JN	0.865 UJ	0.327 U	1.000 UJ	0.327 U	0.327 U	0.765 J
Calcium	^	204000	307000	138000 J	132000	151000 J	12700 J	198000	176000	180000	166000
Chromium	50	4.380 JN	530	0.343 UJ	15.0 N	1.860 UJ	1.450 UJ	0.343 UN	0.343 UN	9.270 JN	11.8 N
Cobalt	^	3.060 J	328	2.210 UJ	12.0 JN	1.740 UJ	3.480 J	0.370 UN	0.370 U	2.900 J	6.300 J
Copper	200	38.2	862	69.0 J	28.0 N	11.6 J	14.8 JN	3.640 UN	3.640 U	9.280 J	36.8
Iron	300	2010	394000	22200	2650 N**	15100	12300	9650 J	28400	16700	9070
Lead	25	2.180 U	493	5.260 U	65.0 N	63.1	43.7	45.0 N	20.1	9.640	22.6
Magnesium	35000*	74100	258000	21200	44600	46100	38700	67500	56700	44100	29000
Manganese	300	537	8220	1150	203	1930	1600	1700	2680	9120	1170
Mercury	0.7	0.0300 U	0.7000	0.1800 UJ	0.1300 J	0.2400 U	0.2200 U	0.1200 UJ	0.0300 U	0.0300 U	0.0400 J
Nickel	100	6.810 J	526	1.560 U	15.0 J	1.56 U	1.950 UJ	1.560 U	1.560 U	10.7 J	12.1 J
Potassium	^	12300	146000 N	8940 J	23000 N	4010 UJ	3040 UJ	8310 J	30400	28600	21600
Selenium	10	8.650 J	6.890 J	3.040 U	8.000 JN	5.460 UJ	4.400 UJ	3.040 UN	8.720 J	4.720 J	5.980 J
Silver	50	1.640 U	13.6	1.640 U	1.640 UN	1.640 U	2.190 UJ	1.640 UN	1.640 U	1.640 U	1.640 U
Sodium	20000	123000	41600	43200 J	22100	15400 J	12900 J	65200 J	196000	123000	242000
Thallium	0.5*	3.050 U	3.050 U	3.050 U	3.050 UN	3.050 U	3.050 U	3.050 UN	3.050 U	3.050 U	3.050 U
Vanadium	^	5.580 J	655	2.060 UJ	13.0 JN	1.430 UJ	0.701 U	0.701 UN	0.701 U	1.280 J	10.2 J
Zinc	2000*	28.4	1710	29.6	55.0 N	36.7	32.7	58.0 J	28.0	12.2 J	65.3
Wet Chemistry (ppm)											
Cyanide	200	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U	0.010 U
Pesticides/Herbicides/PCBs (ppb)											
2,4-D	50	0.050 U	0.58 P	0.050 UJ	0.050 U	0.050 UJ	0.050 UJ	0.050 U	0.050 U	0.050 U	0.050 U

Table 5  
New York City School Construction Authority  
Former Metro North Property (Mott Haven)  
Bronx, New York  
Summary of Inorganics in Groundwater  
Remedial Investigation

Compound	NYSDEC Class GA Groundwater Standard ^^														
		MW-9	MW10-GW 1	MW11-GW	MW12-GW	MW13-GW	MW14-GW	MW15-GW	TW-SB37-GW	TW-SB42-GW	MW-18	MW-20	MW-21	RB-041905	RB051805
		4/19/2005	5/17/2005	5/17/2005	5/19/2005	5/19/2005	5/19/2005	5/19/2005	4/21/2005	4/21/2005	9/15/2005	9/15/2005	9/15/2005	4/19/2005	5/18/2005
TAL Metals (ppb)															
Aluminum	^	46600	220 J	3410 N	70.2 J	701	242	365	6560	4210	36900	4290	1400	47.7 J	5.310 U
Antimony	3	13.5 J	3.170 UN	43.0 JN	3.170 U	3.170 U	3.170 U	3.170 U	6.120 J	15.3 J	7.7 J	3.2 U	3.2 U	3.17 U	3.170 U
Arsenic	25	8.490 J	6.000 UJ	672 N	3.320 U	8.650 J	7.640 J	4.880 J	6.290 J	4.160 J	10.8	3.3 U	3.3 U	3.32 U	3.320 U
Barium	1,000	585	57.0 J	219 N	205	287	140 J	227	332	366	651	54.2 J	131 J	4.1 J	1.44 JN
Beryllium	3	2.620 J	0.090 U	0.090 U	0.090 U	0.030 U	0.090 U	0.090 U	0.835 J	0.590 J	0.09 U	0.09 U	0.09 U	0.755 J	0.09 U
Cadmium	5	0.327 U	0.327 UN	0.327 UN	0.625 J	0.750 J	0.327 U	0.327 U	0.327 U	0.327 U	0.33 U	0.33 U	0.33 U	0.755 J	0.327 U
Calcium	^	95700	231000	1.170 U	165000	149000	129000	140000	200000	342000	40900	30300	26700	13.1 J	1350 J
Chromium	50	78.7	0.343 UN	0.343 UN	0.465 J	1.270 J	0.343 U	0.343 U	10.9 N	5.740 JN	98.5	37.8	38.2	0.343 U	0.343 UN
Cobalt	^	40.8 J	1.000 UJ	0.370 UN	0.540 J	0.815 J	0.370 U	0.370 U	11.0 JN	10.1 JN	38.5 J	0.37 U	0.37 U	0.370 U	1.220 J
Copper	200	214	3.640 UN	3.640 UN	16.0 J	20.1 J	10.8 J	3.640 U	31.2	43.2	191	36.5	10.4 J	3.640 U	3.640 U
Iron	300	64400 N	522 J	27.0 UN	36800	45100	11200	15000	34500 N	16800 N	64500	8670	4180	27.0 UN	272
Lead	25	223	3.000 J	24.0 N	195	2.180 U	4.760 J	2.180 U	63.6	131	529	12.8	5.4	2.180 U	2.180 U
Magnesium	35000*	30300	45600	8.300 U	44000	27600	32400	35600	59900	56800	19700	5180	10100	8.3 U	8.300 U
Manganese	300	1170	175	0.106 U	5550	5780	2220	4500	6200	3630	1780	100	57.0	0.56 J	1.520 J
Mercury	0.7	1.66	0.0300 U	0.0300 U	0.0700 J	0.0800 J	0.0900 J	0.0900 J	0.0700 J	0.1800 J	2.180	0.0300 U	0.0300 U	0.06 J	0.0300 U
Nickel	100	76.7	4.000 J	1.560 U	1.900 J	3.520 J	3.380 J	1.560 U	8.490 JN	11.3 JN	78.4	25.4 J	28.3 J	1.56 U	3.100 J
Potassium	^	30900	13300 J	61.8 UN	20300 N	26900 N	34300 N	16200 N	18700	32900	20200	3720 J	15000	61.8 U	61.8 U
Selenium	10	3.040 U	3.040 UN	3.040 UN	4.760 J	7.280 J	3.040 U	6.130 J	3.040 U	3.040 U	5.6 J	3.0 U	3.0 U	3.04 U	3.040 U
Silver	50	1.640 UN	2.000 UJ	1.640 UN	1.640 U	1.640 U	1.640 U	1.640 U	1.640 UN	1.640 UN	99.9	1.6 U	1.6 U	1.64 UN	1.640 U
Sodium	20000	165000	58500 J	332 U	339000	143000	227000	166000	47100	28300	339000	25800	35700	332 U	332
Thallium	0.5*	3.050 U	3.050 UN	3.050 UN	3.050 U	3.050 U	3.050 U	3.050 U	3.050 U	3.050 U	3.1 U	3.1 U	3.1 U	3.05 U	3.540 J
Vanadium	^	127	0.701 UN	0.701 UN	2.440 J	3.540 J	5.960 J	0.701 U	18.2 J	14.0 J	93.7	7.4 J	0.70 U	0.701 U	0.701 U
Zinc	2000*	462	42.0 J	0.611 UN	13.5 J	18 J	19.6 J	9.180 J	45.2	184	364	64.1	51.3	2.78 J	22.8
Wet Chemistry (ppm)															
Cyanide	200	NA	0.010 U	0.010 U	0.010 U	0.010 U	0.015	0.010 U	0.010 U	0.010 U	NA	NA	NA	0.010 U	0.010 U
Pesticides/Herbicides/PCBs (ppb)															
2,4-D	50	NA	0.050 U	0.050 U	0.050 U	0.31 P	0.97 P	0.60 P	NR	NR	NA	NA	NA	0.050 U	0.050 U



**Table 5**  
**New York City School Construction Authority**  
**Former Metro North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of Inorganics in Groundwater**  
**Remedial Investigation**

**Notes:**

General Comments

All results are in parts per billion (ppb).

Only those parameters detected in at least one sample are reported on this table.

**Bold face** indicates that analyte was detected above laboratory limit.

**Bold face** and shaded values indicate an exceedence of the Class GA Groundwater Standard.

Only 20% of samples were used for the Data Usability Study Report (DUSR, Category B Laboratory Package).

ppb = µg/L (microgram per Liter)

ppm = mg/L (milligram per Liter)

NA - Not analyzed

.1 = Sample was used for the DUSR; only validator qualifiers were used.

Standards

^^ = NYSDEC TOGS Series 1.1.1, Ambient Groundwater Quality Standards & Guidance Values & Groundwater Effluent Limitations, Revised June 1998.

^ = No standard or guidance value available.

\* = No standard available; value listed is a guidance value.

SB - Site Background

N/A - Not Available

Validator Qualifiers

U - Not detected. The compound/analyte was analyzed for, but not detected above the associated reporting limit.

J - The compound/analyte was positively identified; the reported value is the estimated concentration of the constituent detected in the sample analyzed.

UJ - The compound/analyte was analyzed for, but not detected above the established reporting limit. However, review and evaluation of supporting QC data and/or sampling and analysis process have indicated that the "non-detect" may be inaccurate or imprecise. The non-detect result should be estimated.

Laboratory Qualifiers - Inorganic

U - Indicates the compound was analyzed for but was not detected.

J - If the reported value was obtained from a reading that was less than the Contract Required Detection Limit (CRDL), but the greater than or equal to the Instrument Detection Limit (IDL).

N = Presumptive evidence of a compound.

\*\* = Duplicate analysis was not within control limits.

P - There is a >25% difference for detected concentrations between the two GC columns. The lower of the two values is reported.

**Table 6**  
**New York City School Construction Authority**  
**Former Metro North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of VOCs in Soil-Gas**  
**Remedial Investigation**

Compound	SG1 3/31/05	SG9 3/31/05	SG11 3/31/05	SG-19 4/1/05	SG-20 4/1/05	SG-21 4/1/05	SG-27 4/1/05	SG-28 4/1/05
<b>Volatile Organic Compounds</b>								
Propene	71 U	700 U	20 M	5.9 M	50 M	8.3 M	8.6	6.7 U
Dichlorodifluoromethane (CFC 12)	71 U	700 U	2.7 U	7.1	4.2	3.1	4.6	28
Chloromethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,2-Dichloro-1,1,2,2-tetrafluoroethane (CFC 114)	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Vinyl Chloride	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,3-Butadiene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.62 M	1.3	6.7 U
Bromomethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Chloroethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Ethanol	710 U	7,000 U	27 U	27 U	6.6 U	8.0	7.0 U	67 U
Acetone	710 U	7,000 U	71	60	320 M	48	52	67 U
Trichlorofluoromethane	71 U	700 U	2.7 U	2.7 U	6.4	4.7	9.5	63
Isopropyl Alcohol	71 U	700 U	2.7 U	3.9	15	0.92	0.90	6.7 U
1,1-Dichloroethene	71 U	700 U	2.7 U	2.7 U	6.6	0.61 U	0.70 U	6.7 U
Methylene chloride	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Trichlorotrifluoroethane	71 U	700 U	2.7 U	2.7 U	3.6	0.61 U	0.93	6.7 U
Carbon Disulfide	71 U	700 U	7.3	11	2.4	5.0	7.0	9.5
trans-1,2-Dichloroethene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,1-Dichloroethane	71 U	700 U	2.7 U	2.7 U	5.0	0.61 U	0.70 U	6.7 U
Methyl tert-Butyl Ether	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Vinyl Acetate	140 U	1,400 U	5.4 U	5.4 U	1.3 U	1.2 U	1.4 U	13 U
2-Butanone (MEK)	71 U	700 U	2.7 U	5.0	2.3	3.8	3.9	6.7 U
cis-1,2-Dichloroethene	71 U	700 U	2.7 U	2.7 U	15	0.61 U	0.70 U	6.7 U
Ethyl Acetate	71 U	700 U	3.9	2.7 U	3.7	5.0	0.83	6.7 U
n-Hexane	53,000	84,000	17	2.7	69	2.9	9.3	6.7 U
Chloroform	71 U	700 U	130	2.7 U	41	0.79	0.70	6.7 U
Tetrahydrofuran	71 U	700 U	2.7 U	2.7 U	3.3	3.5	0.70 U	6.7 U
1,2-Dichloroethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,1,1-Trichloroethane	71 U	700 U	2.7 U	2.7 U	39	0.61 U	0.70 U	6.7 U
Benzene	1,000	700 U	2.8	3.7	2.1	3.3	6.8	6.7 U
Carbon Tetrachloride	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Cyclohexane	4,000	9,300	10	4.9	17	7.2	7.0	6.7 U
1,2-Dichloropropane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Bromodichloromethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Trichloroethene	71 U	700 U	2.7 U	2.7 U	240	0.61 U	0.70 U	6.7 U
1,4-Dioxane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.67 M	0.70 U	6.7 U
n-Heptane	7,700	22,000	13	4.4	25	3.9	8.5	6.7 U
cis-1,3-Dichloropropene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
4-Methyl-2-pentanone	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
trans-1,3-Dichloropropene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,1,2-Trichloroethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Toluene	210	700	11	12	11	8.5	14	9.6
2-Hexanone	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Dibromochloromethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,2-Dibromoethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Tetrachloroethene	71 U	700 U	11	19	26	10	18	11
Chlorobenzene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Ethylbenzene	71 U	700 U	2.7 U	2.7 U	4.7	1.5	2.7	35
m,p-Xylenes	140 U	1,400 U	9.7	7.1	19	5.6	8.4	13 U
Bromoform	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Styrene	71 U	700 U	2.7 U	2.7 U	1.1	0.61 U	0.75	47
o-Xylene	71 U	700 U	2.7 U	2.7 U	7.1	1.5	2.6	6.7 U
1,1,2,2-Tetrachloroethane	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
4-Ethyltoluene	71 U	700 U	2.7 U	2.7 U	3.5	1.2	1.4	6.7 U
1,3,5-Trimethylbenzene	71 U	700 U	2.7 U	2.7 U	3.6	0.61 U	0.96	6.7 U
1,2,4-Trimethylbenzene	71 U	700 U	2.8	2.7 U	13	1.7	2.9	6.7 U
Benzyl Chloride	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,3-Dichlorobenzene	71 U	700 U	2.7 U	2.7 U	1.0	0.61 U	0.70 U	6.7 U
1,4-Dichlorobenzene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,2-Dichlorobenzene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
1,2,4-Trichlorobenzene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U
Hexachlorobutadiene	71 U	700 U	2.7 U	2.7 U	0.66 U	0.61 U	0.70 U	6.7 U

**Notes:**

All analytical results expressed in micrograms per cubic meter (µg/m³)  
M = Matrix interference; results may be biased high.  
U = Analyte not detected above laboratory reporting limit.  
Duplicate 4/1/05 sample collected at SG-29.

**Table 6**  
**New York City School Construction Authority**  
**Former Metro North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of VOCs in Soil-Gas**  
**Remedial Investigation**

Compound	SG-29 4/1/05	Dup040105 4/1/05	SG37 4/4/05	SG38 4/4/05	SG45 4/4/05	SG46 4/4/05	SG47 4/4/05	SG54 4/4/05	SG49 4/4/05
<b>Volatile Organic Compounds</b>									
Propene	5.6 M	6.2 M	7.1 M	34 M	7.2 M	24 M	2.9 M	11 M	27 M
Dichlorodifluoromethane (CFC 12)	6.8	7.5	3.7	5.1	7.5	5.9	4.1	2.5	2.3
Chloromethane	0.64 U	0.76	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,2-Dichloro-1,1,2,2-tetrafluoroethane (CFC 114)	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Vinyl Chloride	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,3-Butadiene	0.64 U	0.66 U	0.69 U	1.1 M	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Bromomethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Chloroethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Ethanol	6.6	6.6 U	200	340	350	160	83	200	140
Acetone	34	39	150	89	28	95	77	49	190
Trichlorofluoromethane	13	15	15	15	32	35	20	7.9	1.5
Isopropyl Alcohol	0.64 U	0.66 U	32	52	50	23	11	30	29
1,1-Dichloroethene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Methylene chloride	0.64 U	0.66 U	1.4	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Trichlorotrifluoroethane	0.66	0.66 U	0.69	0.70 U	0.67 U	0.69 U	0.78	0.65 U	0.69 U
Carbon Disulfide	6.0	6.7	15	24	1.2	15	1.9	2.7	13
trans-1,2-Dichloroethene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,1-Dichloroethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Methyl tert-Butyl Ether	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69
Vinyl Acetate	1.3 U	1.3 U	1.4 U	1.4 U	1.3 U	1.4 U	1.4 U	1.3 U	1.4 U
2-Butanone (MEK)	3.1	5.3	20	3.4	1.1	8.4	2.7	1.3	10
cis-1,2-Dichloroethene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Ethyl Acetate	1.7	5.5	0.69 U	0.70 U	0.67 U	0.73	1.5	0.81	1.2
n-Hexane	10	11	6.2	12	1.4	32	2.9	20	3.4
Chloroform	0.69	0.76	1.5	0.70 U	3.7	0.84	3.0	4.1	1.1
Tetrahydrofuran	2.3	4.6	0.69 U	0.70 U	0.67 U	0.90	2.0	0.65 U	4.9
1,2-Dichloroethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,1,1-Trichloroethane	0.64 U	0.66 U	0.69 U	0.70 U	0.82	0.69	0.69 U	0.65 U	0.69 U
Benzene	3.5	3.6	6.0	5.3	0.67 U	2.7	0.73	0.83	8.2
Carbon Tetrachloride	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Cyclohexane	4.8	5.4	6.2	8.4	1.2	4.4	6.3	2.3	19
1,2-Dichloropropane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Bromodichloromethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Trichloroethene	0.91	0.66 U	3.2	1.7	1.6	0.69 U	0.69 U	0.65 U	0.92
1,4-Dioxane	0.64 U	0.66 U	0.75	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
n-Heptane	5.7	6.4	9.7	10	0.67 U	32	3.5	4.0	9.3
cis-1,3-Dichloropropene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
4-Methyl-2-pentanone	0.64 U	0.66 U	2.6	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
trans-1,3-Dichloropropene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,1,2-Trichloroethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Toluene	9.8	11	68	110	61	31	12	28	52
2-Hexanone	0.64 U	0.66 U	2.7	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Dibromochloromethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,2-Dibromoethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Tetrachloroethene	26	29	67	18	19	10	7.5 B	5.7	11
Chlorobenzene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Ethylbenzene	1.7	1.9	6.1	12	5.1	33	2.0	3.4	5.7
m,p-Xylenes	5.5	6.3	21	34	14	8.7	7.6	11	18
Bromoform	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Styrene	0.64 U	0.66 U	0.72	1.1	2.5	500	0.69 U	0.65 U	0.71
o-Xylene	1.7	1.9	6.8	11	4.6	2.7	2.0	3.9	5.2
1,1,2,2-Tetrachloroethane	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
4-Ethyltoluene	0.84	0.88	1.6	1.3	0.67 U	2.9	1.3	0.97	1.0
1,3,5-Trimethylbenzene	0.64 U	0.66 U	1.5	0.70 U	0.67 U	0.69 U	0.69 U	0.66	0.69 U
1,2,4-Trimethylbenzene	1.8	2.2	4.3	2.5	1.4	2.0	3.0	2.2	1.9
Benzyl Chloride	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,3-Dichlorobenzene	0.64 U	0.66 U	7.5	80	29	9.5	2.0	24	31
1,4-Dichlorobenzene	2.9	3.9	0.69 U	0.70 U	0.67 U	0.70	0.69 U	0.67	0.96
1,2-Dichlorobenzene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
1,2,4-Trichlorobenzene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U
Hexachlorobutadiene	0.64 U	0.66 U	0.69 U	0.70 U	0.67 U	0.69 U	0.69 U	0.65 U	0.69 U

**Notes:**

All analytical results expressed in micrograms per cubic meter (µg/m³)

M = Matrix interference; results may be biased high.

U = Analyte not detected above laboratory reporting limit.

Duplicate 4/1/05 sample collected at SG-29.

**Table 6**  
**New York City School Construction Authority**  
**Former Metro North Property (Mott Haven)**  
**Bronx, New York**  
**Summary of VOCs in Soil-Gas**  
**Remedial Investigation**

Compound	PSGI-9 8/17/05	PSGI-10 9/21/05	Trip Blank 3/31/05	Trip Blank 4/4/05	Trip Blank 4/1/05
<b><i>Volatile Organic Compounds</i></b>					
Propene	<b>89 M</b>	<b>6.0</b>	0.50 U	0.50 U	0.50 U
Dichlorodifluoromethane (CFC 12)	<b>2.6</b>	<b>2.8</b>	0.50 U	0.50 U	0.50 U
Chloromethane	<b>1.4</b>	<b>0.71</b>	0.50 U	0.50 U	0.50 U
1,2-Dichloro-1,1,2,2-tetrafluoroethane (CFC 114)	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Vinyl Chloride	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,3-Butadiene	<b>2.8 M</b>	0.64 U	0.50 U	0.50 U	0.50 U
Bromomethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Chloroethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Ethanol	12.00 U	<b>120</b>	5.00 U	5.00 U	5.00 U
Acetone	<b>71</b>	<b>63</b>	5.00 U	5.00 U	5.00 U
Trichlorofluoromethane	<b>6.2</b>	<b>7.5</b>	0.50 U	0.50 U	0.50 U
Isopropyl Alcohol	1.20 U	<b>4.9</b>	0.50 U	0.50 U	0.50 U
1,1-Dichloroethene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Methylene chloride	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Trichlorotrifluoroethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Carbon Disulfide	<b>24</b>	<b>3.9</b>	0.50 U	0.50 U	0.50 U
trans-1,2-Dichloroethene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,1-Dichloroethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Methyl tert-Butyl Ether	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Vinyl Acetate	<b>9.2 M</b>	0.64 U	1.00 U	1.00 U	1.00 U
2-Butanone (MEK)	<b>9.2</b>	<b>9.3</b>	0.50 U	0.50 U	<b>0.84</b>
cis-1,2-Dichloroethene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Ethyl Acetate	1.20 U	<b>0.87</b>	0.50 U	0.50 U	0.50 U
n-Hexane	<b>6.4</b>	<b>3.9</b>	0.50 U	0.50 U	0.50 U
Chloroform	<b>510</b>	<b>3.2</b>	0.50 U	0.50 U	0.50 U
Tetrahydrofuran	1.20 U	<b>14</b>	0.50 U	0.50 U	0.50 U
1,2-Dichloroethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,1,1-Trichloroethane	<b>2.7</b>	0.64 U	0.50 U	0.50 U	0.50 U
Benzene	<b>4.2</b>	<b>1.2</b>	0.50 U	0.50 U	0.50 U
Carbon Tetrachloride	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Cyclohexane	<b>6.1</b>	<b>6.4</b>	0.50 U	0.50 U	0.50 U
1,2-Dichloropropane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Bromodichloromethane	<b>2.3</b>	0.64 U	0.50 U	0.50 U	0.50 U
Trichloroethene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,4-Dioxane	1.20 U	<b>0.72</b>	0.50 U	0.50 U	0.50 U
n-Heptane	<b>3.0</b>	<b>1.4</b>	0.50 U	0.50 U	0.50 U
cis-1,3-Dichloropropene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
4-Methyl-2-pentanone	<b>1.6</b>	0.64 U	0.50 U	0.50 U	0.50 U
trans-1,3-Dichloropropene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,1,2-Trichloroethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Toluene	<b>11</b>	<b>28</b>	0.50 U	<b>0.56</b>	<b>0.56</b>
2-Hexanone	<b>3.1</b>	<b>8.2</b>	0.50 U	0.50 U	0.50 U
Dibromochloromethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,2-Dibromoethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Tetrachloroethene	<b>68</b>	<b>24</b>	0.50 U	<b>0.85</b>	<b>0.85</b>
Chlorobenzene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Ethylbenzene	<b>2.5</b>	<b>3.8</b>	0.50 U	0.50 U	0.50 U
<i>m,p</i> -Xylenes	<b>9.2</b>	<b>15</b>	1.00 U	1.00 U	1.00 U
Bromoform	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Styrene	<b>2.7</b>	<b>1.7</b>	0.50 U	0.50 U	0.50 U
<i>o</i> -Xylene	<b>3.1</b>	<b>5.2</b>	0.50 U	0.50 U	0.50 U
1,1,2,2-Tetrachloroethane	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
4-Ethyltoluene	<b>1.3</b>	<b>1.4</b>	0.50 U	0.50 U	0.50 U
1,3,5-Trimethylbenzene	1.20 U	<b>1.0</b>	0.50 U	0.50 U	0.50 U
1,2,4-Trimethylbenzene	<b>4.2</b>	<b>3.5</b>	0.50 U	0.50 U	0.50 U
Benzyl Chloride	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,3-Dichlorobenzene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,4-Dichlorobenzene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,2-Dichlorobenzene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
1,2,4-Trichlorobenzene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U
Hexachlorobutadiene	1.20 U	0.64 U	0.50 U	0.50 U	0.50 U

**Notes:**

All analytical results expressed in micrograms per cubic meter (µg/m<sup>3</sup>)

M = Matrix interference; results may be biased high.

U = Analyte not detected above laboratory reporting limit.

Duplicate 4/1/05 sample collected at SG-29.

**Table 7**  
**New York City School Construction Authority**  
**Mott Haven Campus**  
**SMP Monitoring & Maintenance Activities**

Engineering Control	Monitoring Frequency	Monitoring Personnel	Personnel Qualifications	Maintenance Frequency	Maintenance Personnel	Reporting Requirements	Training Requirements	Training Personnel	Responsible Agency
Cover Systems	Monthly	Custodial Engineer	Completion of Initial SMP Training and up to date with Annual SMP Refresher Training - Synthetic Turf Training	As needed	Custodial Engineer	Submit Monthly Inspection Checklist to DOE by 15th of Each Month	Initial SMP Training; Annual SMP Refresher Training; Synthetic Turf Training	Initial & Refresher SMP Training by Independent Professional Engineer; Initial Synthetic Turf Training by Manufacturer	DOE
	Annual	Independent Professional Engineer	Minimum 5 years experience in the design and operation of cover systems, gas vapor barriers, and SSDSs; thorough understanding of SMP requirements	---	---	Provide Annual Site Management Report to NYSDEC by March 1st of the following year	Complete understanding of SMP requirements and ability to educate all parties responsible for its implementation	Synthetic Turf manufacturer	DOE
	Annual (for duration of warranty)	Turf Manufacturer	Fully knowledgeable of the materials, construction, installation and repair of the turf	Annual (minimum)	Employees of Turf Installer	All repairs to the turf will be documented and included in the Annual Site Management Report	Skilled employees of an Installer certified by the Manufacturer	Synthetic Turf Manufacturer	DOE
Sub-slab Depressurization System	24/7	Custodial Engineer (Building Management System)	Completion of Initial SMP & BMS Training and up to date with Annual SMP Refresher Training	---	---	In the event of an alarm, perform inspection on fans & contact DOE, DSF immediately	Initial SMP and BMS Training; Annual SMP Refresher Training	Initial & Refresher SMP Training by Independent Professional Engineer - BMS training by manufacturer	DOE
	Monthly	Custodial Engineer	Completion of Initial SMP Training and up to date with Annual SMP Refresher Training; Synthetic Turf Training	---	---	Submit Monthly Inspection Checklist to DOE by 15th of Each Month	Initial SMP Training; Annual SMP Refresher Training	Initial & Refresher SMP Training by Independent Professional Engineer	DOE
	Annual	Independent Professional Engineer	Minimum 5 years experience in the design and operation of cover systems, gas vapor barriers, and SSDSs; thorough understanding of SMP requirements	---	---	Provide Annual Site Management Report to NYSDEC by March 1st of the following year	---	---	DOE
Vapor Barrier	Annual	Independent Professional Engineer	See above for Cover Systems; Must also be familiar with proper use and interpretation of smoke tests for verifying integrity of vapor barrier	---	---	Provide Annual Site Management Report to NYSDEC by March 1st of the following year	---	---	DOE
Groundwater Monitoring	Quarterly for one year, semiannual afterwards	Qualified Environmental Professional	HAZWOPER training plus 2 years experience for sample collection; data evaluation and interpretation to be performed by geologist/hydrogeologist with at least 7 years of related experience	As needed	Qualified Contractor	Quarterly and Semi-Annual Reports submitted to NYSDEC; annual summary in Annual Site Management Report	---	---	SCA


## FIGURES



L:\project\114926\114926A3.dwg  
 Plot Date/Time: 10/13/05 11:57am  
 Plotted by: Somuli Shkolnik

Xref: .  
 Image: 04007308

OFFICE	DATE	DESIGNED BY	DRAWN BY	CHECKED BY	APPROVED BY	DRAWING NUMBER
ALBANY, NY	10/13/05	H. FARELLO	S. SHKOLNIK			114926A3



NOT TO SCALE

**REFERENCE:**

BASE MAP SOURCE: [www.nysgis.state.ny.us](http://www.nysgis.state.ny.us)



Shaw Environmental, Inc.

SCHOOL CONSTRUCTION AUTHORITY

**FIGURE 1**  
**SITE VICINITY MAP**

FORMER METRO NORTH PROPERTY  
 672 CONCOURSE VILLAGE WEST, BRONX, NY



File: O:\Shaw Offices - CAD Files\Harriman NY\Mott Haven Campus\FIGURE 2 8-13-08.dwg  
Plot Date/Time: Aug 13, 2008 - 1:40pm  
Plotted By: william.snyder

Xref: Aerial.jpg  
Image: Site

OFFICE	DATE	DESIGNED BY	DRAWN BY	CHECKED BY	APPROVED BY	DRAWING NUMBER
Pittsburgh, PA	8/13/08	---	B. Snyder	C. Kraemer	---	Figure 2 8-13-08



LEGEND:

- SITE
- BCP AREA
- NON-BCP AREA A
- NON-BCP AREA B




Shaw Environmental, Inc.

DESIGNED BY: CK	NEW YORK CITY SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: B. Snyder	FIGURE 2 SITE LOCATION MAP FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
CHECKED BY: C. Kraemer	DATE: 8/13/08	SCALE: AS SHOWN	DRAWING NO. Figure 2 8-13-08	FIGURE 2




REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.




LEGEND

- MONITORING WELL
- SOIL BORING
- SOIL BORING (12 TO 15 FEET) (PSB)
- BEDROCK SOIL BORING (PBSB)
- TEST PIT/BALLAST PILE
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS

PS-PUBLIC SCHOOL.  
IS-INTERMEDIATE SCHOOL.

REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div> Shaw Environmental, Inc.</div>			
DESIGNED BY:	SCHOOL CONSTRUCTION AUTHORITY		
HF/SG			
DRAWN BY:	SOIL BORING/MONITOR WELL LOCATIONS MAP		
R.T./SSH			
CHECKED BY:	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
D. STOLL			
APPROVED BY:	DATE:	SCALE:	DRAWING NO.
D. STOLL	7/30/07	AS SHOWN	114926B56-SMP
FIGURE			3


REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.




LEGEND


- GEOTECHNICAL SOIL BORINGS
- MONITORING WELL
- SOIL BORING
- TEST PIT/BALLAST PILE
- GEOTECHNICAL BORINGS (BY LANGAN ENGINEERING)
- BEDROCK SOIL BORING
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS





REV	DESCRIPTION / ISSUE	DATE	APPROVED
 Shaw Environmental, Inc.			
DESIGNED BY: HF/SG	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY: R.T./SSH	CROSS SECTION LOCATIONS		
CHECKED BY: D. STOLL	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
APPROVED BY: D. STOLL	DATE: 7/30/07	SCALE: AS SHOWN	DRAWING NO. 114926B58-SMP
			FIGURE 4




REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div><div></div><div>Shaw Environmental, Inc.</div></div>			
DESIGNED BY:	SCHOOL CONSTRUCTION AUTHORITY		
H. FARIELLO			
DRAWN BY:	A-A' CROSS SECTION MAP		
R.T./SSH			
CHECKED BY:	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
D. STOLL			
APPROVED BY:	DATE:	SCALE:	DRAWING NO.
D. STOLL	7/30/07	AS SHOWN	114926B20-SMP
			FIGURE
			5




REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div><div> Shaw Environmental, Inc.</div><div><div>DESIGNED BY: H. FARIELLO</div><div>DRAWN BY: R.T./SSH</div><div>CHECKED BY: D. STOLL</div><div>APPROVED BY: D. STOLL</div></div><div><div>SCHOOL CONSTRUCTION AUTHORITY</div><div>B-B' CROSS SECTION MAP</div><div>FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY</div></div><div><div>DATE: 7/30/07</div><div>SCALE: AS SHOWN</div><div>DRAWING NO. 114926B17-SMP</div><div>FIGURE 6</div></div></div>			




- LEGEND
- ORGANIC SILT
  - SAND
  - FILL
  - DECOMPOSED BEDROCK
  - SILT
  - CLAY
  - BEDROCK
  - SILT + SAND



REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div><div>Shaw Environmental, Inc.</div></div>			
DESIGNED BY:	SCHOOL CONSTRUCTION AUTHORITY		
<i>H. FARIELLO</i>			
DRAWN BY:	C-C' CROSS SECTION MAP		
<i>R.T./SSH</i>			
CHECKED BY:	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
<i>D. STOLL</i>			
APPROVED BY:	DATE:	SCALE:	DRAWING NO.
<i>D. STOLL</i>	7/30/07	AS SHOWN	114926B18-SMP
			FIGURE
			7




D



D'


LEGEND

- ORGANIC SILT
- SAND
- FILL
- DECOMPOSED BEDROCK
- SILT
- CLAY
- BEDROCK
- SILT + SAND



REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div><div></div><div>Shaw Environmental, Inc.</div></div>			
DESIGNED BY:	SCHOOL CONSTRUCTION AUTHORITY		
H. FARIELLO	D-D' CROSS SECTION MAP		
DRAWN BY:	FORMER METRO NORTH PROPERTY		
R.T./SSH	672 CONCOURSE VILLAGE WEST, BRONX, NY		
CHECKED BY:	DATE:	SCALE:	DRAWING NO.
D. STOLL	7/30/07	AS SHOWN	114926B19-SMP
APPROVED BY:	DATE:	SCALE:	DRAWING NO.
D. STOLL	7/30/07	AS SHOWN	114926B19-SMP
FIGURE	8		





- NOTES:
- A) TAR LIKE GRAVEL OBSERVED IN MW-18 FROM 26-27 FEET BELOW GROUND SURFACE (bgs).
- B) PRODUCT OBSERVED IN MW-15 FROM 5-10 FEET (bgs).

LEGEND

ORGANIC SILT


SAND

FILL

GRAVEL, SILT + SAND


SILT

SILT + SAND




REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div><div></div><div>Shaw Environmental, Inc.</div></div>			
DESIGNED BY:	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY:			
CHECKED BY:	E-E' CROSS SECTION MAP		
APPROVED BY:			
DATE:	SCALE:	DRAWING NO.	FIGURE
D. STOLL	7/30/07	AS SHOWN	114926B37-SMP
			9

\\selharfs01\Common\PROJ\NYC-SCA\Mott Haven\114926\SIR & RIR\114926B59-SMP.dwg  
Plot Date/Time: 07/30/07 08:08am  
Plotted by: william.snyder





OFFICE ALBANY, NY  
DRAWING NUMBER 114926B59-SMP




LEGEND

- ORGANIC SILT
- SAND
- FILL
- SILT
- SILT + SAND
- CLAY
- SAND + GRAVEL
- CLAY + SILT
- SAND + SILT + CLAY



REV	DESCRIPTION / ISSUE	DATE	APPROVED
<div> Shaw Environmental, Inc.</div>			
DESIGNED BY: JN/SG	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY: S. SHKOLNIK	F-F' CROSS SECTION MAP		
CHECKED BY: D. STOLL	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
APPROVED BY: D. STOLL	DATE: 7/30/07	SCALE: AS SHOWN	DRAWING NO. 114926B59-SMP
			FIGURE 10






LEGEND

- ORGANIC SILT
- SAND
- FILL
- SILT
- SILT + SAND
- CLAY
- GRAVEL
- CLAY + SILT
- SAND + SILT + CLAY

APPROXIMATE HORIZONTAL SCALE



VERTICAL SCALE



Shaw Environmental, Inc.

DESIGNED BY: JN/SG	SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: S. SHKOLNIK	G-G' CROSS SECTION MAP			
CHECKED BY: D. STOLL	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
APPROVED BY: D. STOLL	DATE: 7/30/07	SCALE: AS SHOWN	DRAWING NO. 114926B60-SMP	FIGURE 11


\\selharis01\Common\PROJ\NYC-SCA\Mott Haven\114926\SIR & RIR\114926B61-SMP.dwg  
Plot Date/Time: 07/30/07 08:23am  
Plotted by: william.snyder

0  
1"   
0

OFFICE  
ALBANY, NY


DRAWING  
NUMBER

114926B61-SMP



LEGEND

- ORGANIC SILT
- SAND
- FILL
- SILT
- SILT + SAND
- CLAY
- DECOMPOSED BEDROCK




DESIGNED BY: J. NAFUS	SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: S. SHKOLNIK	H-H' CROSS SECTION MAP			
CHECKED BY: D. STOLL	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
APPROVED BY: D. STOLL	DATE: 7/30/07	SCALE: AS SHOWN	DRAWING NO. 114926B61-SMP	FIGURE 12



O:\Shaw Offices - CAD Files\Harriman NY\114926\114926B46-SMP.dwg Xref: .  
Plot Date/Time: 11/27/07 04:34pm  
Plotted by: william.snyder  
Image: .

REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.



LEGEND

- MONITORING WELL (MW)
- GROUNDWATER ELEVATION
- GROUNDWATER CONTOUR
- GROUNDWATER FLOW DIRECTION
- NOT SAMPLED
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS




REV	DESCRIPTION / ISSUE	DATE	APPROVED


SCHOOL CONSTRUCTION AUTHORITY	
GROUNDWATER CONTOUR MAP	
FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY	
DESIGNED BY: H. FARIELLO	DATE: 7/30/07
DRAWN BY: R.T./SSH	SCALE: AS SHOWN
CHECKED BY: D. STOLL	DRAWING NO. 114926B46-SMP
APPROVED BY: D. STOLL	FIGURE 13

O:\Shaw Offices - CAD Files\Harriman NY\114926\114926B55-SMP.dwg Xref: .  
 Plot Date/Time: 11/27/07 04:40pm  
 Plotted by: william.snyder  
 Image: .

REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GED IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.




REV	DESCRIPTION / ISSUE	DATE	APPROVED




**Shaw** Shaw Environmental, Inc.


DESIGNED BY: <i>HF/CK</i>	SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: <i>R.T./SSH</i>	NAPHTHALENE IN SOIL			
CHECKED BY: <i>D. STOLL</i>	FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
APPROVED BY: <i>D. STOLL</i>	DATE: <i>7/30/07</i>	SCALE: AS SHOWN	DRAWING NO. 114926B55-SMP	FIGURE <b>14</b>










REFERENCE: BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005. SSB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED BY SHAW IN MAY 2005.





LEGEND


 MONITORING WELL


 SOIL BORING

 TEST PIT/BALLAST PILE

 EXTENT OF BCP AREA

 EXTENT OF MOTT HAVEN SCHOOL CAMPUS

 FOOTPRINT OF SCHOOL BUILDINGS



TP13	
3-4	
4/18/2005	
Methylene Chloride	2.8 J

[illegible]

TP-19	TP-19DUP
-------	----------

SAMPLE IDENTIFICATION, DUPLICATE SAMPLE

Notes:

All results are in parts per billion (ppb) or microgram per kilogram (ug/kg)

B - Analyte was found in the blank as well as the sample.

D – Analysis at a secondary dilution factor.

U - Analyte not detected

J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.

NS – Not Sampled

Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM Standard.

**Bold face** values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.

\* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.

[illegible]

**Shaw®** Shaw Environmental, Inc.

DESIGNED BY: <i>HF/SG</i>	SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: <i>R.T./SSH</i>	VOC COMPOUNDS DETECTED IN SOIL (FIGURE 2 OF 2) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
CHECKED BY: <i>D. STOLL</i>				
APPROVED BY: <i>D. STOLL</i>	DATE: <i>8/6/07</i>	SCALE: <i>AS SHOWN</i>	DRAWING NO. <i>114926B63—SMP_V2</i>	FIGURE <b>16B</b>

REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.

NWSB	
NA	
04/06/05	
Naphthalene	96000 D
2-Methylnaphthalene	57000 D
Dibenzofuran	7100
Phenanthrene	40000 D
Fluoranthene	24000 D
Pyrene	28000 D
Benzo(a)anthracene	7400 D
Chrysene	6700 D
Benzo(b)fluoranthene	6600
Benzo(k)fluoranthene	2200
Benzo(a)pyrene	5100
Indeno (1,2,3-cd)pyrene	1500
Dibenz(a,h)anthracene	190 J

NWTPGRAB	
NA	
04/06/05	
Naphthalene	1500
2-Methylnaphthalene	770 J
Dibenzofuran	120 J
Phenanthrene	2400
Fluoranthene	2500
Pyrene	2400
Benzo(a)anthracene	970 J
Chrysene	1100 J
Benzo(b)fluoranthene	1100
Benzo(k)fluoranthene	380 J
Benzo(a)pyrene	900 J
Indeno (1,2,3-cd)pyrene	360 J

SB22		
3-5	6-8	10-11
04/27/05		
Naphthalene	700 U	840
2-Methylnaphthalene	690 U	510
Phenanthrene	4700	240 J
Fluoranthene	6400	510
Pyrene	7800	1200
Benzo(a)anthracene	3000 J	360 J
Chrysene	2900 J	450
Benzo(b)fluoranthene	3800 J	460
Benzo(k)fluoranthene	1600 J	140 J
Benzo(a)pyrene	3000 J	460
Indeno (1,2,3-cd)pyrene	1500 J	160 J

SB25		
2-4	6-8	14-16
04/15/05		
Naphthalene	150 J	69 J
2-Methylnaphthalene	150 J	66 J
Dibenzofuran	770	120 J
Phenanthrene	8100 D	1000
Fluoranthene	9800 D	1100
Pyrene	7700 D	820
Butylbenzylphthalate	1500	63 U
Benzo(a)anthracene	3300	310 J
Chrysene	3400	300 J
Benzo(b)fluoranthene	4100	260 J
Benzo(k)fluoranthene	1400	99 J
Benzo(a)pyrene	2400	160 J
Indeno (1,2,3-cd)pyrene	530 J	81 J
Dibenz(a,h)anthracene	96 J	49 U

BALLAST-2	
NA	
04/20/05	
Fluoranthene	1700 J
Pyrene	1700 J
Benzo(a)anthracene	920 J
Chrysene	750 J
Benzo(b)fluoranthene	1200 J
Benzo(a)pyrene	840 J
Indeno (1,2,3-cd)pyrene	680 J

BALLAST-1	
NA	
04/20/05	
Dibenzofuran	620 J
Phenanthrene	12000
Fluoranthene	17000
Pyrene	17000
Benzo(a)anthracene	9500
Chrysene	9400
Benzo(b)fluoranthene	16000 J
Benzo(k)fluoranthene	5100 J
Benzo(a)pyrene	8400 J
Indeno (1,2,3-cd)pyrene	1300 J

SB-34	
6-8	
04/13/05	
Phenanthrene	240 J
Fluoranthene	800
Pyrene	690
Benzo(a)anthracene	380 J
Chrysene	410
Benzo(b)fluoranthene	500
Benzo(k)fluoranthene	160 J
Benzo(a)pyrene	360 J
Indeno (1,2,3-cd)pyrene	170 J

EAST 156th STREET

MW-18

MW-19 NS

MW-9 NS

MW-8 NS

MW-20

MW-21

MW-15 (SB-48)

MW-14 (SB-47)

MW-7 (SB-44)

MW-13 (SB-46)

MW-12 (SB-45)

SB-22

SB-25

SB-25A

SB-29

SB-33

SB-34

SB20	
14-16	
04/19/05	
No SVOCs* Detected	

SB-20	
No SVOCs* Detected	

SB23	
6-8	
04/15/05	
No SVOCs* Detected	

SB35	
0-2	
04/20/05	
Phenanthrene	6200
Fluoranthene	20000
Pyrene	18000
Benzo(a)anthracene	9300
Chrysene	10000
Benzo(b)fluoranthene	14000
Benzo(k)fluoranthene	4100
Benzo(a)pyrene	9600
Indeno (1,2,3-cd)pyrene	5700
Dibenz(a,h)anthracene	510 J

SB-35	
No SVOCs* Detected	

SB-36	
No SVOCs* Detected	

SB-37	
No SVOCs* Detected	

SB-38	
No SVOCs* Detected	

SB-39	
No SVOCs* Detected	

SB-40	
No SVOCs* Detected	

SB-41	
No SVOCs* Detected	

SB-42	
No SVOCs* Detected	

SB-43	
No SVOCs* Detected	

SB-44	
No SVOCs* Detected	

SB-45	
No SVOCs* Detected	

SB-46	
No SVOCs* Detected	

SB-47	
No SVOCs* Detected	

SB-48	
No SVOCs* Detected	

SB-49	
No SVOCs* Detected	

SB-50	
No SVOCs* Detected	

SB-51	
No SVOCs* Detected	

SB-52	
No SVOCs* Detected	

SB-53	
No SVOCs* Detected	

SB-54	
No SVOCs* Detected	

SB-55	
No SVOCs* Detected	

SB-56	
No SVOCs* Detected	

SB-57	
No SVOCs* Detected	

SB-58	
No SVOCs* Detected	

SB-59	
No SVOCs* Detected	

SB-60	
No SVOCs* Detected	

SB-61	
No SVOCs* Detected	

SB-62	
No SVOCs* Detected	

SB-63	
No SVOCs* Detected	

SB-64	
No SVOCs* Detected	

SB-65	
No SVOCs* Detected	

SB-66	
No SVOCs* Detected	

SB-67	
No SVOCs* Detected	

SB-68	
No SVOCs* Detected	

SB-69	
No SVOCs* Detected	

SB-70	
No SVOCs* Detected	

SB-71	
No SVOCs* Detected	

SB-72	
No SVOCs* Detected	

SB-73	
No SVOCs* Detected	

SB-74	
No SVOCs* Detected	

SB-75	
No SVOCs* Detected	

SB-76	
No SVOCs* Detected	

SB-77	
No SVOCs* Detected	

SB-78	
No SVOCs* Detected	

SB-79	
No SVOCs* Detected	

SB-80	
No SVOCs* Detected	

SB-81	
No SVOCs* Detected	

SB-82	
No SVOCs* Detected	

SB-83	
No SVOCs* Detected	

SB-84	
No SVOCs* Detected	

SB-85	
No SVOCs* Detected	

SB-86	
No SVOCs* Detected	

SB-87	
No SVOCs* Detected	

SB-88	
No SVOCs* Detected	

SB-89	
No SVOCs* Detected	

SB-90	
No SVOCs* Detected	

SB-91	
No SVOCs* Detected	

SB-92	
No SVOCs* Detected	

SB-93	
No SVOCs* Detected	

SB-94	
No SVOCs* Detected	

SB-95	
No SVOCs* Detected	

SB-96	
No SVOCs* Detected	

SB-97	
No SVOCs* Detected	

SB-98	
No SVOCs* Detected	

SB-99	
No SVOCs* Detected	

SB-100	
No SVOCs* Detected	

SB-101	
No SVOCs* Detected	

SB-102	
No SVOCs* Detected	

SB-103	
No SVOCs* Detected	

SB-104	
No SVOCs* Detected	

SB-105	
No SVOCs* Detected	

SB-106	
No SVOCs* Detected	

SB-107	
No SVOCs* Detected	

SB-108	
No SVOCs* Detected	

SB-109	
No SVOCs* Detected	

SB-110	
No SVOCs* Detected	

SB-111	
No SVOCs* Detected	

SB-112	



REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.

SB44		SB44 DUP		SB44	
3-5		5-7		5-7	
04/27/05		04/27/05		04/27/05	
Naphthalene	140 U	40000 J	7,000 JD	230 J	
2-Methylnaphthalene	130 U	19000 J	3000 JD	81 J	
Phenanthrene	1000	36000 J	6400 J	110 J	
Fluoranthene	680 J	13000 J	2400 J	60 U	
Pyrene	630 J	29000 J	4900 J	110 J	
Butylbenzylphthalate	790 J	330 U	68 U	65 U	
Benzo(a)anthracene	360 J	7400 J	1300 J	57 U	
Chrysene	590 J	7100 J	1400 J	73 U	
Benzo(b) fluoranthene	610 J	6100 J	1200 J	45 U	
Benzo(k)fluoranthene	240 J	1700 J	380 J	89 U	
Benzo(a)pyrene	400 J	8400 J	1700 J	65 U	
Indeno (1,2,3-cd)pyrene	130 J	1600 J	310 J	51 U	
Dibenz(a,h)anthracene	100 U	380 J	65 J	51 U	

SB45		5-7		14-15	
04/27/05		04/27/05		04/27/05	
Naphthalene	3100	50000 D	120 J		
2-Methylnaphthalene	2600 D	21000	66 U		
Dibenzofuran	64 U	950 J	65 U		
Phenanthrene	3000	10000	63 U		
Fluoranthene	780	4000 J	59 U		
Pyrene	1800	7900	70 U		
Butylbenzylphthalate	63 U	660 U	64 U		
Benzo(a)anthracene	500	2400 J	55 U		
Chrysene	440	2300 J	71 U		
Benzo(b) fluoranthene	390	2400 J	43 U		
Benzo(k)fluoranthene	150 J	890 U	87 U		
Benzo(a)pyrene	590	2500 J	63 U		
Indeno (1,2,3-cd)pyrene	200 J	910 J	50 U		
Dibenz(a,h)anthracene	49 U	510 U	50 U		

SB41	
4-6	
04/15/05	
Naphthalene	87 J
Phenanthrene	670
Fluoranthene	790
Pyrene	660
Benzo(a)anthracene	250 J
Chrysene	280 J
Benzo(b) fluoranthene	290 J
Benzo(k)fluoranthene	100 J
Benzo(a)pyrene	230 J
Indeno (1,2,3-cd)pyrene	150 J

SB25A		6-8	
04/15/05		04/15/05	
Phenanthrene	2500	100 J	
Fluoranthene	3900	99 J	
Pyrene	4400	80 J	
Butylbenzylphthalate	25000 D	67 U	
Benzo(a)anthracene	1700	58 U	
Chrysene	2000	74 U	
Benzo(b) fluoranthene	2400	46 U	
Benzo(k)fluoranthene	700 J	91 U	
Benzo(a)pyrene	1500	66 U	
Indeno (1,2,3-cd)pyrene	260 J	53 U	

SB26	
10-12	
04/15/05	
No SVOCs* Detected	

SB-29	
4-6	
04/13/05	
Phenanthrene	560
Fluoranthene	840
Pyrene	710
Benzo(a)anthracene	320 J
Chrysene	370 J
Benzo(b) fluoranthene	390
Benzo(k)fluoranthene	130 J
Benzo(a)pyrene	270 J
Indeno (1,2,3-cd)pyrene	100 J

SB42	
4-6	
4/20/2005	
Dibenzofuran	1400 J
Phenanthrene	19000
Fluoranthene	17000
Pyrene	13000
Benzo(a)anthracene	4900
Chrysene	5700
Benzo(b) fluoranthene	5200
Benzo(k)fluoranthene	1500 J
Benzo(a)pyrene	3500 J
Indeno (1,2,3-cd)pyrene	1700 J

SB37	
4-6	
4/20/2005	
No SVOCs* Detected	

SB-36	
2-4	
04/14/05	
Phenanthrene	93 J
Fluoranthene	240 J
Pyrene	200 J
Benzo(a)anthracene	110 J
Chrysene	150 J
Benzo(b) fluoranthene	170 J
Benzo(a)pyrene	100 J
Indeno (1,2,3-cd)pyrene	58 J

SB28	
4-6	
4/14/2005	
No SVOCs* Detected	

SB43	
2-4	
04/19/05	
Fluoranthene	1600 J
Pyrene	1500 J
Benzo(a)anthracene	860 J
Chrysene	980 J
Benzo(b) fluoranthene	1200 J
Benzo(a)pyrene	780 J

SB27	SB27DUP
14-16	14-16
04/19/05	04/19/05
No SVOCs* Detected	

SB-30		SB-30		SB-30	
0-2		6-8		12-14	
4/14/2005		04/14/05		04/14/05	
Phenanthrene	5500	94 J	62 U		
Fluoranthene	14000	83 J	58 U		
Pyrene	13000	70 U	69 U		
Benzo(a)anthracene	8300	55 U	55 U		
Chrysene	8700	71 U	70 U		
Benzo(b) fluoranthene	14000	43 U	43 U		
Benzo(k)fluoranthene	4500	87 U	86 U		
Benzo(a)pyrene	9500	63 U	63 U		
Indeno (1,2,3-cd)pyrene	2800 J	50 U	50 U		

SB-33	
0-4	
04/14/05	
Phenanthrene	1800
Fluoranthene	4000
Pyrene	3500
Benzo(a)anthracene	1900
Chrysene	2200
Benzo(b) fluoranthene	2700
Benzo(k)fluoranthene	870 J
Benzo(a)pyrene	1700
Indeno (1,2,3-cd)pyrene	560 J

LEGEND

- MONITORING WELL
- SOIL BORING
- TEST PIT/BALLAST PILE
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS

SB28	
4-6	
4/14/2005	
No SVOCs* Detected	

SAMPLE IDENTIFICATION  
DEPTH IN FEET  
SAMPLE DATE  
ANALYTICAL RESULT

Notes:

All results are in parts per billion (ppb) or microgram per kilogram (ug/kg)

B - Analyte was found in the blank as well as the sample.

D - Analysis at a secondary dilution factor.

U - Analyte not detected

J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.

MW-8, MW-9 and MW-19 not shown because they were not sampled

Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM Standard.

Bold face values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.

\* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.



DESIGNED BY: HF/SG	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY: R.T./SSH	SVOC COMPOUNDS DETECTED IN SOIL (FIGURE 2 OF 4) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
CHECKED BY: D. STOLL	DATE: 8/6/07	SCALE: AS SHOWN	DRAWING NO. 114926B67-SMP_V2
APPROVED BY: D. STOLL	FIGURE 17B		

image: .

REFERENCE: AIR QUALITY MONITORING DATA FOR THE NEW YORK CITY AIRPORTS AND AIRPORTS NEARBY. SG AND MW LOCATIONS BASEMAP PROVIDED BY NYCSA. SG AND MW LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005. SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED BY SHAW IN MAY 2005.

MW-18	
27-29	
08/23/05	
Naphthalene	37000 D
2-Methylnaphthalene	12000 D
Phenanthrene	41000 D
Fluoranthene	15000 D
Pyrene	21000 D
Butylbenzylphthalate	140
Benzo(a)anthracene	6800 JD
Chrysene	6000
Benzo(b)fluoranthene	6900
Benzo(k)fluoranthene	3300
Benzo(a)pyrene	6600 JD
Indeno(1,2,3-cd)pyrene	1400 JD
Dibenz(a,h)anthracene	500 J

MW-20		MW-20
17-19		19-21
8/24/2005		38588
Dibenzofuran	64 J	64 U
Phenanthrene	120 J	110 J
Fluoranthene	130 J	57 U
Pyrene	87 J	69 J
Butylbenzylphthalate	87 J	62 U
bis(2-Ethylhexyl)phthalate	280 J	74 U

MW-21	
5-7	
08/23/05	
Fluorene	620
Phenanthrene	1500 J
Fluoranthene	2200 J
Pyrene	1700 J
Benzo(a)anthracene	820 J
Chrysene	890 J
Benzo(b)fluoranthene	940 J
Benzo(a)pyrene	690 J

SB49		SB49 DUP		SB49
3-5		8-10	8-10	13-15
04/29/05		04/29/05	04/29/05	04/29/05
Naphthalene	540	69 U	69 U	66 U
2-Methylnaphthalene	200 J	68 U	68 U	65 U
Dibenzofuran	400	67 U	67 U	64 U
Phenanthrene	610	64 U	65 U	62 U
Fluoranthene	910	60 U	60 U	57 U
Pyrene	1100	72 U	72 U	68 U
Benzo(a)anthracene	530	57 U	57 U	54 U
Chrysene	550	73 U	73 U	69 U
Benzo(b) fluoranthene	850	44 U	45 U	43 U
Benzo(k)fluoranthene	380	89 U	90 U	85 U
Benzo(a)pyrene	580	65 U	65 U	62 U
Indeno(1,2,3-cd)pyrene	130 J	51 UJ	52 UJ	49 UJ

MW-21	
5-7	
08/23/05	
Fluorene	620

SAMPLE IDENTIFICATION	DEPTH IN FEET	SAMPLE DATE	ANALYTICAL RESULT
1	0-1	10/1/01	0.05
2	1-2	10/1/01	0.05
3	2-3	10/1/01	0.05
4	3-4	10/1/01	0.05
5	4-5	10/1/01	0.05
6	5-6	10/1/01	0.05
7	6-7	10/1/01	0.05
8	7-8	10/1/01	0.05
9	8-9	10/1/01	0.05
10	9-10	10/1/01	0.05
11	10-11	10/1/01	0.05
12	11-12	10/1/01	0.05
13	12-13	10/1/01	0.05
14	13-14	10/1/01	0.05
15	14-15	10/1/01	0.05
16	15-16	10/1/01	0.05
17	16-17	10/1/01	0.05
18	17-18	10/1/01	0.05
19	18-19	10/1/01	0.05
20	19-20	10/1/01	0.05
21	20-21	10/1/01	0.05
22	21-22	10/1/01	0.05
23	22-23	10/1/01	0.05
24	23-24	10/1/01	0.05
25	24-25	10/1/01	0.05
26	25-26	10/1/01	0.05
27	26-27	10/1/01	0.05
28	27-28	10/1/01	0.05
29	28-29	10/1/01	0.05
30	29-30	10/1/01	0.05
31	30-31	10/1/01	0.05
32	31-32	10/1/01	0.05
33	32-33	10/1/01	0.05
34	33-34	10/1/01	0.05
35	34-35	10/1/01	0.05
36	35-36	10/1/01	0.05
37	36-37	10/1/01	0.05
38	37-38	10/1/01	0.05
39	38-39	10/1/01	0.05
40	39-40	10/1/01	0.05
41	40-41	10/1/01	0.05
42	41-42	10/1/01	0.05
43	42-43	10/1/01	0.05
44	43-44	10/1/01	0.05
45	44-45	10/1/01	0.05
46	45-46	10/1/01	0.05
47	46-47	10/1/01	0.05
48	47-48	10/1/01	0.05
49	48-49	10/1/01	0.05
50	49-50	10/1/01	0.05
51	50-51	10/1/01	0.05
52	51-52	10/1/01	0.05
53	52-53	10/1/01	0.05
54	53-54	10/1/01	0.05
55	54-55	10/1/01	0.05
56	55-56	10/1/01	0.05
57	56-57	10/1/01	0.05
58	57-58	10/1/01	0.05
59	58-59	10/1/01	0.05
60	59-60	10/1/01	0.05
61	60-61	10/1/01	0.05
62	61-62	10/1/01	0.05
63	62-63	10/1/01	0.05
64	63-64	10/1/01	0.05
65	64-65	10/1/01	0.05
66	65-66	10/1/01	0.05
67	66-67	10/1/01	0.05
68	67-68	10/1/01	0.05
69	68-69	10/1/01	0.05
70	69-70	10/1/01	0.05
71	70-71	10/1/01	0.05
72	71-72	10/1/01	0.05
73	72-73	10/1/01	0.05
74	73-74	10/1/01	0.05
75	74-75	10/1/01	0.05
76	75-76	10/1/01	0.05
77	76-77	10/1/01	0.05
78	77-78	10/1/01	0.05
79	78-79	10/1/01	0.05
80	79-80	10/1/01	0.05
81	80-81	10/1/01	0.05
82	81-82	10/1/01	0.05
83	82-83	10/1/01	0.05

SB49	SB49 DUP
------	----------

SAMPLE IDENTIFICATION, DUPLICATE SAMPLE

Notes:

All results are in parts per billion (ppb) or microgram per kilogram (ug/kg)

B - Analyte was found in the blank as well as the sample.

D – Analysis at a secondary dilution factor.

U - Analyte not detected

J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.

NS – Not Sampled

Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM Standard.


**Bold face** values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.

\* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.

[illegible]

**Shaw** Shaw Environmental, Inc.

DESIGNED BY: <i>HF/SG</i>	SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: <i>R.T./SSH</i>	SVOC COMPOUNDS DETECTED IN SOIL (FIGURE 3 OF 4) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
CHECKED BY: <i>D. STOLL</i>				
APPROVED BY: <i>D. STOLL</i>	DATE: <i>8/6/07</i>	SCALE: <i>AS SHOWN</i>	DRAWING NO. <i>114926B68-SMP_V2</i>	FIGURE <i>17C</i>



LEGEND



MONITORING WELL


SOIL BORING

TEST PIT/BALLAST PILE

EXTENT OF BCP AREA

EXTENT OF MOTT HAVEN SCHOOL CAMPUS

FOOTPRINT OF SCHOOL BUILDINGS



SCALE







image: .

REFERENCE:

MONITORING WELL  
SOIL BORING  
TEST PIT/BALLAST PILE  
EXTENT OF BCP AREA  
EXTENT OF MOTT HAVEN  
FOOTPRINT OF SCHOOL

TP13	
3-4	
04/18/05	
Fluoranthene	2000 J

SAMPLE IDENTIFICATION	DEPTH IN FEET	SAMPLE DATE	ANALYTICAL RESULT
1	0-1	10/1/01	0.05
2	1-2	10/1/01	0.05
3	2-3	10/1/01	0.05
4	3-4	10/1/01	0.05
5	4-5	10/1/01	0.05
6	5-6	10/1/01	0.05
7	6-7	10/1/01	0.05
8	7-8	10/1/01	0.05
9	8-9	10/1/01	0.05
10	9-10	10/1/01	0.05
11	10-11	10/1/01	0.05
12	11-12	10/1/01	0.05
13	12-13	10/1/01	0.05
14	13-14	10/1/01	0.05
15	14-15	10/1/01	0.05
16	15-16	10/1/01	0.05
17	16-17	10/1/01	0.05
18	17-18	10/1/01	0.05
19	18-19	10/1/01	0.05
20	19-20	10/1/01	0.05
21	20-21	10/1/01	0.05
22	21-22	10/1/01	0.05
23	22-23	10/1/01	0.05
24	23-24	10/1/01	0.05
25	24-25	10/1/01	0.05
26	25-26	10/1/01	0.05
27	26-27	10/1/01	0.05
28	27-28	10/1/01	0.05
29	28-29	10/1/01	0.05
30	29-30	10/1/01	0.05
31	30-31	10/1/01	0.05
32	31-32	10/1/01	0.05
33	32-33	10/1/01	0.05
34	33-34	10/1/01	0.05
35	34-35	10/1/01	0.05
36	35-36	10/1/01	0.05
37	36-37	10/1/01	0.05
38	37-38	10/1/01	0.05
39	38-39	10/1/01	0.05
40	39-40	10/1/01	0.05
41	40-41	10/1/01	0.05
42	41-42	10/1/01	0.05
43	42-43	10/1/01	0.05
44	43-44	10/1/01	0.05
45	44-45	10/1/01	0.05
46	45-46	10/1/01	0.05
47	46-47	10/1/01	0.05
48	47-48	10/1/01	0.05
49	48-49	10/1/01	0.05
50	49-50	10/1/01	0.05
51	50-51	10/1/01	0.05
52	51-52	10/1/01	0.05
53	52-53	10/1/01	0.05
54	53-54	10/1/01	0.05
55	54-55	10/1/01	0.05
56	55-56	10/1/01	0.05
57	56-57	10/1/01	0.05
58	57-58	10/1/01	0.05
59	58-59	10/1/01	0.05
60	59-60	10/1/01	0.05
61	60-61	10/1/01	0.05
62	61-62	10/1/01	0.05
63	62-63	10/1/01	0.05
64	63-64	10/1/01	0.05
65	64-65	10/1/01	0.05
66	65-66	10/1/01	0.05
67	66-67	10/1/01	0.05
68	67-68	10/1/01	0.05
69	68-69	10/1/01	0.05
70	69-70	10/1/01	0.05
71	70-71	10/1/01	0.05
72	71-72	10/1/01	0.05
73	72-73	10/1/01	0.05
74	73-74	10/1/01	0.05
75	74-75	10/1/01	0.05
76	75-76	10/1/01	0.05
77	76-77	10/1/01	0.05
78	77-78	10/1/01	0.05
79	78-79	10/1/01	0.05
80	79-80	10/1/01	0.05
81	80-81	10/1/01	0.05
82	81-82	10/1/01	0.05
83	82-83	10/1/01	0.05

RB-41905(A)	RB-41905(B)	SAMPLE IDENTIFICATION, DUPLICATE SAMPLE
-------------	-------------	---

Notes:

All results are in parts per billion (ppb) or microgram per kilogram (ug/kg)

- B – Analyte was found in the blank as well as the sample.
- D – Analysis at a secondary dilution factor.
- U – Analyte not detected
- J – Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.


MW-8, MW-9 and MW-19 not shown because they were not sampled

**Red** Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM Standard.

**Bold face** values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.

\* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.

REV	DESCRIPTION / ISSUE	DATE	APPROVED



**Shaw** Shaw Environmental, Inc.

<b>DESIGNED BY:</b> <i>HF/SG</i>	<b>SCHOOL CONSTRUCTION AUTHORITY</b>			
<b>DRAWN BY:</b> <i>R.T./SSH</i>	<b>SVOC COMPOUNDS DETECTED IN SOIL (FIGURE 4 OF 4) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY</b>			
<b>CHECKED BY:</b> <i>D. STOLL</i>				
<b>APPROVED BY:</b> <i>D. STOLL</i>	<b>DATE:</b> 8/6/07	<b>SCALE:</b> AS SHOWN	<b>DRAWING NO.</b> 114926B69-SMP_V2	<b>FIGURE</b> <div style="font-size: 1.5em; font-weight: bold;">17D</div>



REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.

SB22			
3-5		6-8	10-11
04/27/05		04/27/05	04/27/05
Arsenic	3.860	7.960	0.628 J
Barium	1120	891	23.2 J
Beryllium	0.477 J	0.497 J	0.321 J
Cadmium	0.041 U	3.350	0.041 U
Chromium	21.8 N	17.2 N	8.930 N
Copper	44.6	627	21.8
Iron	15000	22300	12100
Mercury	0.274 N	0.583 N	0.009 JN
Nickel	17.1	28.4	9.780
Zinc	731	1250	46.7

SB25			
2-4		6-8	14-16
04/15/05		04/15/05	04/15/05
Arsenic	8.600	1.560	0.423 J
Barium	336	88.9	84.6
Beryllium	0.311 J	0.308 J	0.286 J
Chromium	17.1 N	13.9 N	14.0 N
Copper	93.0	27.8	16.8
Iron	15700	10700	10700
Mercury	0.450 N	0.097 N	0.007 UN
Nickel	19.0	13.2	13.5
Zinc	558	127 N	54.5 N

SB25A			
4-6		6-8	
04/15/05		04/15/05	
Arsenic	9.330	2.760	
Barium	553	125	
Beryllium	0.373 J	0.355 J	
Chromium	20.4 N	14.5 N	
Copper	141	29.8	
Iron	29200	9530	
Mercury	0.310 N	0.063 N	
Nickel	24.7	13.5	
Zinc	445 N	112 N	

BALLAST-2	
NA	
04/20/05	
Arsenic	15.3
Beryllium	0.957
Chromium	21.9
Copper	155
Iron	34400
Mercury	0.120 N
Nickel	17.1
Zinc	302

NWSB	
NA	
04/06/05	
Arsenic	27.6 N
Beryllium	0.237 JN
Chromium	34.9 N
Copper	309 N
Iron	51500
Mercury	0.423
Nickel	19.9 N
Zinc	218 N

SB-29	
4-6	
04/13/05	
Beryllium	0.499 J
Chromium	14.4 N
Iron	12400
Nickel	14.1 N
Zinc	125

SB-34	
6-8	
04/13/05	
Beryllium	0.397 J
Chromium	17.3 N
Iron	6200
Zinc	30.3

BALLAST-1	
NA	
04/20/05	
Arsenic	72.7
Beryllium	0.349 J
Chromium	53.2
Copper	299
Iron	71400
Mercury	0.540
Nickel	54.0
Zinc	364

SB-33		
0-4		
04/14/05		
Arsenic	16.2	
Beryllium	0.384 J	
Chromium	14.7 N	
Copper	170	
Iron	17900	
Mercury	0.809 D	
Nickel	16.5 N	
Zinc	338	

SB-30			
0-2		6-8	12-14
04/14/05		04/14/05	04/14/05
Arsenic	39.2	1.410	0.560 J
Beryllium	0.253 J	0.429 J	0.907
Cadmium	1.020	0.039 U	0.039 U
Chromium	41.5 N	14.5 N	14.3
Copper	228	13.6	16.5
Iron	59000	19300	13500
Mercury	0.317	0.132	0.007 U
Nickel	36.0 N	12.7 N	39.3 N
Zinc	239	47.8	94.7

SB-27	
14-16	
04/19/05	
Beryllium	0.529 J
Chromium	16.7
Copper	14.9 J
Iron	10600
Nickel	14.4 J
Zinc	86.5

SB-27DUP	
14-16	
04/19/05	
Beryllium	0.383 UJ
Chromium	14.1
Copper	62.4 J
Iron	11900
Nickel	25.1 J
Zinc	65.5

SB-28	
4-6	
04/14/05	
Beryllium	0.264 J
Chromium	10.9 N
Iron	10400
Zinc	98.9

SB-23	
6-8	
04/15/05	
Beryllium	0.456 J
Chromium	11.4 N
Iron	12900
Mercury	0.643 N
Zinc	42.0 N

SB-20	
14-16	
04/19/05	
Barium	385
Beryllium	0.256 J
Chromium	11.9
Iron	10100
Zinc	227

SB-46			
3-5		8-10	13-14
04/28/05		04/28/05	04/28/05
Beryllium	0.238 J	0.249 J	0.193 J
Chromium	8.290	15.5	8.150
Copper	98.6	16.0	10.7
Iron	16800	10500	9850
Mercury	0.539	0.008 J	0.007 J
Zinc	96.3	71.3	52.6

SB-21	
4-6	
04/18/05	
Beryllium	0.486 J
Chromium	11.5 J
Copper	166
Iron	17600
Mercury	0.102
Nickel	13.2
Zinc	82.1

LEGEND

- MONITORING WELL
- SOIL BORING
- TEST PIT/BALLAST PILE
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS

SB-26	
10-12	
04/15/05	
Iron	5490

SAMPLE IDENTIFICATION  
DEPTH IN FEET  
SAMPLE DATE  
ANALYTICAL RESULT

SB-27	SB-27DUP	SAMPLE IDENTIFICATION, DUPLICATE SAMPLE
-------	----------	---

Notes:


- All results are in parts per million (ppm) or milligram per kilogram (mg/kg)
- D - Analysis at a secondary dilution factor.
- U - Analyte not detected
- N - Spiked sample recovery was not within control limits.
- J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.
- NS - Not Sampled
- Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM GA Standard.
- Bold face values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.
- \* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.

NWTGGRAB		
NA		
04/06/05		
Barium	1040 N	
Beryllium	0.486 JN	
Cadmium	1.250 N	
Chromium	23.5 N	
Copper	90.2 N	
Iron	16200	
Mercury	0.520	
Nickel	27.3 N	
Zinc	901 N	



DESIGNED BY: HF/SG	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY: R.T./SSH	INORGANICS DETECTED IN SOIL (FIGURE 1 OF 3) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
CHECKED BY: D. STOLL	DATE: 8/6/07	SCALE: AS SHOWN	DRAWING NO. 114926B72-SMP_V2
APPROVED BY: D. STOLL	FIGURE 18A		

REFERENCE:  
BASEMAP PROVIDED BY NYCSA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.



LEGEND

- MONITORING WELL
- SOIL BORING
- TEST PIT/BALLAST PILE
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS

SB37	
4-6	
04/20/05	
Beryllium	0.429 J

SAMPLE IDENTIFICATION  
DEPTH IN FEET  
SAMPLE DATE  
ANALYTICAL RESULT

TP-19	TP-19DUP
-------	----------

SAMPLE IDENTIFICATION, DUPLICATE SAMPLE

Notes:

All results are in parts per million (ppm) or milligram per kilogram (mg/kg)

D - Analysis at a secondary dilution factor.

U - Analyte not detected

N - Spiked sample recovery was not within control limits.

J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.

NS - Not Sampled

Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM Standard.

Bold face values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.

\* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.

RB-41905A	RB-41905B	RB-42005
4/19/2005	4/19/2005	4/19/2005
Beryllium	0.145 J	0.170 J
		0.160 J



Shaw Environmental, Inc.

DESIGNED BY: HF/SG	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY: R.T./SSH	INORGANICS DETECTED IN SOIL (FIGURE 2 OF 3) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
CHECKED BY: D. STOLL	DATE: 8/6/07	SCALE: AS SHOWN	DRAWING NO. 114926B73-SMP_V2
APPROVED BY: D. STOLL		FIGURE 18B	

REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.

MW-18	
27-29	
8/22/2005	
Arsenic	1.730
Barium	102 N
Beryllium	0.321 J
Chromium	12.2
Copper	35
Iron	14600
Mercury	0.144
Nickel	8.840
Selenium	0.897 J
Zinc	44.3

SB47		
2-4	7-8	13-15
04/28/05	04/28/05	04/28/05
Beryllium	0.375 J	0.227 J
Chromium	14.9	12.6
Copper	34.4	14.0
Iron	11500	10300
Mercury	0.249	0.025
Nickel	12.7	10.6
Zinc	180	38.9

SB44		SB44 DUP	SB44
3-5	5-7	5-7	14-15
04/27/05	04/27/05	04/27/05	04/27/05
Arsenic	9.690	3.580	2.730
Barium	338 J	40.3 J	31.8 J
Chromium	9.140 J	10.5 J	7.640 J
Copper	7.710	42.3 J	12.7 J
Iron	7350	12200	8910
Mercury	0.132 N	0.056 N	0.046 N
Zinc	265 J	77.9 J	54.7 J

SB45		
2-4	5-7	14-15
04/27/05	04/27/05	04/27/05
Arsenic	4.090	14.6
Beryllium	0.455 J	0.251 J
Chromium	7.460 N	8.88 N
Copper	4.330	144
Iron	6940	12400
Nickel	2.810 J	7.870
Zinc	10.1	108

SB49		SB49 DUP	SB49
3-5	8-10	8-10	13-15
04/29/05	04/29/05	04/29/05	04/29/05
Beryllium	0.179 UJ	0.431 J	0.243 UJ
Chromium	20.6 J	16.0 J	8.850 J
Copper	67.3	20.6	8.000
Iron	19600	11700	8130
Mercury	0.125	0.014 U	0.007 U
Nickel	14.8	16.8	10.2
Zinc	35.7	57.2	32.3

MW-20	
17-19	19-21
08/23/05	08/23/05
Arsenic	1.010 J
Barium	23.7
Beryllium	0.249 J
Chromium	6.78
Copper	10
Iron	11500
Mercury	0.007 U
Nickel	8.25
Zinc	35.6

MW-21 (5-7)	
5-7	8/24/2005
Arsenic	3.450
Barium	136
Beryllium	0.325 J
Chromium	17.6
Copper	109
Iron	14500
Mercury	0.202
Nickel	15.7
Zinc	223

TP11	
3-4	04/19/05
Arsenic	21.5
Barium	531
Beryllium	0.343 J
Cadmium	1.450
Chromium	28.6
Copper	199
Iron	25900
Mercury	0.927 ND
Nickel	23.1
Zinc	504

TP12	
4-5	04/19/05
Arsenic	19.7
Beryllium	0.348 J
Chromium	20.7
Copper	198
Iron	34200
Mercury	0.465 N
Nickel	21.9
Zinc	162

LEGEND

- MONITORING WELL
- SOIL BORING
- TEST PIT/BALLAST PILE
- EXTENT OF BCP AREA
- EXTENT OF MOTT HAVEN SCHOOL CAMPUS
- FOOTPRINT OF SCHOOL BUILDINGS

tp12	
4-6	04/19/05
Arsenic	19.7

SB44	SB44DUP	SAMPLE IDENTIFICATION, DUPLICATE SAMPLE
------	---------	---

Notes:

All results are in parts per million (ppm) or milligram per kilogram (mg/kg)

D - Analysis at a secondary dilution factor.

U - Analyte not detected

N - Spiked sample recovery was not within control limits.

J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.

NS - Not Sampled

Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TAGM Standard.

Bold face values indicate analyte was detected above laboratory limit but result does not exceed the applicable TAGM Standard.

\* Only analytes that exceeded their TAGM Standards in at least one well are included on this figure.



DESIGNED BY: HF/SG	SCHOOL CONSTRUCTION AUTHORITY		
DRAWN BY: R.T./SSH	INORGANICS DETECTED IN SOIL (FIGURE 3 OF 3) FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY		
CHECKED BY: D. STOLL	DATE: 8/6/07	SCALE: AS SHOWN	DRAWING NO. 114926B74-SMP_V2
APPROVED BY: D. STOLL	FIGURE 18C		





REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.

MW-18 9/15/2005		
Naphthalene		56
2-Methylnaphthalene		41
Acenaphthylene		35
Acenaphthene		15 J
Fluorene		36
Phenanthrene		190 D
Anthracene		38
Fluoranthene		94
Pyrene		140
Benzo(a)Anthracene		42
Chrysene		41
Benzo(b)Fluoranthene		45
Benzo(k)Fluoranthene		9.0 J
Benzo(a) pyrene		50
Indeno(1,2,3-cd)pyrene		27
Benzo(g,h,i)perylene		41

MW9-GW 5/18/2005		MW-9 4/19/2005
2,4-Dimethylphenol	9.0 J	1.2 U
Naphthalene	80	1.5 U
2-Methylnaphthalene	22	1.1 U
Butylbenzylphthalate	64	1.5 U
bis(2-Ethylhexyl)phthalate	3.5 J	2.0 J

MW7-GW 5/18/2005	
Phenol	22
2,4-Dimethylphenol	24
Naphthalene	750 D
2-Methylnaphthalene	130 D
Acenaphthylene	2.1 J
Acenaphthene	29
Fluorene	13
Phenanthrene	27
Anthracene	4.5 J
Fluoranthene	2.2 J
Pyrene	5.2 J

MW8-GW 5/18/2005	
2-Methylphenol	7.9 J
2,4-Dimethylphenol	6.7 J
Naphthalene	220 D
2-Methylnaphthalene	45
Di-n-butylphthalate	1.4 J
Butylbenzylphthalate	37
bis(2-Ethylhexyl)phthalate	14

MW-20 9/15/2005	
No SVOCs Detected*	

MW-21 9/15/2005	
bis(2-Ethylhexyl)phthalate	2.1 J

MW1-GW 5/18/2005	
Butylbenzylphthalate	38
bis(2-Ethylhexyl)phthalate	8.5 J

MW10-GW 5/17/2005	
Butylbenzylphthalate	41
bis(2-Ethylhexyl)phthalate	4.6 J

MW11-GW 5/17/2005	
Butylbenzylphthalate	49
bis(2-Ethylhexyl)phthalate	41

MW2-GW 5/19/2005	
Butylbenzylphthalate	41
bis(2-Ethylhexyl)phthalate	19

MW4-GW 5/17/2005	
Butylbenzylphthalate	18
bis(2-Ethylhexyl)phthalate	2.9 J

MW-5GW 5/16/2005		MW-5GWD 5/16/2005
Butylbenzylphthalate	20	19

MW6-GW 5/17/2005	
Butylbenzylphthalate	23
bis(2-Ethylhexyl)phthalate	3.5 J

MW13-GW 5/19/2005	
Naphthalene	28
2-Methylnaphthalene	21
Acenaphthene	2.8 J

MW12-GW 5/19/2005	
2,4-Dimethylphenol	4.5 J
Naphthalene	1300 D
2-Methylnaphthalene	80 JD
Acenaphthene	17
Dibenzofuran	3.0 J
Fluorene	5.6 J
Phenanthrene	9.1 J

MW-14 (SB-47)	
------------------	--

MW-15 (SB-48)	
------------------	--

MW-16 (PSB-20)	
-------------------	--

Compound	MW16-GW 09/14/05	MW16-GWD 09/14/05
No Detection	-	-

Compound	MW17-GW 09/14/05
Dimethylphthalate	1.4 J


MW-17 (PSB-19)	
-------------------	--

MW14-GW 5/19/2005	
Phenol	8.0 J
3+4-Methylphenols	5.4 J
2,4-Dimethylphenol	2.4 J
Naphthalene	310 D
2-Methylnaphthalene	60
Acenaphthene	19
Fluorene	6.3 J
Phenanthrene	10 J

MW15-GW 5/19/2005	
Naphthalene	750 D
2-Methylnaphthalene	78 JD
Acenaphthene	8.6 J
Fluorene	7.4 J
Phenanthrene	16

CONCOURSE VILLAGE EAST

LEGEND




MONITORING WELL



EXTENT OF BCP AREA



EXTENT OF MOTT HAVEN SCHOOL CAMPUS



FOOTPRINT OF SCHOOL BUILDINGS

MW3-GW 5/16/2005	
Butylbenzylphthalate	12

SAMPLE IDENTIFICATION  
SAMPLE DATE  
ANALYTICAL RESULT

MW5-GW	MW5-GWD
--------	---------

SAMPLE IDENTIFICATION, DUPLICATE SAMPLE

Notes:

All results are in parts per billion (ppb) or micrograms per liter (ug/L)

D - This flag identifies all compounds identified in an analysis at a secondary dilution factor.

J - Indicates an estimated value. This flag is used when the mass spectral data indicated the identification; however, the result was less than the specified detection limit but greater than zero.

NS - Not sampled

Red Bold face values indicate analyte detected above laboratory detection limit and result exceeds TOGS class GA Standard.

Bold face values indicate analyte was detected above laboratory limit but result does not exceed the applicable GA groundwater standard.

\* Only analytes that exceeded their class GA Groundwater Standards in at least one well are included on this figure.

RB041905 4/19/2005		RB051805 5/18/2005
bis(2-Ethylhexyl)phthalate	1.8 J	1.6 U



Shaw Environmental, Inc.

DESIGNED BY:

HF/SG

DRAWN BY:

R.T./SSH

CHECKED BY:

D. STOLL

APPROVED BY:

D. STOLL

SCHOOL CONSTRUCTION AUTHORITY

SEMI VOLATILE ORGANIC COMPOUNDS  
DETECTED IN GROUNDWATER  
FORMER METRO NORTH PROPERTY  
672 CONCOURSE VILLAGE WEST, BRONX, NY

DATE:

7/30/07

SCALE:

AS SHOWN

DRAWING NO.

114926B78-SMP


FIGURE

20





\\selharis01\Common\PROJ\NYC-SCA\Mott Haven\114926\SIR & RIR\114926B81-SMP.dwg  
Plot Date/Time: 07/30/07 11:05am  
Plotted by: william.snyder



OFFICE ALBANY, NY  
DRAWING NUMBER 114926B81-SMP

REFERENCE:  
BASEMAP PROVIDED BY NYCSCA. SG AND MW LOCATIONS  
LOCATIONS SURVEYED BY GEOD IN MARCH AND MAY 2005.  
SB, TP, AND BALLAST LOCATIONS SURVEYED/MEASURED  
BY SHAW IN MAY 2005.

PSGI-10  
341.6

E. 156th STREET

PSGI-9  
856.8

CONCOURSE VILLAGE WEST

SG-1 65.910  
116,000  
SG-9  
146.70  
SG-19  
SG-20 960.60  
SG-27 173.57  
SG-28 203.10  
SG-29 155.60 (174.80)  
SG-37 668.26  
SG-38 870.90  
SG-45 622.32  
SG-46 1041.06  
SG-54 416.94  
SG-21 139.70  
SG-47 260.71  
SG-49 588.98

EAST 156th STREET

PSGI-4  
1446.14

PSGI-5  
204.16

PSGI-6  
291.9

PSGI-7  
192.6

PSGI-8  
256.65

Land Now Or Formerly Of The City Of New York  
Land Now Or Formerly Of New York & Harlem Railroad



Note: All analytical results expressed in micrograms per cubic meter ( $\mu\text{g}/\text{m}^3$ )


LEGEND


- ▲ SOIL GAS POINT
- SG-49 SAMPLE IDENTIFICATION
- 588.98 ANALYTICAL RESULT
- (174.80) DUPLICATE SAMPLE ANALYTICAL RESULT
- PROPOSED FOOTPRINT OF SCHOOL




DESIGNED BY: HF/SG	SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: R.T./SSH	TOTAL VOC CONCENTRATIONS IN SOIL GAS FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
CHECKED BY: D. STOLL				
APPROVED BY: D. STOLL	DATE: 7/30/07	SCALE: AS SHOWN	DRAWING NO. 114926B81-SMP	FIGURE 22

File: \\seihorfs01\Common\PROJ\NYC-SCA\Mott Haven\RAWP\Figures\Figure 10 MOD-SMP.dwg Layout: Layout1 User: william.snyder Jul 30, 2017 OFFICE New York, NY DRAWING NUMBER Figure 10 MOD-SMP







**STEP IN SLAB**  
**DETAIL 1**




**ATHLETIC FIELD**  
**DETAIL 2**




**ASPHALT PAVEMENT AT RECREATION AREA**  
**DETAIL 3**



**NEW BITUMINOUS PAVEMENT SECTION**  
**DETAIL 4**



**4-IN REINFORCED SIDEWALK SECTION WITH SCORING PATTERN**  
**DETAIL 5**

 Shaw Environmental, Inc.				
DESIGNED BY: HF/CK	NEW YORK CITY SCHOOL CONSTRUCTION AUTHORITY  DETAILS  FORMER METRO NORTH PROPERTY 672 CONCOURSE VILLAGE WEST, BRONX, NY			
DRAWN BY: R.T./SSH				
CHECKED BY:				
APPROVED BY:	DATE: 1/16/08	SCALE: AS SHOWN	DRAWING NO. Figure 24-SMP	FIGURE 24



NEW YORK CITY  
SCHOOL CONSTRUCTION  
AUTHORITY

Sharon L. Greenberger, MCP, President & CEO

#### Board of Trustees

Chancellor Joel I. Klein, Chairman  
Stanley E. Grayson, Trustee  
Lillian Barrios-Pool, Trustee

#### Architecture & Engineering

E. Bruce Barrett, R.A., Vice President

Elan R. Abner, P.E., Director of Design Studio 1  
Timothy F. Ng, R.A., P.E., Director of Design Studio 2  
George D. Roussay, P.E., Director of Design Studio 3  
Gory Deane, Director of Operations, Special Projects

OWNER: NEW YORK CITY SCHOOL CONSTRUCTION AUTHORITY  
30-30 THOMSON AVENUE  
LONG ISLAND CITY, NY 11101-3045

ARCHITECT: PERKINS EASTMAN  
115 FIFTH AVENUE  
NEW YORK, NY 10003

CONSULTING ARCHITECT: ALEXANDER GOLUB ARCHITECT LLC  
137 VARICK STREET  
NEW YORK, NY 10013

STRUCTURAL ENGINEER: LESLIE E. ROBERTSON ASSOCIATES, LLP  
30 BROAD STREET  
NEW YORK, NY 10004

MECHANICAL ENGINEER: FLACK + KURTZ ENGINEERS  
475 FIFTH AVENUE  
NEW YORK, NY 10017

CIVIL ENGINEER: LANGAN ENGINEERING AND ENVIRONMENTAL SERVICES  
21 PENN PLAZA  
340 WEST 31ST STREET, 8TH FLOOR  
NEW YORK, NY 10001

FOOD SERVICE CONSULTANT: ROMANO GATLAND  
99 WEST HOFFMAN AVENUE  
LINDENHURST, NY 11757

ACOUSTIC AND THEATER CONSULTANT: HARVEY MARSHALL BERLING ASSOCIATES  
LLC  
173 WEST 81ST STREET  
SUITE 2, LOWER LEVEL  
NEW YORK, NY 10024

LANDSCAPE ARCHITECT: RGR LANDSCAPE  
115 FIFTH AVENUE  
NEW YORK, NY 10003


## BID SET

NOTE: Drawing may be  
printed at reduced scale

1 ISSUED FOR ADDENDUM No. 1 JULY 31, 2006

NO. REVISION DATE

KEY PLAN:



SCA Design Manager: Bohdan Huhlewych  
Project Architect/Engineer: Christine Schlendorf  
Designer: Ernesto Vela  
Drawn by: Christine Schlendorf  
Checked by: Perry Nunez

LLW No.: 033485 Facility Code: 1215-05 Date: 1/16/08

Project:  
**MOTT HAVEN CAMPUS**

Address: 730 CONCOURSE VILLAGE WEST  
BRONX, NEW YORK 10451

Drawing Title:  
**FIGURE 25  
PRINCIPAL SITE COVERS**

Drawing No.:  
Figure 25 SMP

Sheets in Contract:  
of 1072

PFA Nn 212000 Nn



30 0 15 30  
SCALE IN FEET

SEE DETAIL 1, FIGURE 24

SEE DETAIL 4, FIGURE 24

SEE DETAIL 2, FIGURE 24

SEE DETAIL 3, FIGURE 24

SEE DETAIL 5,  
FIGURE 24


#### NOTES:

- EXISTING CONDITIONS INFORMATION OBTAINED FROM BOUNDARY AND TOPOGRAPHIC SURVEY PROVIDED BY MONTROSE SURVEYING DATED DECEMBER 2, 2004.
- ELEVATIONS SHOWN ARE REFERENCED TO THE BRONX TOPOGRAPHICAL BUREAU DATUM WHICH IS 2.608 FEET ABOVE MEAN SEA LEVEL DATUM.
- CONSTRUCTION IS TO BE PERFORMED IN ACCORDANCE WITH NYCSCA SPECIFICATIONS AND STANDARDS.
- COORDINATE ALL SITE WORK AND PLAZA CONSTRUCTION WITH THE LANDSCAPE ARCHITECTURAL, ARCHITECTURAL AND STRUCTURAL PLANS.
- EXISTING RETAINING WALL ALONG CONCOURSE VILLAGE WEST TO REMAIN. THE STABILIZATION OF THE WALL TO BE PERFORMED BY OTHERS UNDER A SEPARATE CONTRACT.
- THE CUL DE SAC CONSTRUCTION, INCLUDING CURBS, PAVEMENT, LANDSCAPING, ETC., AND ANY IMPROVEMENTS TO THE EXISTING MTA BRIDGE OR OTHER FEATURES TO BE PERFORMED BY OTHERS UNDER A SEPARATE CONTRACT.
- REFERENCE DRAWING C410 FOR LARGE SCALE DRAWING OF FIELD AND RETAINING WALL.
- REFERENCE LANDSCAPE ARCHITECTURAL PLANS FOR SITE FENCING INFORMATION.


REFERENCE:  
BASEMAP FROM PERKINS EASTMAN, 115 FIFTH AVENUE, NEW YORK, NY 10003



**FIGURE 26**  
**TRUCK ROUTE FOR OFF-SITE MATERIAL REMOVAL**



OFFICE	DATE	DESIGNED BY	DRAWN BY	CHECKED BY	APPROVED BY	DRAWING NUMBER	Figure 27-SMP
Pittsburgh, PA	1/22/08	--	B. Snyder	C. Kraemer	--		



DESIGNED BY:	<b>NEW YORK CITY SCHOOL CONSTRUCTION AUTHORITY</b>  <b>MONITORING WELL LOCATION PLAN</b>  <b>FORMER METRO NORTH PROPERTY 672 CONCURSE VILLAGE WEST, BRONX, NY</b>		
DRAWN BY:			
CHECKED BY:			
APPROVED BY:	DATE:	SCALE:	DRAWING NO.
	1/22/08	AS SHOWN	FIGURE 27-SMP
			FIGURE 27



Figure 28 - SMP

OFFICE	DATE	DESIGNED BY	DRAWN BY	CHECKED BY	APPROVED BY	DRAWING NUMBER
Pittsburgh, PA	12/12/07	---	B. Snyder	C. Kraemer	---	---




NOTES:

- HORIZONTAL DATUM: COORDINATE SYSTEM BASED UPON PUBLISHED COORDINATES OF EXISTING WELLS AND MH AT CP 802
- VERTICAL DATUM: QUEENS BOROUGH PRESIDENT'S DATUM WHICH IS 2.725 FT ABOVE U.S. COAST AND GEODETIC SURVEY DATUM, SANDY HOOK, NJ (NGVD 29)








DESIGNED BY: HF/CK	NEW YORK CITY SCHOOL CONSTRUCTION AUTHORITY			
DRAWN BY: R.T./SSH	SUPPLEMENTAL REMEDIAL AREA (SRA)			
CHECKED BY:	FORMER METRO NORTH PROPERTY 672 CONCURSE VILLAGE WEST, BRONX, NY			
APPROVED BY:	DATE: 1/16/08	SCALE: AS SHOWN	DRAWING NO. FIGURE 28-SMP	FIGURE 28






**LEGEND**

-  OUTLINE OF 8' DIAMETER SRA JET GROUT COLUMN
-  PILE CAP PC2
-  PILE CAP PC3
-  PILE CAP PC4
-  SRA-CCX  
CONFIRMATION CORE LOCATION

SCALE (feet)





**Shaw®** Shaw Environmental, Inc.

---

NEW YORK CITY  
SCHOOL CONSTRUCTION AUTHORITY

---

**FIGURE 29**

**SRA JET GROUT COLUMNS AND  
CONFIRMATION CORE LOCATION PLAN**

## **Appendix A**

### **Metes and Bounds**

**BCP Area**  
**Legal Description**

Legal Description  
MSC NO. 57239-10  
Tax Block 2443 Tax Lot 78  
BCP Area

ALL that certain plot piece or parcel of land situate lying and being in the Borough and County of The Bronx, City and State of New York bounded and described as follows:

BEGINNING at a point on the easterly side of Concourse Village West (60 feet wide), distant 394.18 feet northerly from the corner formed by the intersection of the easterly side of Concourse Village West with the northerly side of East 153<sup>rd</sup> Street (50 feet wide), as said street is shown on the Tax Maps of New York City.

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, 125.00 feet to a point;

RUNNING THENCE North 04 degrees 57 minutes 30 seconds West, 200.00 feet to a point;

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, 25.00 feet to a point;

RUNNING THENCE North 04 degrees 57 minutes 30 seconds West, 100.00 feet to the southerly line of that parcel of land described and designated as Parcel B in deed dated December 14, 1966 from the New York Central railroad Company to the City of New York recorded in the Office of the Register of the City of New York in Bronx County in Record Liber 180 Page 251;

RUNNING THENCE South 83 degrees 44 minutes 07 seconds West, along the southerly line of those parcels of land designated as Parcel B in the aforementioned deed, 150.00 feet to the easterly side of Concourse Village West;

RUNNING THENCE South 04 degrees 57 minutes 30 seconds East along the easterly side of Concourse Village West, 300.00 feet to the point or place of BEGINNING.

**Non-BCP Area A  
Legal Description**

Legal Description  
MSC NO. 57239-10  
Tax Block 2443 Tax Lot 78  
Non-BCP Area A

ALL that certain plot piece or parcel of land situate lying and being in the Borough and County of The Bronx, City and State of New York bounded and described as follows:

BEGINNING at a point on the northerly line of East 153<sup>rd</sup> Street (50 feet wide), as said street is shown on the Tax Maps of New York City, distant westerly as measured along the same, 110.360 feet from the corner formed by its intersection with the westerly line of Concourse Village East (formerly Park Avenue);

RUNNING THENCE South 79 degrees 58 minutes 40 seconds West, along the said northerly line of East 153<sup>rd</sup> Street, 46.02 feet to a point;

RUNNING THENCE North 12 degrees 08 minutes 37 seconds East, 220.55 feet to a point;

RUNNING THENCE South 46 degrees 35 minutes 09 seconds West, 149.86 feet to a point;

RUNNING THENCE South 85 degrees 35 minutes 46 seconds West, 311.13 feet to the easterly line of Concourse Village West (formerly Sheridan Avenue);

RUNNING THENCE North 04 degrees 57 minutes 30 seconds West, along the easterly line of Concourse Village West, 241.35 feet to a point;

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, 125.00 feet to a point;

RUNNING THENCE North 04 degrees 57 minutes 30 seconds West, 200.00 feet to a point;

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, 25.00 feet to a point;

RUNNING THENCE North 04 degrees 57 minutes 30 seconds West, 100.00 feet to the southerly line of that parcel of land described and designated as Parcel B in deed dated December 14, 1966 from the New York Central Railroad Company to the City of New York recorded in the Office of the Register of the City of New York in Bronx County in Record Liber 180 Page 251;

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, along the southerly line of those parcels of land designated as Parcel B and A in the aforementioned deed, 691.34 feet to a point;

RUNNING THENCE North 02 degrees 14 minutes 41 seconds West, along the easterly line of that parcel of land designated as Parcel A in the aforesaid deed, 295.66 feet to the southerly side of East 156<sup>th</sup> Street as shown on the City Plan;

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, along the southerly line of East 156<sup>th</sup> Street, 126.99 feet to the westerly line of Concourse Village East (formerly Morris Avenue);

RUNNING THENCE South 06 degrees 15 minutes 53 seconds East along the westerly line of Concourse Village East (formerly Morris Avenue), 31.426 feet;

RUNNING THENCE South 20 degrees 58 minutes 23 seconds West, 42.34 feet to the division line between lands now or formerly of the Pennsylvania New York Central Transportation Company on the west and lands of the New York and Harlem Railroad Company on the east;

RUNNING THENCE along the division line between said lands, the following two courses and distances:

1. South 79 degrees 44 minutes 25 seconds West, 11.806 feet to a point;
2. South 20 degrees 25 minutes 25 seconds West, 394.680 feet to a point;

RUNNING THENCE through lands now or formerly of Pennsylvania New York Central Transportation Company, the following three courses and distances:

1. South 25 degrees 26 minutes 23 seconds West, 175.578 feet to a point;
2. South 15 degrees 32 minutes 23 seconds West, 236.334 feet to a point;
3. South 11 degrees 56 minutes 25 seconds West, 179.66 feet to the point or place of BEGINNING.

**Non BCP Area B  
Legal Description**



Legal Description  
MSC NO. 57239-9  
Tax Block 2443 Tax Lots 79 & 190  
Non-BCP Area B

ALL that certain plot piece or parcel of land situate lying and being in the Borough and County of The Bronx, City and State of New York bounded and described as follows:

BEGINNING at a point on the easterly side of Concourse Village West, distant 694.177 feet northerly from the corner formed by the intersection of the northerly side of East 153<sup>rd</sup> Street as shown on the tax map with the easterly side of Concourse Village West;

RUNNING THENCE North 04 degrees 57 minutes 30 seconds West, along the easterly side of Concourse Village West, 355.02 feet to the northerly line of East 156<sup>th</sup> Street, as shown on the City Plan;

RUNNING THENCE North 83 degrees 44 minutes 07 seconds East, along the northerly line of East 156<sup>th</sup> Street and along the southerly line of property conveyed by the New York Central Railroad Company to Concourse Village Inc., by deed dated 11/14/1962, Liber 2508 page 414, 830.86 feet to the westerly side of Concourse Village East;

RUNNING THENCE southerly along the westerly side of Concourse Village East, 60 feet to the southerly line of East 156<sup>th</sup> Street as shown on the City Plan;

RUNNING THENCE South 83 degrees 44 minutes 07 seconds West along the southerly side of East 156<sup>th</sup> Street, 126.99 feet (calculated, 127 feet description) to a point;

RUNNING THENCE South 02 degrees 14 minutes 41 seconds East, 295.66 feet to the southerly line of Parcels A & B in deed dated 12/14/1966 from the New York Central Railroad Company to the City of New York in Liber 180 Page 251;

RUNNING THENCE South 83 degrees 44 minutes 07 seconds West along the aforementioned southerly line of Parcels A & B, 691.24 feet to the easterly side of Concourse Village West, the point or place of BEGINNING.

## **Appendix B**

### **Sanborn Maps**